## 2015 possum point Power Station E Pond ash removal project

NAME: Whitey Pope

TITLE: Project Lead

**DATE:** July 21, 2015

- No safety and no environmental issues.
- Weather sunny 88 Deg

## **ACTIVITIES:**

Time: 0630-1930 hours

- Glover hauling ash from the center and east end of E pond, dozer pushing ash at D pond, dozers working on the gravel haul road up to D pond, running water truck as needed for dust suppression on the roads, running dewatering sump pumps as needed, hot tap completed on north ash slush line, moving HDPE piping to C pond
- Moretrench continuing to install wells in the north side of E pond doing maintenance on wells that are in service.
- 36 people working in and around E & D ash pond.
- 7/20/15 391 loads hauled to D pond.
- 6 people orientated today.

## **ISSUES**

.

## **CONVERSATIONS/** telephone conversations