

## **2015 possum point Power Station E Pond ash removal project**

---

**NAME:** Whitey Pope

**TITLE:** Project Lead

**DATE:** July 22, 2015

- No safety and no environmental issues.
  - Weather sunny 88 Deg
- 

### **ACTIVITIES:**

- Time: 0630-1930 hours
- Glover hauling ash from the center of E pond in two locations, dozer pushing ash at D pond, dozers working on the gravel haul road up to D pond, running water truck as needed for dust suppression on the roads, running dewatering sump pumps as needed, working on HDPE piping valves and fittings in C pond area, working on HDPE piping and fracktank E pond area to receive ABC pond water, tap into 18" dewatering line from E to D pond will be completed this evening for ABC water to D pond
- Moretrench continuing to install wells in the north side of E pond doing maintenance on wells that are in service, cleanup of trash and equipment not being used removed from the ash field.
- 35 people working in and around E & D ash pond.
- 7/21/15 457 loads hauled to D pond.
- 0 people orientated today.

---

### **ISSUES**

- 
-

**CONVERSATIONS/ telephone conversations**

•