

## **2015 possum point Power Station E Pond ash removal project**

---

**NAME:** Whitey Pope

**TITLE:** Project Lead

**DATE:** July 24 2015

- No safety and no environmental issues.
  - Weather sunny 84 Deg
- 

### **ACTIVITIES:**

- Time: 0630-1930 hours
  - Glover hauling ash from the center and south side of E pond, dozer pushing ash at D pond, dozers working on the gravel haul road up to D pond, running water truck as needed for dust suppression on the roads, moving equipment to C pond area pumps suction hoses, finishing up fracktank and pump piping for ABC at E pond.
  - Moretrench Finishing up maintenance work on generators pumps and equipment.
  - PP operations removed lotto on north ash slush line 2:19 PM Moretrench E pond well dewatering system back in service all equipment working 5:10 PM.
  - 32 people working in and around E & D ash pond.
  - 7/23/15 466 loads hauled to D pond.
  - 0 people orientated today.
- 

### **ISSUES**

- 
- 

### **CONVERSATIONS/ telephone conversations**

-

