

## **2015 possum point Power Station E Pond ash removal project**

---

**NAME:** Whitey Pope

**TITLE:** Project Lead

**DATE:** July 23, 2015

- No safety and no environmental issues.
  - Weather cloudy 84 Deg
- 

### **ACTIVITIES:**

- Time: 0630-1930 hours
  - Glover hauling ash from the center and south side of E, dozer pushing ash at D pond, dozers working on the gravel haul road up to D pond, running water truck as needed for dust suppression on the roads, moving equipment to C pond area, working on HDPE piping and fracktank E pond ,6:30pm working on placement of fracktank and tie in to HDPE pipe from north ash line
  - Moretrench 8:45am operations ask for moretrench to stop well pumping operations, doing maintenance work on equipment.
  - GAI and PWCSA folks arrived to take samples from D pond and E well dewatering pumping equipment had been shut down at the request of pp ops they will be back Monday to finish collecting samples after equipment is up and running again.
  - PP operations ask for Moretrench E pond well dewatering operations to be shut down 8:45AM, pp ops began flushing north ash line and did so approximately four hrs, pp ops shut down pump and drained the North ash line on the station side, lotto was completed satellite lotto box was given to Glover construction 6:PM to make tie in to north ash line HDPE piping to reroute ABC pond water to D pond when pumping operations start, PP mechanics are installing a gate valve and check valve on the station end of the north ash line.
  - 35 people working in and around E & D ash pond.
  - 7/22/15 377 loads hauled to D pond.
  - 5 people orientated today.
-

## ISSUES

- 

---

## CONVERSATIONS/ telephone conversations

-