



## 2016 Possum Point Power Station ABC&E Pond Ash Removal Project

---

**NAME:** Whitey Pope

**TITLE:** Project Lead

**DATE:** 3/16/ 2016

**Operation Time:** 0700-1730 hours

- No safety and no environmental issues
- Weather Wednesday 72 Deg Sunny
- Tomorrow's Forecast: 3/17/16 Thursday 67 deg Partly Cloudy
- Number of trucks on site E pond (4)
- Number of Excavators Operating in E pond Today (2)
- Number of on road dump trucks in A&B pond Today(0)
- Number of off road dump trucks in E pond Today(0)
- E pond 10/19/15 0 hauled to D pond = **0 Cy**
- A&C pond 10/19/15 0 hauled to D pond = **0 Cy**

---

### **ACTIVITIES:**

- Time: 0600-1930 hours
  - Glover stockpiling ASH in west end of E pond to dewater and fusing HDPE pipe in D pond, installed a new sump in C pond for APEX.
  - APEX pumping water from ABC&E ponds to D pond.
  - Pro Act working on the water treatment plant and receiving equipment.
  - Moretrench working with HDPE pipe in D pond for header system.
  - MER confined space team standing by.
  - W.J. Rapp could not pump grout today because the concrete pump truck did not bring enough hose.
  - W J Rapp will try to pump flow able fill tomorrow.
  - GAI directing W J Rapp MER.
  - Crane Masters working on rails and replacing ties.
-

## **Cleanup Activities:**

**Environmental:**

---

**SAFETY:**