

Possum Point Pond E Dredge

The following table summarizes the status of the mechanical dredge operation for Possum Point Steam Station Pond E.

Percent Complete	48%		
Average	9,189.69	CY	
Days Worked	38	Days	
Days Remaining	68	Days	
Total Days	107	Days	
Schedule Complete	36%		
Estimated Days to Complete	42.61	Days	Volume Remaining/Average

The above data shows the project currently 12% ahead of schedule. Based on the current schedule Glover Construction (Glover) feels the project work hours and schedule should remain the same. The project team will continue hauling operation 5 to 6 days per week, based on the conditions of the pond this is the best approach to remove the remain ash safely and effectively. To ensure production haul roads must be maintained. This maintenance has been preformed during the “off time” of the project (trucks operate from 6:30 am-7 pm, roads maintained and repaired from 7pm-9pm)

Action items taken by Glover to ensure project stays on schedule:

- Maintain roads during off hours of hauling units including day light hours 5 days per week and working weekends
- Ditch the next areas in the evenings and weekends
- Use wood mats to work areas before dewatering has been fully effective.

The material is wet and drying time is required. This time is required regardless of the work hours or the equipment on site. At the current time Glover feels confident that the proper amount of equipment is on site and the most effective work schedule is being implemented.



©2015, Glover Construction Co., INC. – Confidential

