

Project: Possum Point Power Station Coal Combustion By-Product Pond Closures

Subject: Permitting Milestones Information Request



Item	Activity Description	Anticipated Date of Activity			Notes
		Pond ABC	Pond D	Pond E	
1	Complete draining of surface water from the pond	Mar-16	Apr-15	Oct-15	
2	Start of subsurface ash dewatering	Mar-16	Apr-15	Oct-15	
3a	Completion of Subsurface Ash Dewatering - Active	Aug-16	Jun-17	Oct-15	This is the anticipated date when all well points and rim ditches will be removed.
3b	Completion of Subsurface Ash Dewatering - Passive	Oct-18	Oct-18	NA	If underdrains/french drains are required below the liner to facilitate construction we anticipate these will dry out and be capped by October 2018.
4a	Start rerouting of low volume wastes (Outfall 501 and 502)	NA	NA	Apr-15	Routing 501 and 502 discharge to Pond D.
4b	Start rerouting of low volume wastes (Outfall 501 to new Polishing Wetland/Pond to Outfall 005)	NA	NA	Sep-16	
4c	Start rerouting of low volume wastes (Outfall 502 to Low Volume Settling Pond to Outfall 004)	NA	NA	Oct-16	
5	For ponds with ash being closed in place: date when ash material will have been graded to the point that we are ready to begin placement of cover material (ie start bringing in fill)	Mar-16	Jun-16	NA	
6	For ponds with ash being closed in place: date when area cover is installed and stabilization is initiated	Mar-17	Sep-17	NA	
7	For Possum – A,B,C and Brema – East: date when we will begin disturbance of current cover material	Apr-16	NA	NA	
8	For Possum – E and Brema – West: date when all ash has been removed	NA	NA	Oct-15	
9	For all sites, date when land disturbance outside of pond footprints will begin	Mar-16	Mar-16	Apr-15	