



## Possum Point Power Station Ash Pond Project

Project Manager

Construction Managers

Environmental Compliance

Week Ending **Sunday, March 27th 2016**

Man-Hours:

		March
Company	Weekly	Month to Date
Dominion	115.5	
Glover	1,300.0	
GAI	200.0	
Pro ACT	250.0	
Moretrench	360.0	
Apex	80.0	
MER	240.0	
Pace	80.0	
CraneMasters	400.0	
W J Rapp	128.0	
W O Grubb	30.0	
<b>Totals</b>	<b>3,183.5</b>	<b>0.0</b>

Staff: **2** Dominion –

Visitors: **0**

Orientations: **21**

Incidents/Accidents/Near Misses/Observations:

**0**

**SAFETY:**

Reported Through Date: 3/28/2016

Ash Pond Project Safety Chart							
	Year to Date				Project to Date		
	YTD Hrs	OSHA Rec	YTD IR	LWDs	PTD Hrs	OSHA Rec	PTD IR
Dominion		0	0	0		0	0
Glover		0	0	0		0	0
GAI		0	0	0		0	0
MER		0	0	0		0	0
Moretrench		1	1	0		0	0
Pro Act		0	0	0		0	0
APEX		0	0	0		0	0
		0	0	0		0	0
		0	0	0		0	0
		0	0	0		0	0
		0	0	0		0	0
	30.0	0	0	0	30.0	0	0
Total Project:	30.0	1.0	1.0	0.0	30.0	0.0	0.0

IR - Incident Rate

LWDs - Lost Work Days

**Environmental:**

- No issues

**Activities:**

- Sealing of S107 Toe Drain is complete
- Construction of Water treatment system is about 50% complete
- Sampling and Office trailers are in place
- Sampling trailer is under construction.
- S012 Outfall piping is approximately 75% complete
- Stockpiling Ash in Pond E for future transport
- ABC & E dewatering to D still in progress
- Rail Repair is underway and approximately 50% complete

Pond Project Stone Received (Road Maintenance Excluded)			
Weekly Loads	Cumulative Loads	Weekly Tons	Cumulative Tons

Pond Project Material Removed to Landfill			
Weekly Percentage Complete	Percentage Complete To Date	Weekly Tons	Cumulative Tons
0.0%	0.0%	0	0

#### LOOK AHEAD:

- Complete water treatment system
- Complete dress up and rocking of 107 outfall slop
- Complete Sample Trailer
- Install S102 outfall piping under rail to CSX specs.

#### ISSUES/CONCERNS:

Need CER apporval to begin piping and hookup of Water Treatment System. Change Order for Required CSX changes to our Rail repair is coming. Will evaluate cost when it arrives and advise management.