



2016 Possum Point Power Station ABC&E Pond Ash Removal Project

NAME: Whitey Pope

TITLE: Project Lead

DATE: 3/30/ 2016

Operation Time: 0700-1730 hours

- No safety and no environmental issues
 - Weather Wednesday 63 Deg Sunny
 - Tomorrow's Forecast: 3/31/16 Thursday 73 deg Sunny
 - Excavators Operating in E pond Today (0)
 - Number of on road dump trucks in A&B pond Today(0)
 - Number of off road dump trucks in E pond Today(0)
 - E pond 10/19/15 0 hauled to D pond = **0 Cy**
 - A&C pond 10/19/15 0 hauled to D pond = **0 Cy**
-

ACTIVITIES:

- Time: 0600-1930 hours
 - Glover Hauling equipment to the water treatment plant, replacing stone around the S107 72" outfall pipe.
 - Moretrench working on the header piping for the wells in D pond.
 - Lear Construction Co installing containment to hold water on the end of the water treatment plant D pond.
 - APEX pumping water from ABC&E ponds to D pond.
 - Pro Act closing the tanks that have been filled with rocks and fluent in the water treatment system D pond.
 - GAI looking over haul roads silt fences straw bales.
 - PACE working with the sampling equipment in there trailer.
 - Sequoia Services looking over the water treatment plant.
-

Cleanup Activities:

Environmental:

SAFETY: