



2016 Possum Point Power Station ABC&E Pond Ash Removal Project

NAME: Whitey Pope

TITLE: Project Lead

DATE: 3/18/ 2016

Operation Time: 0700-1730 hours

- No safety and no environmental issues
 - Weather Friday 59 Deg Sunny
 - Tomorrow's Forecast: 3/19/16 Saturday 44 deg Rain Likely
 - Number of trucks on site E pond (4)
 - Number of Excavators Operating in E pond Today (2)
 - Number of on road dump trucks in A&B pond Today (0)
 - Number of off road dump trucks in E pond Today (0)
 - E pond 10/19/15 0 hauled to D pond = **0 Cy**
 - A&C pond 10/19/15 0 hauled to D pond = **0 Cy**
-

ACTIVITIES:

- Time: 0600-1930 hours
 - Glover Stockpiling ASH in the west end of E pond to dewater, fusing 6" HDPE pipe for second discharge line from S107 sump to D pond.
 - APEX pumping water from ABC&E ponds to D pond.
 - Pro Act working on the water treatment plant in D pond and receiving equipment.
 - Moretrench working with HDPE pipe in D pond for header system on the wells...
 - GAI delivering flow able fill samples to the test lab, working on the Friday SWIP.
 - Crane Masters working on rails and replacing ties.
-

Cleanup Activities:

Environmental:

SAFETY: