

## DAILY PROGRESS REPORT

DATE:			
February 1, 2016		C150132.00	
PROJECT::			
Possum Point Power Station CCR Surface Impoundment Closures			
LOCATION:		CQA TIME ON-SITE:	
Ponds A, B, C, D, and E		ARRIVE: 6:45 A.M.	DEPART: 5:00 P.M.
CONTRACTOR(S):		SUBCONTRACTOR(S)	
Glover Construction Co., Inc.		Moretrench Apex	
WEATHER:			
AM: 48, Partly Cloudy		PM: 60, Cloudy	
THE FOLLOWING WAS NOTED:			
<p>Glover pumped treated water from Ponds A, B, and C to Pond D.</p> <p>Glover placed 12" SDR 17 HDPE pipe under Possum Point Road via culvert near dust suppression fill area. The pipe is to be used for dewatering Pond D and run to Possum Point Power Plant.</p> <p>KA performed daily environmental inspection and a section of silt fence beside the dust suppression fill area was observed to have been removed. KA discussed with Tim Collins (Glover) about removal of silt fence and Tim said Glover would replace the following morning, meanwhile a temporary measure was placed overnight.</p> <p>Moretrench continued installation of well points and fifty-three (53) well points were observed to be within Pond D.</p> <p>KA off-site at 5:00 P.M.</p>			

*Kaleb M. Acree*

CQA REPRESENTATIVE