

DAILY PROGRESS REPORT

DATE:		
February 2, 2016	C150132.00	
PROJECT::		
Possum Point Power Station CCR Surface Impoundment Closures		
LOCATION:	CQA TIME ON-SITE:	
Ponds A, B, C, D, and E	ARRIVE: 6:55 A.M.	DEPART: 5:00 P.M.
CONTRACTOR(S):	SUBCONTRACTOR(S)	
Glover Construction Co., Inc.	Moretrench Apex	
WEATHER:		
AM: 34, Partly Cloudy	PM: 58, Sunny	
THE FOLLOWING WAS NOTED:		
Glover pumped treated water from Ponds A, B, and C to Pond D.		
KA performed daily environmental and SWPPP inspections. The site appears to be in compliance with both inspections. The removed silt fence, see 1/1/16 Report, was replaced with another section of silt fence.		
KA performed weekly dam inspection of Ponds A, B, and C. Dam inspection form on file with Dominion.		
Terra testing began installation of DWN-1 piezometer.		
Moretrench continued installation of well points within Pond D.		
KA off-site at 5:00 P.M.		

Kaleb M. Acree

CQA REPRESENTATIVE