

## DAILY PROGRESS REPORT

DATE:		
February 6, 2016	C150132.00	
PROJECT::		
Possum Point Power Station CCR Surface Impoundment Closures		
LOCATION:	CQA TIME ON-SITE:	
Ponds A, B, C, D, and E	ARRIVE: 6:40 A.M.	DEPART: 5:00 P.M.
CONTRACTOR(S):	SUBCONTRACTOR(S)	
Glover Construction Co., Inc.	Moretrench Apex	
WEATHER:		
AM: 28, Fair	PM: 39, Fair	
THE FOLLOWING WAS NOTED:		
Glover pumped treated water from Ponds A, B, and C to Pond D.		
KA performed daily environmental inspection and the site appeared to be in compliance with inspection.		
Terra testing continued installation of DWN-1 piezometer.		
Moretrench continued installation of well points within Pond D and seventy-one (71) well points were observed to be within Pond D.		
KA off-site at 5:00 P.M.		

*Kaleb M. Acree*

CQA REPRESENTATIVE