



2016 Possum Point Power Station ABC&E Pond Ash Removal Project

NAME: Whitey Pope

TITLE: Project Lead

DATE: 2/8/ 2016

Operation Time: 0700-1730 hours

- No safety and no environmental issues
- Weather Monday 45 Deg Mostly Cloudy
- Tomorrow's Forecast: 2/9/16 Tuesday 40 deg Snow likely
- Number of trucks on site E pond (4)
- Number of Excavators Operating in E pond Today (0)
- Number of on road dump trucks in A&B pond Today(0)
- Number of off road dump trucks in E pond Today(0)
- E pond 10/19/15 0 hauled to D pond = **0 Cy**
- A&C pond 10/19/15 0 hauled to D pond = **0 Cy**

ACTIVITIES:

- Time: 0600-1930 hours
- Glover Welding HDPE piping to discharge D pond water to outfall 010
- APEX pumping water from ABC&E pond to D pond.
- Moretrench installing wells in D pond.
- GAI looking at silt fence straw bales and temporary roads
- MER VAC have services staged their equipment to clean the S-017 sump basin and the 72" line to install the first plug tomorrow.
- Glover A-MOD started setting up trailer modules today in the North West corner of D pond area.

Cleanup Activities:

Environmental:

SAFETY: