



## 2016 Possum Point Power Station ABC&E Pond Ash Removal Project

---

**NAME:** Whitey Pope

**TITLE:** Project Lead

**DATE:** 3/8/ 2016

**Operation Time:** 0700-1730 hours

- No safety and no environmental issues
- Weather Tuesday 78 Deg cloudy
- Tomorrow's Forecast: 3/9/16 Wednesday 74 deg Sunny
- Number of trucks on site E pond (4)
- Number of Excavators Operating in E pond Today (0)
- Number of on road dump trucks in A&B pond Today(0)
- Number of off road dump trucks in E pond Today(0)
- E pond 10/19/15 0 hauled to D pond = **0 Cy**
- A&C pond 10/19/15 0 hauled to D pond = **0 Cy**

---

### **ACTIVITIES:**

- Time: 0600-1930 hours
- Glover working on water treatment plant lay down area, fueling up generators.
- APEX pumping water from ABC&E ponds to D pond.
- Pro Act receiving material.
- Moretrench installing wells in D pond.
- W J Wrapp completed the first concrete pour behind the 72" pipe plug.
- GAI taking concrete samples for first pour behind concrete plug in 72" outfall pipe S107
- Crane Masters removing 5 switches making straight rails in the refurbishment plan for the rail system in the old coal yard.

---

### **Cleanup Activities:**

**Environmental:**

---

**SAFETY:**