



2016 Possum Point Power Station ABC&E Pond Ash Removal Project

NAME: Whitey Pope

TITLE: Project Lead

DATE: 3/17/ 2016

Operation Time: 0700-1730 hours

- No safety and no environmental issues
- Weather Thursday 67 Deg Sunny
- Tomorrow's Forecast: 3/18/16 Friday 58 deg Sunny
- Number of trucks on site E pond (4)
- Number of Excavators Operating in E pond Today (2)
- Number of on road dump trucks in A&B pond Today(0)
- Number of off road dump trucks in E pond Today(2)
- E pond 10/19/15 0 hauled to D pond = **0 Cy**
- A&C pond 10/19/15 0 hauled to D pond = **0 Cy**

ACTIVITIES:

- Time: 0600-1930 hours
- Glover hauling ASH from west end of E pond to stockpile in the east end all so assisting W.J. Rapp and Pro Act.
- APEX pumping water from ABC&E ponds to D pond.
- Pro Act working on the water treatment plant in D pond and receiving equipment.
- Moretrench working with HDPE pipe in D pond for header system on the wells.
- MER confined space team standing by.
- W.J. Rapp pumped 42 YDS of flow able fill into the 72" S107 discharge pipe.
- GAI directing W J Rapp MER.
- Crane Masters working on rails and replacing ties.
- Mod Space delivered and setup a trailer for PACE do their water sampling test in today.

Cleanup Activities:

Environmental:

SAFETY: