



2016 Possum Point Power Station ABC&E Pond Ash Removal Project

NAME: Whitey Pope

TITLE: Project Lead

DATE: 3/23/ 2016

Operation Time: 0700-1730 hours

- No safety and no environmental issues
- Weather Wednesday 77 Deg Sunny
- Tomorrow's Forecast: 3/24/16 Thursday 74 deg Partly Cloudy
- Number of trucks on site E pond (4)
- Number of Excavators Operating in E pond Today (1)
- Number of on road dump trucks in A&B pond Today(2)
- Number of off road dump trucks in E pond Today(0)
- E pond 10/19/15 0 hauled to D pond = **0 Cy**
- A&C pond 10/19/15 0 hauled to D pond = **0 Cy**

ACTIVITIES:

- Time: 0600-1930 hours
 - Glover stock piling ASH in E pond.
 - APEX pumping water from ABC&E ponds to D pond.
 - Pro Act working with W.O.Grubb setting tanks in the water treatment system D pond
 - Moretrench working with HDPE pipe in D pond for header system on the wells.
 - MER confined space team standing by.
 - W.J. Rapp making ready to pump flow able fill into the 72" S107 discharge pipe on the out fall end through an 8" hole in the top of the pipe.
 - GAI watching W J Rapp and MER checking the slump on the flow able fill and sampling the south metals pond
 - Crane Masters working on rails and replacing ties.
 - Mod Space working doing wood work to finish tying trailers together.
 - PACE installing lab equipment in there trailer.
-

Cleanup Activities:

Environmental:

SAFETY: