



2016 Possum Point Power Station ABC&E Pond Ash Removal Project

NAME: Whitey Pope

TITLE: Project Lead

DATE: 3/24/ 2016

Operation Time: 0700-1730 hours

- No safety and no environmental issues
 - Weather Thursday 76 Deg Sunny
 - Tomorrow's Forecast: 3/25/16 Friday 72 deg Partly Cloudy
 - Number of trucks on site E pond (4)
 - Number of Excavators Operating in E pond Today (2)
 - Number of on road dump trucks in A&B pond Today(2)
 - Number of off road dump trucks in E pond Today(0)
 - E pond 10/19/15 0 hauled to D pond = **0 Cy**
 - A&C pond 10/19/15 0 hauled to D pond = **0 Cy**
-

ACTIVITIES:

- Time: 0600-1930 hours
- Glover stock piling ASH in E pond working the HDPE piping inside the station for the D pond treated water discharge.
- APEX pumping water from ABC&E ponds to D pond.
- Sequoia Services working with Pro Act.
- Pro Act working on the water treatment system D pond
- Moretrench working with HDPE pipe in D pond for header system on the wells.
- MER confined space team working with W J Rapp.
- W.J. Rapp removing excess flow able fill in the S107 sump basin so the electric sump pumps can be removed and repaired also cleaning up around the 72" pipe discharge area.
- GAI watching W J Rapp and MER and sampling the south metals pond.
- Crane Masters working on rails and replacing ties.
- Mod Space working doing wood work inside to finish tying the trailers together.
- PACE installing lab equipment in there trailer.

Cleanup Activities:

Environmental:

SAFETY: