



2016 Possum Point Power Station ABC&E Pond Ash Removal Project

NAME: Whitey Pope

TITLE: Project Lead

DATE: 3/28/ 2016

Operation Time: 0700-1730 hours

- No safety and no environmental issues
 - Weather Monday 64 Deg Sunny
 - Tomorrow's Forecast: 3/29/16 Tuesday 62 deg Sunny
 - Excavators Operating in E pond Today (0)
 - Number of on road dump trucks in A&B pond Today(0)
 - Number of off road dump trucks in E pond Today(0)
 - E pond 10/19/15 0 hauled to D pond = **0 Cy**
 - A&C pond 10/19/15 0 hauled to D pond = **0 Cy**
-

ACTIVITIES:

- Time: 0600-1930 hours
 - Glover unloading equipment for the water treatment plant D pond, fusing HDPE pipe for D pond discharge.
 - Lear Construction Co installing containment to hold water on the end of the water treatment plant.
 - APEX pumping water from ABC&E ponds to D pond.
 - Pro Act working on the water treatment system D pond
 - Moran confined space team working with W J Rapp.
 - W.J. Rapp removing excess flow able fill in the S107 sump basin so the electric sump pump can be removed.
 - GAI looking over haul roads silt fences straw bales and Monday SWIP.
 - Crane Masters working on rails and replacing ties.
 - Mod Space working doing wood work inside to finish tying the trailers together.
-

Cleanup Activities:

Environmental:

SAFETY: