



## 2016 Possum Point Power Station ABC&E Pond Ash Removal Project

---

**NAME:** Whitey Pope

**TITLE:** Project Lead

**DATE:** 3/29/ 2016

**Operation Time:** 0700-1730 hours

- No safety and no environmental issues
  - Weather Tuesday 64 Deg Sunny
  - Tomorrow's Forecast: 3/30/16 Wednesday 63 deg Sunny
  - Excavators Operating in E pond Today (1)
  - Number of on road dump trucks in A&B pond Today(0)
  - Number of off road dump trucks in E pond Today(2)
  - E pond 10/19/15 0 hauled to D pond = **0 Cy**
  - A&C pond 10/19/15 0 hauled to D pond = **0 Cy**
- 

### **ACTIVITIES:**

- Time: 0600-1930 hours
  - Glover stockpiling ASH in E pond, fusing HDPE pipe for D pond water treatment plant discharge.
  - Moretrench working on the header piping for the wells in D pond.
  - Lear Construction Co installing containment to hold water on the end of the water treatment plant.
  - APEX pumping water from ABC&E ponds to D pond.
  - Pro Act loading tanks with rocks and fleuent in the water treatment system D pond.
  - Moran confined space teams are working with W J Rapp and ProAct.
  - W.J. Rapp removing excess flow able fill and concrete in the S107 sump basin.
  - GAI looking over haul roads silt fences straw bales.
  - Crane Masters working on rails and replacing ties.
  - PACE working in there sample trailer.
  - Sequoia Services looking over the water treatment plant.
-

## **Cleanup Activities:**

**Environmental:**

---

**SAFETY:**