



## 2016 Possum Point Power Station ABC&E Pond Ash Removal Project

---

**NAME:** Whitey Pope

**TITLE:** Project Lead

**DATE:** 2/9/ 2016

**Operation Time:** 0700-1730 hours

- No safety and no environmental issues
  - Weather Tuesday 34 Deg Mostly Cloudy
  - Tomorrow's Forecast: 2/10/16 Wednesday 40 deg Partly Cloudy
  - Number of trucks on site E pond (4)
  - Number of Excavators Operating in E pond Today (0)
  - Number of on road dump trucks in A&B pond Today(0)
  - Number of off road dump trucks in E pond Today(0)
  - E pond 10/19/15 0 hauled to D pond = **0 Cy**
  - A&C pond 10/19/15 0 hauled to D pond = **0 Cy**
- 

### **ACTIVITIES:**

- Time: 0600-1930 hours
  - Glover Running pumps and equipment around the S107 toe drain sump pumps having trouble picking up water submersible pumps will be on site tomorrow.
  - Glover welding HDPE pipe for D pond discharge water outfall 010.
  - APEX pumping water from ABC&E pond to D pond.
  - Moretrench installing wells in D pond.
  - GAI looking at silt fence straw bales and haul roads
  - MER VAC services on site and ready to work one o'clock knocked off will return tomorrow morning.
- 

### **Cleanup Activities:**

**Environmental:**

---

**SAFETY:**