CBP Enterprise Services Office of Facilities and Asset Management

Wall Pre-Phase 1 and Phase 1 Strategy

PRE-DECISIONAL/FOR OFFICIAL USE ONLY

Prepared for the CBP Wall IPT February 10, 2017







Warning! This document, along with any attachments, contains NON-PUBLIC INFORMATION exempt from release to the public by federal law. It may contain confidential, legally privileged, proprietary or deliberative process inter-agency/intraagency material. You are hereby notified that any dissemination, copying, or further distribution of this information to unauthorized individuals is strictly prohibited. Unauthorized disclosure or release of this information may result in loss of access to information, and civil and/or criminal fines and penalties.





Overview

- Current State
- Lessons Learned
- Wall Expedited Strategies
- Acquisition Options Estimated
- Proposed PMO Staffing
- Funding Requirements Timeline
- Key Environmental Milestones
- Key Real Estate Milestones
- Risks
- Back Up





Current State

Current State

Miles	Туре
(b) (7)(E)	Pedestrian Fence (PF)
(b) (7)(E)	Vehicle Fence (VF)
(b)) (7)(E)
1,954	Total Miles along the SW Border

CBP has the know-how and technical expertise to execute wall construction

- There is a total of miles of fencing on the southwest border (more than of the border). The majority of this fencing—more than (b) (7)(E) -- was constructed by CBP between 2007 and 2008 in accordance with a very ambitious deadline established by Congress.
- Many of the team that were part of this program will join the Wall Program
 - Internal to CBP to include OFAM, Office of Chief Counsel, Office of Public Affairs, and Office of Acquisition
 - Interagency partners to include the U.S. Army Corps of Engineers (USACE), the Department of Justice (DOJ), Department of Interior (DOI) and Department of State's International Boundary and Water Commission (IBWC) building on the expertise as well as the lessons learned





Lessons Learned

- Throughout the Pedestrian Fence (PF) 225, PF 70 and Vehicle Fence (VF) 300 Programs, CBP, USACE, DOJ, DOI and IBWC worked collaboratively to identify lessons learned to be applied to future programs
- Below are some of the sample lessons that will be leveraged in the execution of a Wall Program


Discipline	Lesson Learned	Wall Program Application
Acquisition	Delay in RFI release delayed development of appropriate acquisition vehicles	Immediate focus on RFI with USACE. RFI was released on 2/2/2017, this will expedite the acquisition planning process
Acquisition	Bulk steel buy will expedite delivery of required steel	(b) (5) (b) (5)
Environ- mental	Delaying decision to invoke the Secretary's waiver under IIRIRA negatively impacts the construction schedule	(b) (5)
Real Estate	DHS's delayed decision to pursue condemnation where necessary delayed progress	(b) (5) (b) (5)



PRE-DECISIONAL/FOR OFFICIAL USE ONLY



Wall Expedited Strategies





(b) (5

- Approx.(b) (7)(E)
- Const. Start: (b) (5)
- Const. End: (b) (5)
- UNFUNDED
- (b)(3) Required by 3/1/17
- Overseen by CBP

(b) (7)(E)

(b) (5)

(b) (5)

- Approx.(b) (7)(E)
- Const. Start: (b) (5)
 - (b) (5)
- Const. End: (b) (5)
- UNFUNDED
- (b)(3)Required by 3/1/17
- Overseen by USACE (b) (5)

RAPID RESPONSE

(b) (c)

- Approx. (b) (7)(E)
- Const. Start: (b) (5)
- Const. End: (b) (5)
- UNFUNDED
- (b)(3) equired by 3/1/17
- Risk: (b) (5)
- Overseen by USACE

PHASE IA

(b) (5)

- Approx. (b) (7)(E)
- Const. Start: (b) (5) (b) (7)(E) only approx. (b) (7)(E)
- Const. End: (b) (5) (b) (7)(E)
- UNFUNDED
- -(b)(3)Required by 5/1/17
- Overseen by USACE



PRE-DECISIONAL/FOR OFFICIAL USE ONLY



Acquisition Options – Estimated

- CBP is leveraging multiple methods to pursue innovative acquisition solutions to expedite wall construction schedules including direct engagement with vendors, alternate service providers (e.g. NAVFAC, AFCEC), requests for information (RFIs), etc.
- Strategies to date include:

Expedited Acquisition Options							
Strategy	Miles	New or Replacement	Construction Award Date	Real Estate	Environmental	Construction Starts	
8(a) (Small Business)	(b) (7)(E)	New Wall, Replacing VF	(b) (5)	Complete	(b)	(5)	
Mod to NACO		Replacement		Complete			
Rapid Response		Replacement		Complete			
		Suite	e of Acquisition	Options			
MATOC	Phase IA (b) (7)(E)	New Wall		(b)	(5)		
(b) (5)	Phase IA Remainder	New Wall	TBD	TBD	Feb-17	TBD	
(b) (5)	Phase 2	New and Replacement	TBD	TBD	TBD	TBD	





Proposed PMO Staffing

Proposed Wall Program Staffing*								
Entity	OFAM	USBP	осс	Acquisition	OPA	USACE	DOJ	Total
Current Onboard	(b)	(b) (⁷)(E)	I	TBD	TBD	TBD		TBD
Desired Onboard	(h		5)	TBD	TBD	TBD	(b) (5)	TBD
Total		7 (•		TBD	TBD	TBD		TBD

- Wall execution is a collaborative program with key personnel across the enterprise.
 CBP is confident that although additional staffing resources will be required as the operation grows, we are sufficiently staffed to initiate execution of this high-priority program.
- Subject matter experts at USACE are involved that have a deep understanding of the program and had involvement with prior fence programs



*Includes all FTEs (government employees and contract staff)



Funding Requirements Timeline

Amount	Date Needed	Purpose
		(b) (7)(E) — 2
		8(A) Option
		Rapid Response
		Phase IA
TOTAL (b) (5)	





Key Environmental Milestones – Pre-Phase I and Phase I

Activity	Status	Anticipated Start	Anticipated Completion
Waiver Development & Issuance	In progress	/ 	
Waiver Challenge Period	Pending		(C)
Procure Environmental Contracts	In progress		
Outreach (public and land managers)	Planning in progress		
Conduct Environmental Surveys	Planning in progress		
Prepare draft Biological and Cultural Reports	Planning in progress		
Finalize Biological and Cultural Reports	Pending		
Prepare draft Environmental Stewardship Report	Pending		
Finalize Environmental Stewardship Report	Pending		





Key Real Estate Milestones – Pre-Phase I and Phase I

Activity	Fence Swath	Access Road	Staging Area	Milestone
Pre-Phase 1 Fence Replacement	(b) (5) (b) (5) (b) (5) (b) (5)	(b) (5)	(b) (5)	(b) (5) (b) (5) (b) (5) (b) (5)
Phase 1 New Construction	(b) (5)	(b) (5)	(b) (5)	(b) (5) (b) (5)





Risks

(b) (5)
(c) (b) (5)





Questions?





Back Up





Example Phase 1A Project Schedule

San Diego Sector - Approximatel (b) (7)(E) of Wall - Design/Build Construction Contract Schedule Procure Env and Survey Contract Outreach (public and land managers Environmental Survey Biological & Cultural Report Environmental Stewardship Plan Site Visit & Tract Ownership Research Right of Entry (ROE) Declaration of Taking Devel. & Review DOJ Files Action & Obtain ROE-S Metes & Bounds Survey & Valuation Acquire Title Insurance Offer to Sell - Private Landowner Declaration of Taking (CBP/USACE/DOJ **Design Build Contract Acquisition** Interagency Agreement Development & Execution Request for Proposal (RFP) Planning & Developmen Draft Project RFP & Survey Pre-Final & Final RFP Prep/Review RFP Advertise through Award Design-Build Contract Award (1) Design and Construct Complete Design (60,90,100%) Construction Star





