




FY17 San Diego Sector Primary Pedestrian Wall Replacement



Scope & Cost

- Replace ~14 miles of 10' landing mat primary wall with 18' steel bollard wall in the Border Infrastructure System
- Estimated Cost: (b) (5)



Key Milestone Schedule

SDC Primary Replacement (FY17) ~14 Miles

Imperial Beach & Chula Vista BPS San Diego Sector, CA	Type	Milestone	Baseline	Planned	Actual	Status
	ENV	Waiver Signed by S1 and Published to FR	7/27//17	8/2/17	8/2/17	Complete
	ENV	Environmental Stewardship Plan Complete	1/23/18	(b) (5)		30+ Days Slip
	CON	Ready to Advertise	10/11/17	10/11/17	10/11/17	Complete
	CON	Advertise	10/19/17	10/18/17	10/18/17	Complete
	CON	Contract Award	2/5/18	(b) (5)		30+ Days Slip
	CON	Construction NTP	3/6/18			30+ Days Slip
	CON	Construction Complete	1/7/19			30+ Days Slip

Legend: = Complete

= On Schedule

= 1-30 Days Slip

= 30+ Days Slip

= TBD

BW8 FOIA CBP 002666



Status

- USACE conducted site visits with two of four pre-qualified bidders on February 1; second visit held February 13
 - Both prime contractors stated their intent to bid
 - Both prime contractors had key subcontractors with them and voiced no concerns with any "blacklisting" legislation
- Proposal due date has been extended to March 5 to allow bidders time to prepare bids



Risks/Mitigations

- (b) (5)
- (b) (5)

FOR OFFICIAL USE ONLY



FY17 El Centro Sector Primary Pedestrian Wall Replacement




Scope & Cost

- Replace ~2 miles of 10' landing mat primary wall with (b) (7)(E) steel bollard wall west of the Calexico Port of Entry
- Award: \$20M



Status

- 100% design received on 1/24
- Construction NTP 2/15
- Construction team kickoff 2/19
- Began mobilizing equipment, staging panels, and environmental bird surveys 2/20
- 8 wall panels have been installed



FOR OFFICIAL USE ONLY



Key Milestone Schedule

ELC Primary Replacement (FY17) ~2 Miles

Calexico BPS (b) (7)(E) Feet in Height	Type	Milestone	Baseline	Planned	Actual	Status
	ENV	Waiver Signed by S1 and Published to FR	8/31/17	9/5/17	9/5/17	Complete
	ENV	Environmental Memo for Record	2/9/18	2/9/18	2/12/18	Complete
	CON	Ready to Advertise	8/25/17	8/25/17	8/25/17	Complete
	CON	Advertise	8/31/17	8/31/17	8/31/17	Complete
	CON	Contract Award	11/7/17	11/8/17	11/8/17	Complete
	CON	Construction NTP	2/10/18	2/12/18	2/15/17	Complete
	CON	Construction Complete	(b) (5)			30+ Days Slip



Risks/Mitigations

- (b) (5)

Legend: = Complete

= On Schedule

= 1-30 Days Slip

= 30+ Days Slip

= TBD



FY17 El Paso Sector Primary Pedestrian Wall Replacement



Scope & Cost

- Replace ~4 miles of chain link and extruded metal fence with 18' steel bollard wall in downtown El Paso
- Estimated Cost: (b) (5)



Status

- Environmental Categorical Exclusion (CATEX) completed
- GAO received a protest which was resulted in one bidder no longer meeting the criteria for the pool. 1 bidder (that protested) was added, and one additional bidder that was determined to meet the criteria was also added



Key Milestone Schedule

El Paso (EPS) Primary Replacement (FY17) ~4 Miles

El Paso BPS El Paso Sector, TX	Type	Milestone	Baseline	Planned	Actual	Status
	ENV	Categorical Exclusion (CATEX) Complete	6/23/17	6/23/17	6/23/17	Complete
	CON	Ready to Advertise	8/25/17	8/25/17	8/25/17	Complete
	CON	Advertise	8/31/17	10/27/17	10/27/17	Complete
	CON	Contract Award	(b) (5)			30+ Days Slip
	CON	Construction NTP	(b) (5)			On Schedule
	CON	Construction Complete	(b) (5)			30+ Days Slip



Risks/Mitigations

- (b) (5)

FOR OFFICIAL USE ONLY

Legend: = Complete

= On Schedule

= 1-30 Days Slip

= 30+ Days Slip

= TBD



FY17 El Paso Sector Vehicle Barrier Replacement



Scope & Cost

- Replace ~20 miles of Normandy and post-on-rail vehicle barrier with 18' steel bollard wall West of the Santa Teresa Port of Entry
- Award: \$78M



Status

- Construction Notice to Proceed 2/15
- First design submittal received on 2/23
- Design document currently under review with comments due back on February 28



Key Milestone Schedule

El Paso (STN) Vehicle Replacement (FY17) ~20 Miles

Santa Teresa BPS El Paso Sector, NM	Type	Milestone	Baseline	Planned	Actual	Status
	ENV	Waiver Signed by S1 and Published to FR	8/31/17	1/22/18	1/22/18	Complete
	ENV	Environmental Stewardship Plan Complete	(b) (5)			30+ Days Slip
	CON	Ready to Advertise	9/12/17	9/12/17	9/12/17	Complete
	CON	Advertise	9/20/17	9/21/17	9/21/17	Complete
	CON	Contract Award	12/29/17	1/22/18	1/22/18	Complete
	CON	Construction NTP	1/28/18	2/15/18	2/15/18	Complete
	CON	Construction Complete	(b) (5)			30+ Days Slip



Risks/Mitigations

•

(b) (5)

FOR OFFICIAL USE ONLY

Legend: Complete

On Schedule

1-30 Days Slip

30+ Days Slip

TBD



FY17 Rio Grande Valley Sector Wall Gates



Scope & Cost

- Construct 35 new gates in wall gaps located in Cameron and Hidalgo Counties
- Project broken into three packages to move expeditiously based on real estate
 - 5 Gates in Cameron County
 - 11 Gates in Cameron County
 - 19 Gates in Hidalgo County
- Estimated Cost: (b) (5)



Status

- Real estate planning underway
- Local stakeholder and landowner engagement underway
- A/E statement of work in development



Key Milestone Schedule

RGV Gates (FY17) 35 Gates					
McAllen, Weslaco, Harlingen, Brownsville & Fort Brown BPS Rio Grande Valley Sector, TX	Type	Milestone	Planned	Actual	Status
	ENV	Waiver Signed by S1 and Published to FR	(b) (5)		On Schedule
	ENV	Environmental Stewardship Plan Complete	(b) (5)		On Schedule
	CON	Ready to Advertise	(b) (5)		On Schedule
	CON	Advertise	(b) (5)		On Schedule
	CON	Contract Award	(b) (5)		On Schedule
	CON	Construction NTP	(b) (5)		On Schedule
	CON	Construction Complete	(b) (5)		On Schedule



Risks/Mitigations

- (b) (5)
- (b) (5)

FOR OFFICIAL USE ONLY

Legend: = Complete

= On Schedule

= 1-30 Days Slip

= 30+ Days Slip

BW8 FOIA CBP-002870



FY 2018 Program



Projects at a Glance

FY 2018 | 74 Miles

	Sector and Description	Scope	Independent Cost Estimate	Overall Status
6	Rio Grande Valley (RGV) Levee Wall System (Hidalgo)	Construct ~28 miles of new levee wall system in RGV Sector (Hidalgo County)	(b) (5)	
6.A	RGV-01 Levee Wall System	~2.9 miles		
6.B	RGV-02 Levee Wall System	~7.9 miles		
6.C	RGV-03 Levee Wall System	~5.5 miles		
6.D	RGV-04 Levee Wall System	~11.2 miles		
7	Rio Grande Valley Border Wall System (Starr)	Construct ~32 miles of new border wall system in RGV Sector (Starr County)	(b) (5)	
7.A	RGV-05 Border Wall System	~2 miles		
7.B-E	RGV-06-09 Border Wall System	~30 miles		Pending H&H
8	San Diego Secondary Barrier	Replace ~14 miles of secondary wall in San Diego Sector	TBD	

Legend: = Complete

= On Schedule

= 1-30 Days Slip

= 30+ Days Slip

BW8 FOIA CBP 002672



FY18 Rio Grande Valley Sector RGV-01 Levee Wall System



Scope & Cost

- Construct ~2.9 miles of levee wall system in Hidalgo County
- Estimated Cost:
(b) (5)

(b) (7)(E)



Status

- Design completed 1/26
- Pre-solicitation notice published on 2/9
- Request for Proposal solicitation on hold - awaiting USACE legal
- CBP contacted landowner prior to planned RFP release



Key Milestone Schedule

RGV-01 Levee Wall (FY18) ~2.9 Miles					
	Type	Milestone	Planned	Actual	Status
Rio Grande Valley 1 RGV Sector, TX	RE	Initial Landowner ID (~2.6 miles on USFWS)	USFWS	1/22/18	Complete
	RE	Appraisal/Valuation (for ~0.3 miles)	(b) (5)		On Schedule
	RE	Possession (for ~0.3 miles)			On Schedule
	ENV	Waiver Signed by S1 and Published to FR			On Schedule
	ENV	Environmental Stewardship Plan Complete			On Schedule
	CON	Ready to Advertise			On Schedule
	CON	Advertise			On Schedule
	CON	Contract Award			On Schedule
	CON	Construction NTP			On Schedule
	CON	Construction Complete			On Schedule



Risks/Mitigations

- Delayed receipt of appropriated funds has impacted the proposed construction schedule

(b) (5)

Legend: = Complete

= On Schedule

= 1-30 Days Slip

= 30+ Days Slip

= TBD

BW8 FOIA CBP 002673



FY18 Rio Grande Valley Sector RGV-^{(b) (7)(E)} Levee Wall System



Scope & Cost

- Construct ~7.9 miles of levee wall system in Hidalgo County
- Estimated Cost:
^{(b) (5)}

^{(b) (7)(E)}



Status

- Review of the 35% Design Build RFP package underway
- Full design will be complete as a part of the design build contract



Key Milestone Schedule

RGV-02 Levee Wall (FY18) ~7.9 Miles					
Rio Grande Valley 2 RGV Sector, TX	Type	Milestone	Planned	Actual	Status
	RE	Initial Landowner ID	9/1/17	9/1/17	Complete
	RE	Appraisal/Valuation	^{(b) (5)}		On Schedule
	RE	Possession	^{(b) (5)}		On Schedule
	ENV	Waiver Signed by S1 and Published to FR	^{(b) (5)}		On Schedule
	ENV	Environmental Stewardship Plan Complete	^{(b) (5)}		On Schedule
	CON	Ready to Advertise	^{(b) (5)}		On Schedule
	CON	Advertise	^{(b) (5)}		On Schedule
	CON	Contract Award	^{(b) (5)}		On Schedule
	CON	Construction NTP	^{(b) (5)}		On Schedule
	CON	Construction Complete	^{(b) (5)}		On Schedule



Risks/Mitigations

^{(b) (5)}

FOR OFFICIAL USE ONLY

Legend: = Complete

= On Schedule

= 1-30 Days Slip

= 30+ Days Slip

= TBD



FY18 Rio Grande Valley Sector RGV-03 Levee Wall System



Scope & Cost

- Construct ~5.5 miles of levee wall system in Hidalgo County

- Estimated Cost:

(b) (5)

(b) (7)(E)



Status

- Review of the 35% Design Build RFP package underway
- Full design will be complete as a part of the design build contract



Key Milestone Schedule

RGV-03 Levee Wall (FY18) ~5.5 Miles					
Rio Grande Valley 3 RGV Sector, TX	Type	Milestone	Planned	Actual	Status
	RE	Initial Landowner ID	1/22/18	1/22/18	Complete
	RE	Appraisal/Valuation	(b) (5)		On Schedule
	RE	Possession			On Schedule
	ENV	Waiver Signed by S1 and Published to FR			On Schedule
	ENV	Environmental Stewardship Plan Complete			On Schedule
	CON	Ready to Advertise			On Schedule
	CON	Advertise			On Schedule
	CON	Contract Award			On Schedule
	CON	Construction NTP			On Schedule
	CON	Construction Complete			On Schedule



Risks/Mitigations

(b) (5)

FOR OFFICIAL USE ONLY

Legend: = Complete

= On Schedule

= 1-30 Days Slip

= 30+ Days Slip

= TBD



FY18 Rio Grande Valley Sector RGV-^{(b) (7)(E)} Levee Wall System



Scope & Cost

- Construct ~11.2 miles of levee wall system in Hidalgo County
- Estimated Cost:

(b) (7)(E)

(b) (7)(E)



Status

- Review of the 35% Design Build RFP package underway
- Full design will be complete as a part of the design build contract



Key Milestone Schedule

RGV-04 Levee Wall (FY18) ~11.2 Miles					
Rio Grande Valley 4 RGV Sector, TX	Type	Milestone	Planned	Actual	Status
	RE	Initial Landowner ID	1/22/18	1/22/18	Complete
	RE	Appraisal/Valuation	(b) (5)		On Schedule
	RE	Possession	(b) (5)		On Schedule
	ENV	Waiver Signed by S1 and Published to FR	(b) (5)		On Schedule
	ENV	Environmental Stewardship Plan Complete	(b) (5)		On Schedule
	CON	Ready to Advertise	(b) (5)		On Schedule
	CON	Advertise	(b) (5)		On Schedule
	CON	Contract Award	(b) (5)		On Schedule
	CON	Construction NTP	(b) (5)		On Schedule
	CON	Construction Complete	(b) (5)		On Schedule



Risks/Mitigations

- (b) (5)
- (b) (5)

FOR OFFICIAL USE ONLY



FY18 Rio Grande Valley Sector RGV-^{(b) (7)(E)} Border Wall System




Scope & Cost

- Construct ~2 miles of border wall system in Starr County (on Federal land)

- Estimated Cost:

(b) (5)



Status

- Review of the 35% Design Build RFP package underway
- Full design will be complete as a part of the design build contract
- Alignment adjustments are underway



Key Milestone Schedule

RGV-05 Border Wall System (FY18) ~2 Miles					
Rio Grande Valley 5 RGV Sector, TX	Type	Milestone	Planned	Actual	Status
	RE	Initial Landowner ID	N/A	USFWS	Complete
	RE	Appraisal/Valuation	N/A	USFWS	On Schedule
	RE	Possession	N/A	USFWS	On Schedule
	ENV	Waiver Signed by S1 and Published to FR	(b) (5)		On Schedule
	ENV	Environmental Stewardship Plan Complete			On Schedule
	CON	Ready to Advertise			On Schedule
	CON	Advertise			On Schedule
	CON	Contract Award			On Schedule
	CON	Construction NTP			On Schedule
	CON	Construction Complete			On Schedule



Risks/Mitigations

- (b) (5)
- (b) (5)

FOR OFFICIAL USE

Legend: = Complete

= On Schedule

= 1-30 Days Slip

= 30+ Days Slip

= TBD



FY18 San Diego Sector Secondary Wall Replacement



Scope & Cost

- Construct ~14 miles of new border wall (replacing 12.4 miles and building 1.6 new miles secondary wall) in the Border Infrastructure System
- Estimated Cost: TBD; pending outcome of prototype assessment & evaluation and design



Status

- A/E task order awarded
- CATEX for geotech expected on 3/2
- Expect to start geotech after CATEX is received



Key Milestone Schedule*

SDC Secondary (FY18) ~14 Miles						
San Diego Secondary Wall San Diego Sector, CA	Type	Milestone	Baseline	Planned	Actual	Status
	ENV	Waiver Signed by S1 and Published to FR	8/3/18	8/7/18		
	ENV	Environmental Stewardship Plan Complete	12/5/18	12/7/18		
	CON	Ready to Advertise	3/13/18	6/7/18		
	CON	Advertise	4/19/18	6/7/18		
	CON	Contract Award	7/16/18	8/23/18		
	CON	Construction NTP	10/10/18	11/20/18		
	CON	Construction Complete	10/16/20	11/27/20		



Risks/Mitigations

(b) (5)

- Continued collaboration with the Prequalified Sources vendors resulted in two bidders

(b) (5)

FOR OFFICIAL USE ONLY

Legend: = Complete

= On Schedule


= 1-30 Days Slip

= 30+ Days Slip

= TBD



Opportunities to Accelerate Construction





Program Management Challenges



Funding

New border wall requires enacted appropriations.

Speed of construction is constrained by year-over-year funds availability.

Example: CBP is prepared to advertise FY18 Rio Grande Valley border wall projects at the receipt of funds.



Real Estate

Real estate acquisition is a time-consuming process governed by federal law. Projects require real estate possession to proceed.

Example: Starr County, where USBP requires 32 miles of new border wall system in FY18, is projected to have at least 1,900 land parcels.



Blacklisting

11 states and 15+ municipalities have proposed legislation/resolutions “blacklisting” any prime contractor who performs work on the border wall.

Example: California proposed Bill SB-30 has already impacted CBP’s ability to execute wall replacement projects. The initial RFP yielded no interested vendors.




U.S. Customs and
Border Protection

Back Up



SECTOR	PROJECT	EFFECTIVE DATE
San Diego	Primary wall replacement (CA)	8/2/17
El Centro	Primary wall replacement (CA)	9/12/17
El Paso	Vehicle barrier replacement (NM)	1/22/18
El Paso	Primary wall replacement (TX)	N/A
(b) (5)		TBD
		TBD



Processes Governed
by the Uniform
Relocation Act (Public
Law 91646)

Real Estate Acquisition

Schedule Impacting Factors

Availability of funds (all activities) (31 USC 1341)

Lack of online access to ownership records (landowner ID/title commitment)

Space/volume limitations in manual record search (landowner ID/title commitment)

Lack of ownership records; poorly kept records in TX (landowner ID/title commitment)

Landowner cooperation (Right of Entry/Offer to Sell)

Relocation of homes, businesses and/or utilities (Public Law 91646 – 90 day notice to owner)

Interpretation of consultation requirement (Order of Possession) (IIIRA Section 102(b). 8 USC 1103(b))

Judicial Docket (Order of Possession)

Rights of Entry – Survey & Exploration (survey)

~~FOR OFFICIAL USE ONLY~~



Legal Matters – Blacklisting

- Several localities, including Berkley, Oakland, Los Angeles, San Diego, and Tucson have passed resolutions targeting border wall contractors. Several states, including California, have proposed similar blacklisting laws.

(b) (5)



Legal Matters Cont'd

(b) (5)



Legal Matters – FOIA Litigation


- **FOIA Litigation**

- (b) (5)
-
-
-



FY17 SDC PRIMARY (14 MI)

REAL ESTATE METRICS



~~FOR OFFICIAL USE ONLY~~






FY17 ELC CAX (2.2 MI)

REAL ESTATE METRICS

(b) (7)(E), (b) (5)



~~FOR OFFICIAL USE ONLY~~






FY17 EPT (b) (7)(E)

(b) (7)(E), (b) (5)

REAL ESTATE METRICS




~~FOR OFFICIAL USE ONLY~~

BW8 FOIA CBP 002689



FY17 EPT (b) (7)(E)

REAL ESTATE METRICS




~~FOR OFFICIAL USE ONLY~~



FY17 GATES

REAL ESTATE METRICS

FY17 Gates (35 Gates)											
(b) (7)(E)											
											
(b) (7)(E)											
Real Estate						Procurement		Construction		Notes	
Segment	Gates	# of Tracts	ROE-S Obtained	Survey/Appraisal Complete	RE Acq Complete	RTA	Award	Construction Start	Construction Completion		
MILESTONES										Current Schedule 6-Feb-18	
Package 1	A	(b) (7)(E)	(b) (5)	(b) (5)	15-Nov-17 A	(b) (5)					
MILESTONES											
Package 2	B										
MILESTONES											
Package 3	C		0	0	0						
Totals	4		0	0	0					As of: 13-Feb-18	






FY18 RGV-01 (b) (7)(E)

LEVEE WALL

REAL ESTATE METRICS



Real Estate						Procurement		Construction		Notes	
	Segment	Miles	# of Tracts	ROE-S Obtained	Survey/Appraisal Complete	RE Acq Complete	RTA	Award	Construction Start		Construction Completion
BASE MILESTONES				N/A	N/A	N/A	(b) (5)				Current Schedule 6-Feb-18
Base	A	(b) (7)(E)									(b) (5)
OPTION MILESTONES							(b)(5)				
Option	B	(b) (7)(E)									
Totals	2	(b) (7)(E)									As of: 13-Feb-18

As of: 13-Feb-18






FY18 RGV-02 (b) (7)(E)

LEVEE WALL

REAL ESTATE METRICS



(b) (7)(E)

Real Estate						Procurement		Construction		Notes
Segment	Miles	# of Tracts	ROE-S Obtained	Survey/Appraisal Complete	RE Acq Complete	RTA	Award	Construction Start	Construction Completion	
MILESTONES						(b) (5)				Current Schedule 6-Feb-18
Base	A	(b) (7)(E)	0	0	0					(b) (5)
	B		0	0	0					
	C		0	0	0					
	D		0	0	0					
MILESTONES						(b) (5)				
Option	E		0	0	0					
	F		0	0	0					
Totals	6		0	0	0					13 Feb 18

Legend	
Green	+/- 1 Wk
Amber	+/- 1 Mo
Red	> 1 Mo





FY18 RGV-03 (b) (7)(E)
LEVEE WALL

REAL ESTATE METRICS

RGV- (b) (7)(E)

(b) (7)(E)

FOUO

Legend

Green

+/- 1 Wk

Amber

+/- 1 Mo

Red

> 1 Mo

	Segment	Miles	# of Tracts	ROE-S Obtained	Survey/Appraisal Complete	RE Acq Complete	RTA	Award	Construction Start	Construction Completion	Notes
Base	MILESTONE A	(b) (7)(E)		(b) (5)							Current Schedule 6-Feb-18
	B	(b) (7)(E)		0	0	0					(b) (5)
	C	(b) (7)(E)		0	0	0					
	D	(b) (7)(E)		0	0	0					
	E	(b) (7)(E)		0	0	0					
Option	MILESTONE F	(b) (7)(E)		(b) (5)							
	G	(b) (7)(E)		0	0	0					
	H	(b) (7)(E)		0	0	0					
Totals	B	(b) (7)(E)		0	0	0					

As of: 13-Feb-18





FY18 RGV-04 (b) (7)(E) LEVEE WALL

REAL ESTATE METRICS

RGV (b) (7)(E)

(b) (7)(E)

Legend

Green	+/- 1Wk
Amber	+/- 1Mo
Red	> 1 Mo

Source: Esri, HERE, DeLorme, USGS, Intermap, INRA, IGN, JGC, etc.
Copyright 2018 Esri. All rights reserved. Do not distribute.

Real Estate						Procurement		Construction		Notes
Segment	Miles	# of Tracts	ROE-S Obtained	Survey/Appraisal Complete	RE Acq Complete	RTA	Award	Construction Start	Construction Completion	
MILESTONES						(b) (5)				Current Schedule 6-Feb-18
Base	A	(b) (7)(E)	0	0	0					(b) (5)
	B		0	0	0					
	C		0	0	0					
	D		0	0	0					
MILESTONES						(b) (5)				
Option	E		0	0	0					
	F		0	0	0					
Totals	6		0	0	0	As of:				13-Feb-18






FY18 RGV-05 (b) (7)(E)

BORDER WALL

REAL ESTATE METRICS




FOR OFFICIAL USE ONLY





FY18 SDC SECONDARY (14 MI)

REAL ESTATE METRICS



FOR OFFICIAL USE ONLY

BW8 FOIA CBP 002697





U.S. Customs and
Border Protection



Homeland Security

From: (b) (6), (b) (7)(C)
To: (b) (6), (b) (7)(C)
Subject: RE: today's items
Date: Thursday, August 24, 2017 9:24:33 AM
Attachments: [CBP FY17 Enacted Projects Draft Summary - as of 071817.docx](#)

Hi (b) (6), (b) (7)(C) –

Attached is the most recent FY17 project summary. I think I am working the ENV letters and am updating the C1 write-up with outreach, will circle back with (b) (6), (b) (7)(C) on the consultation letters.

From: (b) (6), (b) (7)(C)
Sent: Thursday, August 24, 2017 9:19 AM
To: (b) (6), (b) (7)(C)
Subject: RE: today's items

(b) (6), (b) (7)(C)
Program Analyst, Business Operations Division
Mobile: (b) (6), (b) (7)(C)

From: (b) (6), (b) (7)(C)
Sent: Thursday, August 24, 2017 8:01 AM
To: (b) (6), (b) (7)(C)
Subject: today's items

Hi there –

(b) (6), (b) (7)(C) and I just quickly chatted and before we all forget – here is what needs to happen today.

(b) (5)

(b) (6), (b) (7)(C)
Director, Business Operations Division
Border Patrol & Air and Marine Program Management Office
Facilities Management and Engineering

Office of Facilities and Asset Management

Mobile: (b) (6), (b) (7)(C)

U.S. Customs and Border Protection (CBP)
Fiscal Year 2017 Enacted Border Security Projects

On May 5, 2017, Congress appropriated funding and granted authority to U.S. Customs and Border Protection (CBP) to replace approximately 40 miles of fence, construct 35 gates along existing pedestrian fence, and construct new roads in the Laredo, El Paso, and Rio Grande Valley Sectors. CBP is currently identifying operational requirements, real estate acquisition strategies, environmental consultation needs, and will begin design and construction activities as projects move forward. CBP will update stakeholders with all necessary project updates.

SAN DIEGO SECTOR			
PROJECT	SPECIFIC LOCATIONS	OUTREACH/CONSULTATION	NOTES
PEDESTRIAN FENCE REPLACEMENT Replace approximately 14 miles of landing mat fence to steel bollard wall Currently scheduled to begin construction in February/March 2018, assuming no schedule delays	LOCATION DESCRIPTION Western edge of the Border Patrol San Diego sector in San Diego County, California and extends eastward approximately 14 miles. The project area is located adjacent to the US/Mexico border on land previously disturbed by the prior primary fence construction.	CONGRESSIONAL: *Construction contract award/start notification STATE/LOCAL: *Construction contract award/start notification TRIBAL ENGAGEMENTS: *Consult with Native American Tribes and the State Historic Preservation Office (SHPO) through typical consultation methods to include sending letters to tribes that CBP regularly consults with in this area *Additional dialogue suggested with BIA pending IPL feedback MEDIA: Finalize ENV PAG – OFAM reviewing LANDOWNERS:	<div style="background-color: black; color: white; padding: 10px; text-align: center; font-size: 2em; font-weight: bold;">(b) (5)</div> *A site visit was conducted on July 12 *FWS coordination meeting July 13 *Removal of existing primary fence will require extensive coordination with IBWC because of

			existing Mexican structures & infrastructure
--	--	--	--

EL CENTRO SECTOR			
PROJECT	SPECIFIC LOCATIONS	OUTREACH/CONSULTATION	NOTES
PEDESTRIAN FENCE REPLACEMENT Replace approximately two (2) miles of pedestrian fence with steel bollard wall Currently scheduled to begin construction in February/March 2018, assuming no schedule delays	West side of the Calexico Port of Entry in Imperial Valley County, California adjacent to the US/Mexico border on land previously disturbed by prior primary fence construction	CONGRESSIONAL: *Construction contract award/start notification STATE/LOCAL: *Construction contract award/start notification TRIBAL ENAGEMENTS: CBP will consult with Native American Tribes and the State Historic Preservation Office (SHPO) through typical consultation methods to include sending letters to tribes that CBP regularly consults with in this area. MEDIA: LANDOWNERS:	*Drilling completed 07/16 <div style="background-color: black; color: white; padding: 10px; text-align: center; font-size: 2em; font-weight: bold;">(b) (5)</div>

EL PASO SECTOR

PROJECT	SPECIFIC LOCATIONS	OUTREACH/ CONSULTATION	NOTES
PEDESTRIAN FENCE REPLACEMENT Replace approximately four (4) miles of chain link fence steel bollard wall Currently scheduled to begin construction in February 2018, assuming no schedule delays	West side of the Cordova International Bridge in El Paso County, Texas. The project area is located adjacent to the Rio Grande River	CONGRESSIONAL: *Construction contract award/start notification STATE/LOCAL: *Construction contract award/start notification TRIBAL ENAGEMENTS: CBP does not anticipate any affect to cultural resources from this project given the past infrastructure construction in the project area. However, CBP will consult with Native American Tribes and the SHPO through typical consultation methods to include sending letters to tribes that CBP regularly consults with in this area. MEDIA: LANDOWNERS:	*A/E Design work underway
VEHICLE FENCE REPLACEMENT Replace approximately 20 miles of vehicle fence with steel bollard wall Currently scheduled to begin construction in March 2018, assuming no schedule delays	West side of the Santa Teresa Port of Entry in Dona Ana County, New Mexico adjacent to the US/Mexico border	CONGRESSIONAL: STATE/LOCAL: TRIBAL ENAGEMENTS: CBP will consult with Native American Tribes and the State Historic Preservation Office (SHPO) through typical consultation methods to include sending letters to	<div>(b) (5)</div>