(Ked)

ROHM

REPLY TO:
ENGINEERING DIVISION
BOX 584
BRISTOL, PA 19007
(215) 785-7000 FAX (215) 785-7458

April 30, 1992

U.S. Environmental Protection Agency Enforcement and Title III Section (3HW33) 841 Chestnut Building Philadelphia, PA 19107

ATTN:

Mr. William D. Steuteville (\*)

On-Scene Coordinator

Gentlemen:

SUBJECT:

Whitmoyer Laboratories Private Study Group


Myerstown Water System Extensions

File: Status Report

Attached is the BCM Status Report for week of March 27 - April 23, 1992. Please call me for further review or comments.

All three of the bell repair clamps have been removed and the replacement cut-in sleeves were installed on April 29. All three locations have been tested, accepted by Great Valley Consultants, and backfilled. PennDOT requires five days notice before final paving can start.

BCM is continuing with the on-going final project report which is now 96% complete. Per EPA, this final report will be the updating of the Work Plan.



Project Coordinator

Attachment: \* BCM Status Report

cc:





### BCM STATUS REPORT

MARCH 27 - APRIL 23, 1992 MYERSTOWN WATER SYSTEM EXTENSIONS BCM PROJECT NO. 00-6207-09

# 1. King Street PennDot Permit

PennDot comments and requirements in regard to final paving at King Street-have been received and a copy has been sent to the Contractor.

# 2. Water Filters and Bottled Water

By letter of April 14, 1992, EPA approved the discontinuance of bottled water supply and water filter service to the residences in the Phase IV area which are now receiving water from Myerstown Water Authority. By letters of April 20, 1992, BCM notified Blue Mountain Spring Water Co. and Culligan-Funk Water Quality Co. that bottled water supply and water filter service may be discontinued as of April 27, 1992.

### 3. Phase IV Water Main

At a regular meeting on April 9, 1992, Myerstown Water Authority approved the removal of bell clamps and the installation of cut-in sleeves at three locations on King Street and Fairlane Avenue. By letter of April 10, 1992, the Authority advised the Study Group of their decision.

### 4. <u>Dedication Documents</u>

Documents are being assembled for the dedication of the water mains in Phases I, II, and III to Myerstown Water Authority, tentatively at their meeting of May 14, 1992.



(plus one copy to forward to EPA)

43/4750d