

1/10007

**WEEKLY PROGRESS REPORT**  
**ECC Superfund Site – Zionsville, Indiana**  
**Two Week Period ending January 2, 1998**

**MEETING MINUTES**

**Participants**

Radian: Mark Colonna  
Versar: George Anastos, Chuck Gaffney  
EPA/IDEM: Mike McAteer, Vince Epps  
Other: Ron Hutchens

**Notes on Site Personnel**

Ron Hutchens will serve in the Site Engineer's role from Jan. 2 to Jan. 4.

Chuck Gaffney will serve as Versar's Site Superintendent from Jan. 2 to Jan. 4.

**Activities Started or Completed During Two-Week Period ending 1/2**

Site was closed down from 12/24 through 12/27 and on 1/1.

Building permit obtained on 12/29.

Building foundation area leveled and compacted.

Concrete formwork and reinforcement placed at treatment building.

Main concrete slab for treatment building installed on 12/30.

Building curbs installed on 12/31.

Site signs installed except for the two signs along Rt. 421 (expected 1/5-6)

Baseline air monitoring begun on 12/30.

Leveling/compacting continued in tank area.

### **Activities Anticipated For Week ending 1/9**

Deliver treatment building materials (expected 1/3).

Begin building erection.

Continue compaction/leveling in wastewater treatment area (under tanks).

Begin installation of subsurface piping at tank locations.

Arrival of tank building materials (expected 1/5).

Versar will deliver a copy of the 12/19 project schedule to N. Bernstein.

Versar will deliver an updated version of the geotechnical drilling plan.

### **Problems Encountered During Two-Week Period Ending 1/2**

No problems noted.

### **Open Issues from Prior Weeks**

None. Building permit has been obtained. New schedule has been delivered reflecting changes in building delivery/erection dates (and impacted future activities).

### **Schedule Status For Week Ending 1/2**

Project is on schedule as indicated on the 12/19 version of the project schedule.