

SEWER AUTHORITY MID-COASTSIDE

A PUBLIC AGENCY
P.O. BOX 862
HALF MOON BAY, CA 94019
(415) 726-0124

U. S. ARMY CORPS OF ENGINEERS
San Francisco District
211 Main Street
San Francisco, CA 94105

October 15, 1984

ATTENTION: Mr. Lars Forsman, Chief
Technical Services Section
Compliance Branch

REFERENCE: Permit No. 11893.20

Dear Mr. Forsman:

We are pleased to advise you that all construction on our Regional wastewater treatment facility and, particularly, the ocean outfall has been completed.

Enclosed is a copy of a diving report based on our request for a search of the ocean floor to confirm whether or not the two-inch cable and anchors which were used by Glanville Construction Co. to secure his tower were, in fact, on the ocean floor. As you can see from the report, the ocean floor was, indeed, found to be clean of any type of debris. This confirms the fact that we have left the ocean floor as we found it.

We are also enclosing a copy of a letter from Healy Tibbitts Construction Co. who completed the outfall project. This letter indicates they have been successful in removing their construction platform, referred to as a spider, from the area. Their spider partially collapsed during a storm last winter, and they had to wait for the calm summer waters to complete their salvage operation.

We have completed and are herein including the "Notice To Permittee" form showing the Notice of Completion. As a point of clarification, the actual construction work was finished on the outfall during October 1983; the EPA/State final inspection was completed in late December 1983; and the SAM Board of Directors finally accepted the project on August 13, 1984. The reason for the delay in acceptance was the removal of the spider and the inspection of the ocean floor to insure compliance with our permit requirements.


U. S. Army Corps of Engineers
Attention: Mr. Lars Forsman
October 15, 1984
Page Two

Re: Permit No. 11893.20

We now ask that you "sign off" on our permit and thus release Sewer Authority Mid-Coastside accordingly for having complied with all the permit requirements.

Sincerely,

SEWER AUTHORITY MID-COASTSIDE



W. S. Heaslet
General Manager

WSH:mau

Enclosure

CC: J. Copeland - Wilson Morton Assaf & McElligott (w/encl)