## MAYES TESTING ENGINEERS, INC.

MTE No.:

E5230

Project:

RAINIER COMMONS BUILDING

Address:

3100 Airport Way South, Seattle, WA

Permit No.:

**750149 (Seattle DPD)** 

Owner:

Ariel Development Group

Architect:

**LDG Architects** 

Engineer:

Swenson Say Faget Engineers

Contractor:

**Ethan Construction** 

Page 49

7911 NE 33rd Drive Suite 190 Portland, OR 97211 ph 503.281.7515 fax 503.281.7579

SEP 2 9 2006

Everett Office 917-134th Street SW Suite A-1 Everett, WA 98204 ph 425.742.9360

fax 425.745.1737

Tacoma, WA 98499 ph 253.584.3720 fax 253.584.3707

Portland Office

Tacoma Office 10029 S. Tacoma Way

Suite E-2

Date:

9/21/06

Weather:

Indoors

Inspection:

Epoxy bolts, Welding (visual)

Sample(s):

None

Observed the installation of 3/4" diameter threaded rods into existing concrete for (11) new tube steel columns at the 6th floor of Bldg 22 per detail 12/S5.1. The contractor has identified columns numerically from north to south, from east to west, 1 thru 11. Holes were drilled for 12" of embedment, except where existing rebar was encountered when drilling. The following short holes are identified:

- Column no. 4 has (1) at 11-1/2"
- Column no. 5 has (3) at 11" and (1) at 10-1/2"
- Column no. 6 has (1) at 11-1/4"
- Column no. 7 has (1) at 11-1/2"
- Column no. 8 has (1) at 11"
- Column no. 9 has (1) at 9" and (1) at 11-1/2"

All others are at 12" of embedment. Holes are drilled 13/16" diameter and cleaned prior to installing threaded rods, using Hilti HIT HY150 adhesive, following the manufacturer's instructions.

Inspected welds for top and base plates for above referenced columns. Welds meet AWS D1.1-02 for visual acceptance.

## NONCONFORMING CONDITIONS

Short embedment depths at described locations. The contractor is aware and indicates that they are submitting information to the engineer for review.

INSPECTOR: Mark McBride

REVIEWED BY:

Γimothv G√Beckerle. P.E

cc: Liz Fekete, P.E.-Swenson Say Faget Engineers; Ed Linardic-LDG Architects; Hertzel Hazan-Ariel Development Group; Rich Putz-Ethan Construction; Bldg Dept-Seattle DPD