



PRC Environmental Management, Inc.
233 North Michigan Avenue
Chicago, IL 60601
312/856-8700

DATE 4-21-92 - Tues.

DAILY CONSTRUCTION INSPECTION
REPORT - GENERAL CONSTRUCTION

U.S. EPA Contract No. 68-W8-0084

Project Name: Powers Landfill

PRC-EMI Project No. 030-0030PM

Location: Circleville, OH

WEATHER: Temperature - High 73 Low 60

Clear ☐ Partly Cloudy ☐ Cloudy ☒ Rain lt. showers Snow ☐

CONTRACTOR: Roy F. Weston, Inc

SUPERINTENDENT Matthew T. Crain

ENGINEER - Hours Worked 8 Regular: ☐

O.T. Shift 8 to 4³⁰

CONTRACTOR - Hours Worked 8 Regular: ☐

O.T. Shift 8 to 4³⁰

WORK FORCE: 9 men

EQUIPMENT 1 Bobcat, 2 trucks,
1 tractor, 1 farm wagon

Activity and Location: Removing chain link fence + posts from
West field

Defective work noted today to be corrected later: _____

Description: (List work in progress, Item No., quantity installed, location, comments, problems, delays and causes, accidents, special instructions received or given, tests made, deliveries to site, etc.)

This report is to be completed daily by each Field Representative.



PRC Environmental Management, Inc.
233 North Michigan Avenue
Chicago, IL 60601
312/856-8700

DATE 4-22-92 - Wed.

DAILY CONSTRUCTION INSPECTION
REPORT - GENERAL CONSTRUCTION

U.S. EPA Contract No. 68-W8-0084

Project Name: Sowers Landfill

PRC-EMI Project No. 030-0030 PM

Location: Circleville, OH

WEATHER: Temperature - High 63 Low 52

Clear ☐

Partly Cloudy ☐

Cloudy ☒

Rain ☐

Snow ☐

CONTRACTOR: Roy Weston

SUPERINTENDENT MATT CRAIG

ENGINEER - Hours Worked 8 Regular: ☐ O.T. Shift 8 to 4³⁰

CONTRACTOR - Hours Worked 8 Regular: ☐ O.T. Shift 8 to 4³⁰

WORK FORCE: 10 men

EQUIPMENT 1 Dozer, 2 trucks,
1 tractor, 1 farm wagon

Activity and Location: Removing chain link fence + posts in
West field.

Defective work noted today to be corrected later: _____

Description: (List work in progress, Item No., quantity installed, location, comments, problems, delays and causes, accidents, special instructions received or given, tests made, deliveries to site, etc.)

This report is to be completed daily by each Field Representative.



PRC Environmental Management, Inc.
233 North Michigan Avenue
Chicago, IL 60601
312/856-8700

DATE 4-23-92 Thurs

DAILY CONSTRUCTION INSPECTION
REPORT - GENERAL CONSTRUCTION

U.S. EPA Contract No. 68-W8-0084

Project Name: Sowers Landfill

PRC-EMI Project No. 030-0030

Location: Circleville, OH

WEATHER: Temperature - High 79 Low 52

Clear Partly Cloudy Cloudy Rain Snow

CONTRACTOR: ROY WESTON

SUPERINTENDENT MATT CRAIN

ENGINEER - Hours Worked 8 Regular: O.T. Shift 1 to 3:30

CONTRACTOR - Hours Worked 8 Regular: O.T. Shift 1 to 3:30

WORK FORCE: 11

EQUIPMENT 1-DOZER

1 Farm Tractor - 4 Trucks

Activity and Location: Removing fence & clearing
trees & veg from support zone

Defective work noted today to be corrected later:

Description: (List work in progress, Item No., quantity installed, location, comments, problems, delays and causes, accidents, special instructions received or given, tests made, deliveries to site, etc.)

removing car & truck today's parts, clearing
trees & debris from support for an area
for trailers & ect.

This report is to be completed daily by each Field Representative.



PRC Environmental Management, Inc.
233 North Michigan Avenue
Chicago, IL 60601
312/856-8700

DATE 4-24-92

DAILY CONSTRUCTION INSPECTION
REPORT - GENERAL CONSTRUCTION

U.S. EPA Contract No. 68-108-0084

Project Name: BOWERS Landfill

PRC-EMI Project No. 030-0030

Location: CIRCLEVILLE, OH.

WEATHER: Temperature - High _____ Low _____

Clear _____ Partly Cloudy _____ Cloudy ☒ Rain ☒ Snow _____

CONTRACTOR: ROY WESTON

SUPERINTENDENT MATT CRAIN

ENGINEER - Hours Worked 8 Regular: _____ O.T. Shift 1 to 3:30

CONTRACTOR - Hours Worked 8 Regular: _____ O.T. Shift 1 to 3:30

WORK FORCE: 10

EQUIPMENT 1 Dozer

1 farm trailer & wagon
Hacks & Trenches

Activity and Location: clearing & grading
support zone

Defective work noted today to be corrected later: _____

Description: (List work in progress, Item No., quantity installed, location, comments, problems, delays and causes, accidents, special instructions received or given, tests made, deliveries to site, etc.)

removing car & truck parts from support
zone grading out areas for trailers

Attachments:

Yes ☐

No ☒

Description:

(Pipe Test Reports, Concrete Placement Reports, etc.)

VISITORS:

Field Office File
C.C. Project File
(Chicago)
Project Engineer

Signed

Donald E. Bergan Jr.
Field Representative

Approved

Resident Engineer

This report is to be completed daily by each Field Representative.



PRC Environmental Management, Inc.
233 North Michigan Avenue
Chicago, IL 60601
312/856-8700

DATE 4-27-92

DAILY CONSTRUCTION INSPECTION
REPORT - GENERAL CONSTRUCTION

U.S. EPA Contract No. 68-W8-0884

Project Name: Gower Landfill

PRC-EMI Project No. 030 - 0030 PM

Location: Cicleville OH

WEATHER: Temperature - High 57 Low 44

Clear

Partly Cloudy

Cloudy X

Rain X

Snow

CONTRACTOR: Ray F. Weston Inc.

SUPERINTENDENT Matthew T. Cram

ENGINEER - Hours Worked 8

Regular:

O.T.

Shift 8

to 4³⁰

CONTRACTOR - Hours Worked 8

Regular:

O.T.

Shift 8

to 4³⁰

WORK FORCE: 3 men

EQUIPMENT

Activity and Location: Preparing decontamination pad &
spreading crushed stone in trailer area.

Defective work noted today to be corrected later:

Description: (List work in progress, Item No., quantity installed, location, comments, problems, delays and causes, accidents, special instructions received or given, tests made, deliveries to site, etc.)



PRC Environmental Management, Inc.
233 North Michigan Avenue
Chicago, IL 60601
312/856-8700

DATE 4-28-92

DAILY CONSTRUCTION INSPECTION
REPORT - GENERAL CONSTRUCTION

U.S. EPA Contract No. 68-W8-0084

Project Name: Sewers Landfill

PRC-EMI Project No. 030-0030 PM

Location: Circleville OH

WEATHER: Temperature - High 58 Low 37

Clear ☒ AM Partly Cloudy ☒ PM Cloudy ☐ Rain ☐ Snow ☐

CONTRACTOR: Ray F. Weston Inc.

SUPERINTENDENT Matthew T. Clain

ENGINEER - Hours Worked 8 Regular: ☐

O.T. Shift 8 to 4³⁰

CONTRACTOR - Hours Worked 8 Regular: ☐

O.T. Shift 8 to 4³⁰

WORK FORCE: 5 men

EQUIPMENT

Activity and Location: Setting up office trailers in support zone. Further grubbing out of support zone.

Defective work noted today to be corrected later:

Description: (List work in progress, Item No., quantity installed, location, comments, problems, delays and causes, accidents, special instructions received or given, tests made, deliveries to site, etc.)

Delivery of 1 John Deere 710

Delivery of 1 12x60 office trailer

Attachments: Yes ____ No ✓

Description: _____
 (Pipe Test Reports, Concrete Placement Reports, etc.)

VISITORS: None

Field Office File _____
C.C. Project File _____
 (Chicago)
Project Engineer _____

Signed Don Bergan Jr
 Field Representative

Approved _____
 Resident Engineer

This report is to be completed daily by each Field Representative.



PRC Environmental Management, Inc.
233 North Michigan Avenue
Chicago, IL 60601
312/856-8700

DATE 4-29-92

DAILY CONSTRUCTION INSPECTION
REPORT - GENERAL CONSTRUCTION

U.S. EPA Contract No. 68-W8-0084

Project Name: Souers Landfill

PRC-EMI Project No. 030-0030 PM

Location: Circleville OH

WEATHER: Temperature - High 62 Low 33

Clear AM Partly Cloudy PM Cloudy Rain Snow

CONTRACTOR: Roy F. Weston Inc.

SUPERINTENDENT Matthew T. Crain

ENGINEER - Hours Worked 8 Regular: O.T. Shift 8 to 4³⁰

CONTRACTOR - Hours Worked 8 Regular: O.T. Shift 8 to 4³⁰

WORK FORCE: 4 men

EQUIPMENT

Activity and Location: built road to future siltation Pond
installed safety fence along support zone

Defective work noted today to be corrected later:

Description: (List work in progress, item No., quantity installed, location, comments, problems, delays and causes, accidents, special instructions received or given, tests made, deliveries to site, etc.)

delivered 1- 8x30 De. Con Trailer

This report is to be completed daily by each Field Representative.



PRC Environmental Management, Inc.
233 North Michigan Avenue
Chicago, IL 60601
312/856-8700

DATE 4-30-92

DAILY CONSTRUCTION INSPECTION
REPORT - GENERAL CONSTRUCTION

U.S. EPA Contract No. 68-W8-0084

Project Name: Bowers Landfill

PRC-EMI Project No. 030-0030 PM

Location: Circleville OH

WEATHER: Temperature - High 62 Low 45

Clear ☒ Partly Cloudy ☐ Cloudy ☐ Rain ☐ Snow ☐

CONTRACTOR: Ray F. Weston Inc.

SUPERINTENDENT Matthew T. Crain

ENGINEER - Hours Worked Regular: O.T. Shift to

CONTRACTOR - Hours Worked Regular: O.T. Shift to

WORK FORCE: 6

EQUIPMENT 2 loaders

1 back hoe

Activity and Location: installed electricity to Trailers

installed clearing & grubbing on exclusion zone
up to station 2+00 on E side of landfill

Defective work noted today to be corrected later:

Description: (List work in progress, Item No., quantity installed, location, comments, problems, delays and causes, accidents, special instructions received or given, tests made, deliveries to site, etc.)

Delivered stone aggregate for erosion support
zone area

This report is to be completed daily by each Field Representative.



PRC Environmental Management, Inc.
233 North Michigan Avenue
Chicago, IL 60601
312/856-8700

DATE 5-1-92

DAILY CONSTRUCTION INSPECTION
REPORT - GENERAL CONSTRUCTION

U.S. EPA Contract No. 68-W8-0084

Project Name: Lewis Landfill

PRC-EMI Project No. 030-0030 PM

Location: Circleville, OH

WEATHER: Temperature - High _____ Low _____

Clear _____ Partly Cloudy _____ Cloudy _____ Rain _____ Snow _____

CONTRACTOR: Ray F. Weston Inc.

SUPERINTENDENT Matthew T. Crain

ENGINEER - Hours Worked _____ Regular: _____ O.T. _____ Shift _____ to _____

CONTRACTOR - Hours Worked _____ Regular: _____ O.T. _____ Shift _____ to _____

WORK FORCE: 6

EQUIPMENT 2 loaders on tracks

1 sweeper (B H)

Activity and Location: Burned trees at support zone, clearing
& grubbing between station 0+00 & 2+00

Defective work noted today to be corrected later: _____

Description: (List work in progress, Item No., quantity installed, location, comments, problems, delays and causes, accidents, special instructions received or given, tests made, deliveries to site, etc.)

delivered fuel tank unit for equipment

This report is to be completed daily by each Field Representative.



PRC Environmental Management, Inc.
233 North Michigan Avenue
Chicago, IL 60601
312/856-8700

DATE 5/4/92

DAILY CONSTRUCTION INSPECTION REPORT - GENERAL CONSTRUCTION

U.S. EPA Contract No. 68-W8-0084

Project Name: BOWERS LANDFILL

PRC-EMI Project No. 030-0030PM

Location: CIRCLEVILLE, OH

WEATHER: Temperature - High 57 Low 43

Clear ☐ Partly Cloudy ☐ Cloudy ☒ Rain ☐ Snow ☐

CONTRACTOR: ROY F. WESTON, INC

SUPERINTENDENT MATTHEW T. CRAIN

ENGINEER - Hours Worked 8 Regular: 2 1/2 O.T. Shift 7am to 6pm

CONTRACTOR - Hours Worked 8 Regular: 2 1/2 O.T. Shift 7am to 6pm

WORK FORCE: 10

EQUIPMENT 2-front end
loaders

Activity and Location: lower support zone and
land fill exclusion zone

Defective work noted today to be corrected later: _____

Description: (List work in progress, Item No., quantity installed, location, comments, problems, delays and causes, accidents, special instructions received or given, tests made, deliveries to site, etc.)

completed placing stone in lower support zone, clearing & grubbing on land fill started layout for sheet piling
T.W.P. monitoring & real time monitoring

This report is to be completed daily by each Field Representative.



PRC Environmental Management, Inc.
233 North Michigan Avenue
Chicago, IL 60601
312/856-8700

DATE 5/5/92

DAILY CONSTRUCTION INSPECTION
REPORT - GENERAL CONSTRUCTION

U.S. EPA Contract No. 68-W8-0084

Project Name: BOWERS LANDFILL

PRC-EMI Project No. 030-0030PM

Location: CIRCLEVILLE, OH

WEATHER: Temperature - High 55 Low 40

Clear

Partly Cloudy ✓

Cloudy

Rain

Snow

CONTRACTOR: ROY F. WESTON, INC

SUPERINTENDENT MATTHEW T. CRAIN

ENGINEER - Hours Worked 8 Regular: 2 1/2 O.T. Shift 7am to 6pm

CONTRACTOR - Hours Worked 8 Regular: 2 1/2 O.T. Shift 7am to 6pm

WORK FORCE: 9

EQUIPMENT

Activity and Location: Land fill exclusion zone

Defective work noted today to be corrected later:

Description: (List work in progress, Item No., quantity installed, location, comments, problems, delays and causes, accidents, special instructions received or given, tests made, deliveries to site, etc.)

clearing & grubbing, continuing layout for
sheet piling, TWA monitoring (pumps)
real time monitoring exclusion zone

Attachments:

Yes ____

No ✓

Description:

(Pipe Test Reports, Concrete Placement Reports, etc.)

VISITORS:

Field Office File
C.C. Project File
(Chicago)
Project Engineer

Signed Don Bergau
Field Representative

Approved _____
Resident Engineer

This report is to be completed daily by each Field Representative.



PRC Environmental Management, Inc.
233 North Michigan Avenue
Chicago, IL 60601
312/856-8700

DATE 5/6/92

DAILY CONSTRUCTION INSPECTION
REPORT - GENERAL CONSTRUCTION

U.S. EPA Contract No. 68-W8-0084

Project Name: BOWERS LANDFILL

PRC-EMI Project No. 030-0030PM

Location: CIRCLEVILLE, OH

WEATHER: Temperature - High 60 Low 37

Clear ☒ Partly Cloudy ☐ Cloudy ☐ Rain ☐ Snow ☐

CONTRACTOR: ROY F. WESTON, INC

SUPERINTENDENT MATTHEW T. CRAIN

ENGINEER - Hours Worked 8 Regular: 2 O.T. Shift 7am to 5:30pm

CONTRACTOR - Hours Worked 8 Regular: 2 O.T. Shift 7am to 5:30pm

WORK FORCE: 10

EQUIPMENT _____

Activity and Location: grubbing exclusion zone

Defective work noted today to be corrected later: _____

Description: (List work in progress, item No., quantity installed, location, comments, problems, delays and causes, accidents, special instructions received or given, tests made, deliveries to site, etc.)

grubbing, & hauling trees off landfill to fields
to prepare for burning, moved crane to landfill
to prepare to unload skid piling

This report is to be completed daily by each Field Representative.



PRC Environmental Management, Inc.
233 North Michigan Avenue
Chicago, IL 60601
312/856-8700

DATE 5-7-92

DAILY CONSTRUCTION INSPECTION
REPORT - GENERAL CONSTRUCTION

U.S. EPA Contract No. 68-W8-0084

Project Name: BOWERS LANDFILL

PRC-EMI Project No. 030-0030PM

Location: CIRCLEVILLE, OH

WEATHER: Temperature - High ⁴⁵ ~~72~~ Low 45

Clear ☒ Partly Cloudy ☐ Cloudy ☐ Rain ☐ Snow ☐

CONTRACTOR: ROY F. WESTON, INC

SUPERINTENDENT MATTHEW T. CRAIN

ENGINEER - Hours Worked 8 Regular: 2 O.T. Shift ☐ to ☐

CONTRACTOR - Hours Worked 8 Regular: 2 O.T. Shift ☐ to ☐

WORK FORCE: 11

EQUIPMENT

Activity and Location: grubbing on landfill

Defective work noted today to be corrected later:

Description: (List work in progress, item No., quantity installed, location, comments, problems, delays and causes, accidents, special instructions received or given, tests made, deliveries to site, etc.)

monitoring for contaminants, clearing & grubbing
on landfill, unloaded 7 loads of sheet piling
the could' all trucks Andy approved a new
location of the new access road

This report is to be completed daily by each Field Representative.



PRC Environmental Management, Inc.
233 North Michigan Avenue
Chicago, IL 60601
312/858-8700

DATE 5-8-92

DAILY CONSTRUCTION INSPECTION
REPORT - GENERAL CONSTRUCTION

U.S. EPA Contract No. 68-W8-0084

Project Name: BOWERS LANDFILL

PRC-EMI Project No. 030-0030PM

Location: CIRCLEVILLE, OH

WEATHER: Temperature - High 65 Low +7

Clear Partly Cloudy Cloudy Rain on Snow

CONTRACTOR: ROY F. WESTON, INC

SUPERINTENDENT MATTHEW T. CRAIN

ENGINEER - Hours Worked 8 Regular: 2 O.T. Shift 1 to 5:30

CONTRACTOR - Hours Worked 8 Regular: 2 O.T. Shift 1 to 5:30

WORK FORCE: 9

EQUIPMENT 1 - loader

Activity and Location: Pond fill exclusion zone

Defective work noted today to be corrected later:

Description: (List work in progress, Item No., quantity installed, location, comments, problems, delays and causes, accidents, special instructions received or given, tests made, deliveries to site, etc.)

continuing to clear & grub, unloaded 4 trucks,
sheet pile, monitoring for contamination
laid out access road at new location

Attachments:

Yes ____ No ☒

Description:

(Pipe Test Reports, Concrete Placement Reports, etc.)

VISITORS:

Field Office File
C.C. Project File
(Chicago)
Project Engineer

Signed

Don Bergan Sr

Field Representative

Approved

Resident Engineer

This report is to be completed daily by each Field Representative.

PRE

DATE 5-11-92

DAILY CONSTRUCTION INSPECTION REPORT - GENERAL CONSTRUCTION

Project Name: BOWERS LANDFILL

Location: CIRCLEVILLE, OH

Clear ☒ Partly Cloudy ☐ Cloudy ☐ Rain ☐ Snow ☐

SUPERINTENDENT MATTHEW T. CRAIN

CONTRACTOR - Hours Worked 8 Regular: 2 O.T. Shift 1 to 5:30

EQUIPMENT 1 - loader, 1 - crane &
pile driving equipment, air curtain

Activity and Location: Landfill exclusion zone

Defective work noted today to be corrected later: _____

Description: (List work in progress, Item No., quantity installed, location, comments, problems, delays and causes, accidents, special instructions received or given, tests made, deliveries to site, etc.)

During pile south end of landfill
clearing & grubbing south end of landfill
started to build sitation pond, testing for
contaminants placed lines in pond

Bhupen Gandhi on site @ 2:30 PM.

Brode Co. using vibratory hammer to drive sheet piles near east drainage ditch. 2-sheets are paired at a time. Total of 10 sheets (5 pairs) into the ground in various stages. The first set is still not at required elevation. Impact hammer will be used to get them down farther.

Drainage siltation pond is excavated and 40 mil liner is placed on top. Liner will be tucked-in into the trenches at the edges.

Clearing and grubbing continuing

Attachments: Yes ☐ No ☒

Description:


(Pipe Test Reports, Concrete Placement Reports, etc.)

VISITORS:

None

Field Office File
C.C. Project File
(Chicago)
Project Engineer

Signed



Field Representative

Approved

Resident Engineer

This report is to be completed daily by each Field Representative.



PRC Environmental Management, Inc.
233 North Michigan Avenue
Chicago, IL 60601
312/856-8700

DATE 5-12-92

DAILY CONSTRUCTION INSPECTION
REPORT - GENERAL CONSTRUCTION

U.S. EPA Contract No. 68-W8-0084

Project Name: BOWERS LANDFILL

PRC-EMI Project No. 030-0030PM

Location: CIRCLEVILLE, OH

WEATHER: Temperature - High 85 Low 55

Clear ☒ Partly Cloudy ☐ Cloudy ☐ Rain ☐ Snow ☐

CONTRACTOR: ROY F. WESTON, INC

SUPERINTENDENT MATTHEW T. CRAIN

ENGINEER - Hours Worked Regular: O.T. Shift 1:30^{pm} to 5:30^{pm}

CONTRACTOR - Hours Worked Regular: O.T. Shift 7:00 to 5:30

WORK FORCE:

EQUIPMENT 3 - loaders, Crane and
sheet pile driving equipment, air
curtain equipment

Activity and Location: Landfill exclusion zone, south west end of
landfill

Defective work noted today to be corrected later:

Description: (List work in progress, item No., quantity installed, location, comments, problems, delays and causes, accidents, special instructions received or given, tests made, deliveries to site, etc.)

Sheet pile driving continuing. Siltation pond is being
worked on. A weir is made out going to the river and
riprap is being placed around the pond.
At northwest end of landfill, fire is going on to burn

trees and bushes. Air curtain is running to supply air to
abet fire

Attachments:

Yes ☐

No ☒

Description:

(Pipe Test Reports, Concrete Placement Reports, etc.)

VISITORS:

Field Office File

C.C. Project File

(Chicago)

Project Engineer

Signed

Donald C. Bergau

Field Representative

Approved

Resident Engineer

This report is to be completed daily by each Field Representative.



PRC Environmental Management, Inc.
233 North Michigan Avenue
Chicago, IL 60601
312/856-8700

DATE 5-12-92

DAILY CONSTRUCTION INSPECTION
REPORT - GENERAL CONSTRUCTION

U.S. EPA Contract No. 68-W8-0084

Project Name: BOWERS LANDFILL

PRC-EMI Project No. 030-0030PM

Location: CIRCLEVILLE, OHIO

WEATHER: Temperature - High 83 Low 58

Clear ☒ Partly Cloudy ☐ Cloudy ☐ Rain ☐ Snow ☐

CONTRACTOR: ROY F. WESTON, INC.

SUPERINTENDENT MATTHEW T. CRAIN

ENGINEER - Hours Worked 8 Regular: 2 O.T. Shift ☐ to ☐

CONTRACTOR - Hours Worked 8 Regular: 2 O.T. Shift ☐ to ☐

WORK FORCE: 10

EQUIPMENT 2 scrapers - 2 Dozers

1 Back hoe, misc pile equipment

Activity and Location: West field & exclusion zone,
access rd

Defective work noted today to be corrected later: _____

Description: (List work in progress, Item No., quantity installed, location, comments, problems, delays and causes, accidents, special instructions received or given, tests made, deliveries to site, etc.)

building earth dam west field, collecting debris
from landfill and stockpiling it near access rd.
to be moved to De Con pad, clearing & pumping
from drainage ditch, real time monitoring on going

Attachments:

Yes ☐

No ☒

Description:

(Pipe Test Reports, Concrete Placement Reports, etc.)

VISITORS:

Field Office File
C.C. Project File
(Chicago)
Project Engineer

Signed

Don Bergan
Field Representative

Approved

Resident Engineer

This report is to be completed daily by each Field Representative.



PRC Environmental Management, Inc.
233 North Michigan Avenue
Chicago, IL 60601
312/856-8700

DATE 5-13-92

DAILY CONSTRUCTION INSPECTION
REPORT - GENERAL CONSTRUCTION

U.S. EPA Contract No. 68-W8-0084

Project Name: BOWERS LANDFILL

PRC-EMI Project No. 030-0030PM

Location: CIRCLEVILLE, OH

WEATHER: Temperature - High 74 Low 47

Clear ☒

Partly Cloudy ☐

Cloudy ☐

Rain showers ☐ Snow ☐

CONTRACTOR: ROY F. WESTON, INC

SUPERINTENDENT MATTHEW T. CRAIN

ENGINEER - Hours Worked Regular: O.T. Shift to

CONTRACTOR - Hours Worked Regular: O.T. Shift to

WORK FORCE: 11

EQUIPMENT 2 Loaders, 1 crane

1 pile driving eqipt, air screen

Activity and Location: Exclusion zone

Defective work noted today to be corrected later:

Description: (List work in progress, Item No., quantity installed, location, comments, problems, delays and causes, accidents, special instructions received or given, tests made, deliveries to site, etc.)

finished drainage pipe across to siltation pond
and started digging ditch, clearing & grubbing
sides of land fill, burning trees, monitoring
for contamination



PRC Environmental Management, Inc.
233 North Michigan Avenue
Chicago, IL 60601
312/856-8700

DATE 5-14-92

DAILY CONSTRUCTION INSPECTION
REPORT - GENERAL CONSTRUCTION

U.S. EPA Contract No. 68-W8-0084

Project Name: BOWERS LANDFILL

PRC-EMI Project No. 030-0030PM

Location: CIRCLEVILLE, OH

WEATHER: Temperature - High 69 Low 59

Clear ☒

Partly Cloudy ☐

Cloudy ☐

Rain ☐

Snow ☐

CONTRACTOR: ROY F. WESTON, INC

SUPERINTENDENT MATTHEW T. CRAIN

ENGINEER - Hours Worked 8 Regular: 2 O.T. Shift 1 to 5:30

CONTRACTOR - Hours Worked 8 Regular: 2 O.T. Shift 1 to 5:30

WORK FORCE: 11

EQUIPMENT 2 loaders, 1 backhoe,
crane, misc pile equipment

Activity and Location: EXCLUSION ZONE & support zone

Defective work noted today to be corrected later: _____

Description: (List work in progress, item No., quantity installed, location, comments, problems, delays and causes, accidents, special instructions received or given, tests made, deliveries to site, etc.)

continuing clearing & grubbing, started new
Access road & De. Com pad, burning trees, starting
sheet pile, no hammer driving at this time
cleaning ditch working pile with 6" pipe

draining into siltation pond, water appears
to be very clear & clean. no samples taken
at start up of draining, samples to be taken at
50% of drainage, many fish in pond are
live and healthy

Attachments:

Yes ☐ No ☒

Description:

(Pipe Test Reports, Concrete Placement Reports, etc.)

VISITORS:

Field Office File
C.C. Project File
(Chicago)
Project Engineer

Signed

Donald E. Bogan Sr.

Field Representative

Approved

Resident Engineer

This report is to be completed daily by each Field Representative.



PRC Environmental Management, Inc.
233 North Michigan Avenue
Chicago, IL 60601
312/856-8700

DATE 5-15-92

DAILY CONSTRUCTION INSPECTION
REPORT - GENERAL CONSTRUCTION

U.S. EPA Contract No. 68-W8-0084

Project Name: BOWERS LANDFILL

PRC-EMI Project No. 030-0030PM

Location: CIRCLEVILLE, OH

WEATHER: Temperature - High 70 Low 51

Clear Partly Cloudy Cloudy ✓ Rain Snow

CONTRACTOR: ROY F. WESTON, INC

SUPERINTENDENT MATTHEW T. CRAIN

ENGINEER - Hours Worked 8 Regular: 2 O.T. Shift 7 to 5:30

CONTRACTOR - Hours Worked 8 Regular: O.T. Shift 7 to 5:30

WORK FORCE: 7

EQUIPMENT 2 loaders / 1 backhoe
crane & pile equipment

Activity and Location:

Defective work noted today to be corrected later: Sheet piles standing
but not started, out of plumb, to be corrected - 5-18-92

Description: (List work in progress, Item No., quantity installed, location, comments, problems, delays and causes, accidents, special instructions received or given, tests made, deliveries to site, etc.)

No pile driving today Brode Co. working 4-10 hrs days
Clearing & grubbing, burning trees, building de con
pad & access road, draining ditch to siltation pond

This report is to be completed daily by each Field Representative.

K.4



PRC Environmental Management, Inc.
233 North Michigan Avenue
Chicago, IL 60601
312/856-8700

DATE 5-18-92

DAILY CONSTRUCTION INSPECTION
REPORT - GENERAL CONSTRUCTION

U.S. EPA Contract No. 68-W8-0084

Project Name: BOWERS LANDFILL

PRC-EMI Project No. 030-0030PM

Location: CIRCLEVILLE, OH

WEATHER: Temperature - High 57 Low 50

Clear Partly Cloudy Cloudy Rain Snow

CONTRACTOR: ROY F. WESTON, INC

SUPERINTENDENT MATTHEW T. CRAIN

ENGINEER - Hours Worked 8 Regular: 2 O.T. Shift 7 to 5:30

CONTRACTOR - Hours Worked 8 Regular: 2 O.T. Shift 7 to 5:30

WORK FORCE: 12

EQUIPMENT 2 loaders 1 back hoe

2 cranes + misc. piling eqpt.

Activity and Location: Exclusion zone

Defective work noted today to be corrected later:

Description: (List work in progress, item No., quantity installed, location, comments, problems, delays and causes, accidents, special instructions received or given, tests made, deliveries to site, etc.)

clearing + grubbing side banks of landfill
installing pipe under flood protection dam,
sticking sheetpiling, draining drain ditch
west side

This report is to be completed daily by each Field Representative.



PRC Environmental Management, Inc.
233 North Michigan Avenue
Chicago, IL 60601
312/856-8700

DATE 5-19-92

DAILY CONSTRUCTION INSPECTION
REPORT - GENERAL CONSTRUCTION

U.S. EPA Contract No. 68-W8-0084

Project Name: BOWERS LANDFILL

PRC-EMI Project No. 030-0030PM

Location: CIRCLEVILLE, OH

WEATHER: Temperature - High _____ Low _____

Clear _____ Partly Cloudy _____ Cloudy _____ Rain _____ Snow _____

CONTRACTOR: ROY F. WESTON, INC

SUPERINTENDENT MATTHEW T. CRAIN

ENGINEER - Hours Worked 8 Regular: 2 O.T. Shift _____ to _____

CONTRACTOR - Hours Worked 8 Regular: 2 O.T. Shift _____ to _____

WORK FORCE: _____

EQUIPMENT Loader / backhoe

2 cranes misc pile driving rig

Activity and Location: Exclusion zone

Defective work noted today to be corrected later: _____

Description: (List work in progress, item No., quantity installed, location, comments, problems, delays and causes, accidents, special instructions received or given, tests made, deliveries to site, etc.)

still draining ditch, starting sheet piles first
with vibro equipment. then using hammer, driving
down about halfway, clearing & grubbing sides
of land fill

Attachments:

Yes ____ No ✓

Description:

(Pipe Test Reports, Concrete Placement Reports, etc.)

VISITORS:

Field Office File
C.C. Project File
(Chicago)
Project Engineer

Signed Don Bergau Jr
Field Representative

Approved _____
Resident Engineer

This report is to be completed daily by each Field Representative.



PRC Environmental Management, Inc.
233 North Michigan Avenue
Chicago, IL 60601
312/856-8700

DATE 5-20-92

DAILY CONSTRUCTION INSPECTION
REPORT - GENERAL CONSTRUCTION

U.S. EPA Contract No. 68-W8-0084

Project Name: BOWERS LANDFILL

PRC-EMI Project No. 030-0030PM

Location: CIRCLEVILLE, OH

WEATHER: Temperature - High 81 Low 60

Clear ☒ Partly Cloudy ☐ Cloudy ☐ Rain ☐ Snow ☐

CONTRACTOR: ROY F. WESTON, INC

SUPERINTENDENT MATTHEW T. CRAIN

ENGINEER - Hours Worked 8 Regular: 1 O.T. Shift 8 to 5:30

CONTRACTOR - Hours Worked 8 Regular: 2 O.T. Shift 7 to 5:30

WORK FORCE: 11

EQUIPMENT 1 loader 2 cranes

misc. piling equipment

Activity and Location: Exclusion zone

Defective work noted today to be corrected later: _____

Description: (List work in progress, item No., quantity installed, location, comments, problems, delays and causes, accidents, special instructions received or given, tests made, deliveries to site, etc.)

clearing & grubbing. still draining east
ditch. During piling with hammer now
going down to finish grade, 45 to 200 blows
per ft. took water sample from siltation pond

A worker for W.M. Brode, got finger caught
under sheet pile & cut it six stitches required
to close the wound, no broken bones, or lost
time, accident report will be sent to P.R.C.
as soon as available

Attachments:

Yes ☐

No ☒

Description:

(Pipe Test Reports, Concrete Placement Reports, etc.)

VISITORS:

Field Office File

C.C. Project File

(Chicago)

Project Engineer

Signed

Don Bergan

Field Representative

Approved

Resident Engineer

This report is to be completed daily by each Field Representative.



PRC Environmental Management, Inc.
233 North Michigan Avenue
Chicago, IL 60601
312/856-8700

DATE 5-21-92

DAILY CONSTRUCTION INSPECTION
REPORT - GENERAL CONSTRUCTION

U.S. EPA Contract No. 68-W8-0084

Project Name: BOWERS LANDFILL

PRC-EMI Project No. 030-0030PM

Location: CIRCLEVILLE, OH

WEATHER: Temperature - High 81 Low 65

Clear ☒ Partly Cloudy ☐ Cloudy ☐ Rain ☐ Snow ☐

CONTRACTOR: ROY F. WESTON, INC

SUPERINTENDENT MATTHEW T. CRAIN

ENGINEER - Hours Worked 8 Regular: 2 O.T. Shift ☐ to ☐

CONTRACTOR - Hours Worked 8 Regular: 2 O.T. Shift ☐ to ☐

WORK FORCE: 10

EQUIPMENT 1 loader 2 cranes
piling equipment, Air curtain

Activity and Location: Exclusion zone

Defective work noted today to be corrected later: _____

Description: (List work in progress, Item No., quantity installed, location, comments, problems, delays and causes, accidents, special instructions received or given, tests made, deliveries to site, etc.)

driving piling down to grade, clearing &
grubbing, burning trees in wet field using air curtain
draining ditch

This report is to be completed daily by each Field Representative.

K.4



PRC Environmental Management, Inc.
233 North Michigan Avenue
Chicago, IL 60601
312/856-8700

DATE 5-25-92

DAILY CONSTRUCTION INSPECTION
REPORT - GENERAL CONSTRUCTION

U.S. EPA Contract No. 68-W8-0084

Project Name: BOWERS LANDFILL

PRC-EMI Project No. 030-0030PM

Location: CIRCLEVILLE, OH

WEATHER: Temperature - High _____ Low _____

Clear _____ Partly Cloudy _____ Cloudy _____ Rain _____ Snow _____

CONTRACTOR: ROY F. WESTON, INC

SUPERINTENDENT MATTHEW T. CRAIN

ENGINEER - Hours Worked _____ Regular: _____ O.T. _____ Shift _____ to _____

CONTRACTOR - Hours Worked _____ Regular: _____ O.T. _____ Shift _____ to _____

WORK FORCE: 1

EQUIPMENT _____

Activity and Location: _____

Defective work noted today to be corrected later: _____

Description: (List work in progress, item No., quantity installed, location, comments, problems, delays and causes, accidents, special instructions received or given, tests made, deliveries to site, etc.)

HOLIDAY NO WORK

This image shows a single sheet of white paper with horizontal ruling lines. The lines are evenly spaced and run across the width of the page. There are no margins, text, or other markings on the paper.

Attachments:

Yes

No ✓

Description:

(Pipe Test Reports, Concrete Placement Reports, etc.)

VISITORS:

Field Office File

C.C. Project File

(Chicago)

Project Engineer

Signed Hon Bergen

K.4



PRC Environmental Management, Inc.
233 North Michigan Avenue
Chicago, IL 60601
312/858-8700

DATE 5-26-92

DAILY CONSTRUCTION INSPECTION
REPORT - GENERAL CONSTRUCTION

U.S. EPA Contract No. 68-W8-0084Project Name: BOWERS LANDFILLPRC-EMI Project No. 030-0030PMLocation: CIRCLEVILLE, OHWEATHER: Temperature - High 65 Low 47Clear ☐ Partly Cloudy ☐ Cloudy ☒ Rain Am Snow ☐CONTRACTOR: ROY F. WESTON, INCSUPERINTENDENT MATTHEW T. CRAINENGINEER - Hours Worked 8 Regular: 2 O.T. Shift ☐ to ☐CONTRACTOR - Hours Worked 8 Regular: 2 O.T. Shift ☐ to ☐WORK FORCE: 12EQUIPMENT 2 loaders, 2 cranesmix, air hammerActivity and Location: Exclusion zone

Defective work noted today to be corrected later: _____

Description: (List work in progress, Item No., quantity installed, location, comments, problems, delays and causes, accidents, special instructions received or given, tests made, deliveries to site, etc.)

real time monitoring, clearing & grubbing, draining
east ditch, driving piling,

This report is to be completed daily by each Field Representative.

K. 4



PRC Environmental Management, Inc.
233 North Michigan Avenue
Chicago, IL 60601
312/858-8700

DATE 5-27-92

DAILY CONSTRUCTION INSPECTION
REPORT - GENERAL CONSTRUCTION

U.S. EPA Contract No. 68-W8-0084Project Name: BOWERS LANDFILLPRC-EMI Project No. 030-0030PMLocation: CIRCLEVILLE, OHWEATHER: Temperature - High 62 Low 47Clear ☒Partly Cloudy ☐Cloudy ☐Rain ☐Snow ☐CONTRACTOR: ROY F. WESTON, INCSUPERINTENDENT MATTHEW T. CRAINENGINEER - Hours Worked 8 Regular: 2 O.T. Shift ☐ to ☐CONTRACTOR - Hours Worked 8 Regular: 2 O.T. Shift ☐ to ☐WORK FORCE: 12EQUIPMENT 2 cranes misc equip.
2 loaders air blowerActivity and Location: Exclusion zone

Defective work noted today to be corrected later: _____

Description: (List work in progress, item No., quantity installed, location, comments, problems, delays and causes, accidents, special instructions received or given, tests made, deliveries to site, etc.)

clearing & grubbing sides of landfill, draining ditch
pumping water, driving sheetpiles, installed
project sign.

Attachments:

Yes ☐

No ☒

Description:

(Pipe Test Reports, Concrete Placement Reports, etc.)

VISITORS:

Field Office File
C.C. Project File
(Chicago)
Project Engineer

Signed

Don Bergan

Field Representative

Approved

Resident Engineer

This report is to be completed daily by each Field Representative.

K.4



PRC Environmental Management, Inc.
233 North Michigan Avenue
Chicago, IL 60601
312/856-8700

DATE 3-28-92

DAILY CONSTRUCTION INSPECTION
REPORT - GENERAL CONSTRUCTION

U.S. EPA Contract No. 68-WR-0084

Project Name: BOWERS LANDFILL

PRC-EMI Project No. 030-0030PM

Location: CIRCLEVILLE, OH

WEATHER: Temperature - High 71 Low 40

Clear ☒

Partly Cloudy ☐

Cloudy ☐

Rain ☐

Snow ☐

CONTRACTOR: ROY F. WESTON, INC

SUPERINTENDENT MATTHEW T. CRAIN

ENGINEER - Hours Worked 8 Regular: 2 O.T. Shift ☐ to ☐

CONTRACTOR - Hours Worked 8 Regular: 2 O.T. Shift ☐ to ☐

WORK FORCE: 13

EQUIPMENT 1 back hoe 2 loaders.

2 cranes 1 dozer misc eqpt.

Activity and Location: _____

Defective work noted today to be corrected later: _____

Description: (List work in progress, item No., quantity installed, location, comments, problems, delays and causes, accidents, special instructions received or given, tests made, deliveries to site, etc.)

real time monitoring, clearing & grubbing & burning.
driving piles, cleaning east ditch held TEAM meeting
in P.R.C. trailer,

Attachments: Yes ____ No ☒

Description: _____
 (Pipe Test Reports, Concrete Placement Reports, etc.)

VISITORS: _____

Field Office File _____
C.C. Project File _____
 (Chicago)
Project Engineer _____

Signed Don Bergan _____
 Field Representative

Approved _____
 Resident Engineer

This report is to be completed daily by each Field Representative.

K. 4



PRC Environmental Management, Inc.
233 North Michigan Avenue
Chicago, IL 60601
312/858-8700

DATE 5-29-92

DAILY CONSTRUCTION INSPECTION
REPORT - GENERAL CONSTRUCTION

U.S. EPA Contract No. 68-W8-0084

Project Name: BOWERS LANDFILL

PRC-EMI Project No. 030-0030PM

Location: CIRCLEVILLE, OH

WEATHER: Temperature - High 66

Low 48

Clear

Partly Cloudy

Cloudy

light
Rain PM

Snow

CONTRACTOR: ROY F. WESTON, INC

SUPERINTENDENT MATTHEW T. CRAIN

ENGINEER - Hours Worked 8 Regular: 2 O.T. Shift to

CONTRACTOR - Hours Worked 8 Regular: 2 O.T. Shift to

WORK FORCE: 12

EQUIPMENT 2 loaders 1 back hoe

2 vane mini piling equipment

Activity and Location: Exclusion zone

Defective work noted today to be corrected later:

Description: (List work in progress, Item No., quantity installed, location, comments, problems, delays and causes, accidents, special instructions received or given, tests made, deliveries to site, etc.)

Clearing & burning trees; pumping drainage ditch
Driving sheet piles very hard driving; delivery of
48" corr. pipe for culvert; materials for
extending monitoring wells was delivered also.

This report is to be completed daily by each Field Representative.

K.4



PRC Environmental Management, Inc.
233 North Michigan Avenue
Chicago, IL 60601
312/856-8700

DATE 6-1-92

DAILY CONSTRUCTION INSPECTION
REPORT - GENERAL CONSTRUCTION

U.S. EPA Contract No. 68-W8-0084

Project Name: BOWERS LANDFILL

PRC-EMI Project No. 030-0030PM

Location: CIRCLEVILLE, OHIO

WEATHER: Temperature - High 75 Low 50

Clear ☒ Partly Cloudy ☐ Cloudy ☐ Rain ☐ Snow ☐

CONTRACTOR: ROY F. WESTON, INC. SUPERINTENDENT MATTHEW T. CRAIN

ENGINEER - Hours Worked 8 Regular: 2 O.T. Shift ☐ to ☐

CONTRACTOR - Hours Worked 8 Regular: 2 O.T. Shift ☐ to ☐

WORK FORCE: 16 EQUIPMENT 2 cranes 3 loaders.

2 dozers 3 pumps.

Activity and Location: Exclusion zone

Defective work noted today to be corrected later: _____

Description: (List work in progress, item No., quantity installed, location, comments, problems, delays and causes, accidents, special instructions received or given, tests made, deliveries to site, etc.)

first time monitoring. finished clearing & grubbing.
still draining east ditch pumping into sedimentation pond
driving sheet piles, raising ~~existing~~ existing mon. walls.

Attachments: Yes ____ No ✓

Description: _____
 (Pipe Test Reports, Concrete Placement Reports, etc.)

VISITORS: _____

Field Office File _____
C.C. Project File _____
 (Chicago)
Project Engineer _____

Signed Don Bergan _____
 Field Representative

Approved _____
 Resident Engineer

This report is to be completed daily by each Field Representative.

K.4



PRC Environmental Management, Inc.
233 North Michigan Avenue
Chicago, IL 60601
312/856-8700

DATE 6-2-92

DAILY CONSTRUCTION INSPECTION
REPORT - GENERAL CONSTRUCTION

U.S. EPA Contract No. 68-W8-0084

Project Name: BOWERS LANDFILL

PRC-EMI Project No. 030-0030PM

Location: CIRCLEVILLE, OHIO

WEATHER: Temperature - High 74 Low 54

Clear ☒

Partly Cloudy ☐

Cloudy ☐

Rain ☐

Snow ☐

CONTRACTOR: ROY F. WESTON, INC.

SUPERINTENDENT MATTHEW T. CRAIN

ENGINEER - Hours Worked 8 Regular: 2 O.T. Shift ☐ to ☐

CONTRACTOR - Hours Worked 8 Regular: 2 O.T. Shift ☐ to ☐

WORK FORCE: 14

EQUIPMENT 2 cranes 2 dozers.

2 pumps, 3 loaders, air curtain

Activity and Location: Excursion zone

Defective work noted today to be corrected later: _____

Description: (List work in progress, item No., quantity installed, location, comments, problems, delays and causes, accidents, special instructions received or given, tests made, deliveries to site, etc.)

During Piling, pumping water from east ditch
removed 10" gas line from east ditch, cutting small
ditches for water draining to pond to pond, monitoring
for real time, raising wells 10'

Attachments:

Yes ☐

No ☒

Description:

(Pipe Test Reports, Concrete Placement Reports, etc.)

VISITORS:

Field Office File
C.C. Project File
(Chicago)
Project Engineer

Signed

Don Bergau

Field Representative

Approved

Resident Engineer

This report is to be completed daily by each Field Representative.

K. 4



PRC Environmental Management, Inc.
233 North Michigan Avenue
Chicago, IL 60601
312/856-8700

DATE 6-3-92

DAILY CONSTRUCTION INSPECTION
REPORT - GENERAL CONSTRUCTION

U.S. EPA Contract No. 68-W8-0084

Project Name: BOWERS LANDFILL

PRC-EMI Project No. 030-0030PM

Location: CIRCLEVILLE, OHIO

WEATHER: Temperature - High 79 Low 50

Clear ☒ Partly Cloudy ☐ Cloudy ☐ Rain ☐ Snow ☐

CONTRACTOR: ROY F. WESTON, INC. SUPERINTENDENT MATTHEW T. CRAIN

ENGINEER - Hours Worked ☐ Regular: ☐ O.T. Shift ☐ to ☐

CONTRACTOR - Hours Worked ☐ Regular: ☐ O.T. Shift ☐ to ☐

WORK FORCE: 15

EQUIPMENT 2 cranes, loader
1 dozer, misc pile equipment

Activity and Location: Exclusion zone

Defective work noted today to be corrected later: ☐

Description: (List work in progress, item No., quantity installed, location, comments, problems, delays and causes, accidents, special instructions received or given, tests made, deliveries to site, etc.)

still pumping water from ditch, real time monitoring,
driving piles, putting trash in area to be moved
to de con area later. piling driving very hard
in some areas.

Attachments:

Yes ☐

No ☒

Description:

(Pipe Test Reports, Concrete Placement Reports, etc.)

VISITORS:

Field Office File
C.C. Project File
(Chicago)
Project Engineer

Signed

Don Bergan

Field Representative

Approved

Resident Engineer

This report is to be completed daily by each Field Representative.

K.4



PRC Environmental Management, Inc.
233 North Michigan Avenue
Chicago, IL 60601
312/856-8700

DATE 6-4-92DAILY CONSTRUCTION INSPECTION
REPORT - GENERAL CONSTRUCTIONU.S. EPA Contract No. 68-W8-0084Project Name: BOWERS LANDFILLPRC-EMI Project No. 030-0030PMLocation: CIRCLEVILLE, OHIOWEATHER: Temperature - High 64 Low 55Clear Partly Cloudy Cloudy Rain Light Snow CONTRACTOR: ROY F. WESTON, INC. SUPERINTENDENT MATTHEW T. CRAINENGINEER - Hours Worked 8 Regular: 2 O.T. Shift to CONTRACTOR - Hours Worked 8 Regular: 2 O.T. Shift to WORK FORCE: 12EQUIPMENT Activity and Location: Support zoneDefective work noted today to be corrected later:

Description: (List work in progress, item No., quantity installed, location, comments, problems, delays and causes, accidents, special instructions received or given, tests made, deliveries to site, etc.)

Pile driving rained out, worked all day on grading
and preparing for new access rd.

Attachments:

Yes ☐

No ☒

Description:

(Pipe Test Reports, Concrete Placement Reports, etc.)

VISITORS:

Field Office File
C.C. Project File
(Chicago)
Project Engineer

Signed

Don Bergan

Field Representative

Approved

Resident Engineer

This report is to be completed daily by each Field Representative.

K.4



PRC Environmental Management, Inc.
233 North Michigan Avenue
Chicago, IL 60601
312/856-8700

DATE 6-5-92

DAILY CONSTRUCTION INSPECTION
REPORT - GENERAL CONSTRUCTION

U.S. EPA Contract No. 68-W8-0084

Project Name: BOWERS LANDFILL

PRC-EMI Project No. 030-0030PM

Location: CIRCLEVILLE, OHIO

WEATHER: Temperature - High 71 Low 58

Clear Partly Cloudy ✓ Cloudy Rain scattered Snow

CONTRACTOR: ROY F. WESTON, INC.

SUPERINTENDENT MATTHEW T. CRAIN

ENGINEER - Hours Worked 8 Regular: 2 O.T. Shift to

CONTRACTOR - Hours Worked 8 Regular: 2 O.T. Shift to

WORK FORCE: 8

EQUIPMENT 1 dozer 2 loaders.

Activity and Location: Access rd

Defective work noted today to be corrected later:

Description: (List work in progress, item No., quantity installed, location, comments, problems, delays and causes, accidents, special instructions received or given, tests made, deliveries to site, etc.)

Pumping water from ditch installed 15"
culvert to pump water under access rd, installing
large stone to build a base for road & 48" culvert

Attachments:

Yes ☐

No ☒

Description:

(Pipe Test Reports, Concrete Placement Reports, etc.)

VISITORS:

Field Office File
C.C. Project File
(Chicago)
Project Engineer

Signed

Don Bergan

Field Representative

Approved

Resident Engineer

This report is to be completed daily by each Field Representative.

K.4



PRC Environmental Management, Inc.
233 North Michigan Avenue
Chicago, IL 60601
312/858-8700

DATE 6-6-92

DAILY CONSTRUCTION INSPECTION
REPORT - GENERAL CONSTRUCTION

U.S. EPA Contract No. 68-W8-0084

Project Name: BOWERS LANDFILL

PRC-EMI Project No. 030-0030PM

Location: CIRCLEVILLE, OHIO

WEATHER: Temperature - High 77 Low 59

Clear

Partly Cloudy ✓

Cloudy

Rain on 10/10

Snow

CONTRACTOR: ROY F. WESTON, INC.

SUPERINTENDENT MATTHEW T. CRAIN

ENGINEER - Hours Worked 8 Regular: O.T. Shift to

CONTRACTOR - Hours Worked 8 Regular: O.T. Shift to

WORK FORCE: 6

EQUIPMENT 2 loaders 1 dozer

1 back hoe 2 pumps

Activity and Location: Access Rd support zone

Defective work noted today to be corrected later:

Description: (List work in progress, item No., quantity installed, location, comments, problems, delays and causes, accidents, special instructions received or given, tests made, deliveries to site, etc.)

Worked all day removing silt from access rd area
placed on land fill & spread out, placed large stone
under rd for foundation for 48" culvert worked 8 hrs.

Attachments:

Yes ☐

No ☒

Description:

(Pipe Test Reports, Concrete Placement Reports, etc.)

VISITORS:

Field Office File
C.C. Project File
(Chicago)
Project Engineer

Signed

Don Bergan

Field Representative

Approved

Resident Engineer

This report is to be completed daily by each Field Representative.



PRC Environmental Management, Inc.
233 North Michigan Avenue
Chicago, IL 60601
312/856-8700

DATE

6/8/02

DAILY CONSTRUCTION INSPECTION
REPORT - GENERAL CONSTRUCTION

U.S. EPA Contract No. 68-W8-0084Project Name: BOWERS LANDFILLPRC-EMI Project No. 030-0030PMLocation: CIRCLEVILLE, OHIOWEATHER: Temperature - High 79°F Low 64°FClear Partly Cloudy XCloudy Rain Snow CONTRACTOR: ROY F. WESTON, INC.SUPERINTENDENT MATTHEW T. CRAINENGINEER - Hours Worked 8 Regular: 2 O.T. Shift to CONTRACTOR - Hours Worked 8 Regular: 2 O.T. Shift to WORK FORCE: RFW-3, Dinnreen Excav.-EQUIPMENT 4 front end loaders, 1 back4, W.M. Brode-4 total=11hoe, and 1 crane with pile driving equip-
mentActivity and Location: Exclusion zone and new access roadDefective work noted today to be corrected later: None

Description: (List work in progress, item No., quantity installed, location, comments, problems, delays and causes, accidents, special instructions received or given, tests made, deliveries to site, etc.)

Today, periodic Real Time Air monitoring within the Exclusion zone
was conducted. The east drainage continues to be dewatered. ~~Plan~~
Sheet piling at southern end of landfill was placed and installed.
Millions of tons and large rock were delivered and used in the
continuation of preparing the subsurface for the new access road.

Some of the soil from the drainage ditch was placed onto the landfill in preparation of new access road.

Attachments:

Yes ☐

No ☒

Description:

(Pipe Test Reports, Concrete Placement Reports, etc.)

VISITORS:

Field Office File
C.C. Project File
(Chicago)
Project Engineer

Signed

Donna L. Brunner

Field Representative

Approved

Resident Engineer

This report is to be completed daily by each Field Representative.

K.4



PRC Environmental Management, Inc.
233 North Michigan Avenue
Chicago, IL 60601
312/856-8700

DATE 6/9/92

DAILY CONSTRUCTION INSPECTION
REPORT - GENERAL CONSTRUCTION

U.S. EPA Contract No. 68-W8-0084

Project Name: BOWERS LANDFILL

PRC-EMI Project No. 030-0030PM

Location: CIRCLEVILLE, OHIO

WEATHER: Temperature - High 73°F Low 61°F

Clear ☒ Partly Cloudy ☐ Cloudy ☐ Rain ☐ Snow ☐

CONTRACTOR: ROY F. WESTON, INC. SUPERINTENDENT MATTHEW T. CRAIN

ENGINEER - Hours Worked 10.8 Regular: 2 O.T. Shift ☐ to ☐

CONTRACTOR - Hours Worked 10.8 Regular: 2 O.T. Shift ☐ to ☐

WORK FORCE: 12

EQUIPMENT 2 scrapers, 2 front end loaders, 1 dozer, 1 crane with pile driving equipment, and 1 tractor with mowing equipment

Activity and Location: Exclusion zone, ~~new access road~~, and north end of field and area north of northern end of landfill

Defective work noted today to be corrected later: None

Description: (List work in progress, item No., quantity installed, location, comments, problems, delays and causes, accidents, special instructions received or given, tests made, deliveries to site, etc.)

Periodic real time monitoring within the exclusion zone was conducted. The east drainage ditch continues to be dewatered. Sheet piling at the southern end of landfill was installed. Deliveries of stone/rock were made for new

Access road.

Vegetation in the west field was mowed (about half). The scrapers ~~stripped~~^{stripped} the top layer of soil ~~after~~^{from} the west field after it was mowed and used the soil to build the mound around ground water monitoring well W-10. Not all mowed area has been scraped yet. Rock was being laid for road at north end of landfill (temporary)

Attachments:

Yes ☐

No ☒

Description:

(Pipe Test Reports, Concrete Placement Reports, etc.)

VISITORS:

Field Office File
C.C. Project File
(Chicago)
Project Engineer

Signed

Donna L. Bunner

Field Representative

Approved

Resident Engineer

This report is to be completed daily by each Field Representative.



PRC Environmental Management, Inc.
233 North Michigan Avenue
Chicago, IL 60601
312/856-8700

DATE 6/10/92

DAILY CONSTRUCTION INSPECTION
REPORT - GENERAL CONSTRUCTION

U.S. EPA Contract No. 68-W8-0084

Project Name: Bowers Landfill

PRC-EMI Project No. 030-0030 PM

Location: Circleville, OH

WEATHER: Temperature - High 82°F Low 60°F

Clear ☒ Partly Cloudy ☐ Cloudy ☐ Rain ☐ Snow ☐

CONTRACTOR: Roy F. Weston, Inc. SUPERINTENDENT Matthew T. Crain

ENGINEER - Hours Worked 8 Regular: 2 O.T. Shift ☐ to ☐

CONTRACTOR - Hours Worked 8 Regular: 2 O.T. Shift ☐ to ☐

WORK FORCE: 11

EQUIPMENT 2 dozers, 2 front-end loaders, 1 backhoe, 2 scrapers, 1 vibratory roller

Activity and Location: Exclusion zone, new access road, west field

Defective work noted today to be corrected later: None

Description: (List work in progress, item No., quantity installed, location, comments, problems, delays and causes, accidents, special instructions received or given, tests made, deliveries to site, etc.)

periodic real time air monitoring; dewatering of ditch; deliveries of stone were made for new access road; pipe for culvert was delivered; mowing of vegetation was completed; scrapers and dozer began constructing berm for dam; preparation for placement of new access road culvert;

Digger and front end loader on landfill to smooth out rough spots; Vibratory roller was used on new access road

Attachments:

Yes ☐

No ☒

Description:

(Pipe Test Reports, Concrete Placement Reports, etc.)

VISITORS:

Field Office File
C.C. Project File
(Chicago)
Project Engineer

Signed

Donna L. Bunner
Field Representative

Approved

Resident Engineer

This report is to be completed daily by each Field Representative.



PRC Environmental Management, Inc.
233 North Michigan Avenue
Chicago, IL 60601
312/856-8700

DATE 6/11/92

DAILY CONSTRUCTION INSPECTION
REPORT - GENERAL CONSTRUCTION

U.S. EPA Contract No. 68-W8-0084

Project Name: Bowers Landfill

PRC-EMI Project No. 030-0030 PM

Location: Circleville, OH

WEATHER: Temperature - High 80°F Low 57°F

Clear X Partly Cloudy Cloudy Rain Snow

CONTRACTOR: Boy F. Weston, Inc. SUPERINTENDENT Matthew T. Crain

ENGINEER - Hours Worked 8 Regular: 2 O.T. Shift to

CONTRACTOR - Hours Worked 8 Regular: 2 O.T. Shift to

WORK FORCE: Mason Jones
15

EQUIPMENT 1 back hoe, 2 dozers, 2
front-end loaders, 2 scrapers
1 harrow, roller, remote control
vibratory machine

Activity and Location: Exclusion zone, new access road, west
field

Defective work noted today to be corrected later: None

Description: (List work in progress, item No., quantity installed, location, comments, problems, delays and causes, accidents, special instructions received or given, tests made, deliveries to site, etc.)

periodic real time air monitoring; dewatering of
ditch if Culvert installed; work on access road
continued; ^{stripping vegetation} work on dam continued and mound
for monitoring wells (W-8, P-8A, and P-8B) was constructed;

worked on rough spots of landfill; sheet
pile driving and cutting at south
end (rough grading)

Attachments:

Yes ☐

No ☒

Description:

(Pipe Test Reports, Concrete Placement Reports, etc.)

VISITORS:

Field Office File
C.C. Project File
(Chicago)
Project Engineer

Signed

Donna Lynn Blunner
Field Representative

Approved

Resident Engineer

This report is to be completed daily by each Field Representative.

K. 4



PRC Environmental Management, Inc.
233 North Michigan Avenue
Chicago, IL 60601
312/858-8700

DATE 6-13-92

DAILY CONSTRUCTION INSPECTION
REPORT - GENERAL CONSTRUCTION

U.S. EPA Contract No. 68-W8-0084

Project Name: BOWERS LANDFILL

PRC-EMI Project No. 030-0030PM

Location: CIRCLEVILLE, OHIO

WEATHER: Temperature - High 81 Low 60

Clear ☒ Partly Cloudy ☐ Cloudy ☐ Rain ☐ Snow ☐

CONTRACTOR: ROY F. WESTON, INC. SUPERINTENDENT MATTHEW T. CRAIN

ENGINEER - Hours Worked 8 Regular: ☐ O.T. Shift ☐ to ☐

CONTRACTOR - Hours Worked 8 Regular: ☐ O.T. Shift ☐ to ☐

WORK FORCE: 8 EQUIPMENT 2 scrapers 1 dozer
water pumps.

Activity and Location: West field & exclusion zone

Defective work noted today to be corrected later: _____

Description: (List work in progress, item No., quantity installed, location, comments, problems, delays and causes, accidents, special instructions received or given, tests made, deliveries to site, etc.)

Building earth dam west field & leveling top
of landfill for grading layer, pumping water
from ditch.

Attachments:

Yes ☐

No ☒

Description:

(Pipe Test Reports, Concrete Placement Reports, etc.)

VISITORS:

Field Office File
C.C. Project File
(Chicago)
Project Engineer

Signed

Don Bergan

Field Representative

Approved

Resident Engineer

This report is to be completed daily by each Field Representative.

K. 4



PRC Environmental Management, Inc.
233 North Michigan Avenue
Chicago, IL 60601
312/856-8700

DATE 6-15-92

DAILY CONSTRUCTION INSPECTION
REPORT - GENERAL CONSTRUCTION

U.S. EPA Contract No. 68-W8-0084

Project Name: BOWERS LANDFILL

PRC-EMI Project No. 030-0030PM

Location: CIRCLEVILLE, OHIO

WEATHER: Temperature - High 80 Low 62

Clear ☒ Partly Cloudy ☐ Cloudy ☐ Rain ☐ Snow ☐

CONTRACTOR: ROY F. WESTON, INC. SUPERINTENDENT MATTHEW T. CRAIN

ENGINEER - Hours Worked Regular: O.T. Shift to

CONTRACTOR - Hours Worked Regular: O.T. Shift to

WORK FORCE: 16 EQUIPMENT

Activity and Location: West field, exclusion zone, new access rd.

Defective work noted today to be corrected later:

Description: (List work in progress, Item No., quantity installed, location, comments, problems, delays and causes, accidents, special instructions received or given, tests made, deliveries to site, etc.)

still building dam for flood control, grading top of
landfill, received 7 truck loads of sheet pile, started
foundation for head walls, real time monitoring,

Attachments:

Yes ☐ No ☒

Description:

(Pipe Test Reports, Concrete Placement Reports, etc.)

VISITORS:

Field Office File
C.C. Project File
(Chicago)
Project Engineer

Signed

Donald E. Bergau

Field Representative

Approved

Resident Engineer

This report is to be completed daily by each Field Representative.

K.4



PRC Environmental Management, Inc.
233 North Michigan Avenue
Chicago, IL 60601
312/856-8700

DATE 6-16-92

DAILY CONSTRUCTION INSPECTION
REPORT - GENERAL CONSTRUCTION

U.S. EPA Contract No. 68-W8-0084

Project Name: BOWERS LANDFILL

PRC-EMI Project No. 030-0030PM

Location: CIRCLEVILLE, OHIO

WEATHER: Temperature - High 83 Low 59

Clear Partly Cloudy ✓ Cloudy Rain Snow

CONTRACTOR: ROY F. WESTON, INC. SUPERINTENDENT MATTHEW T. CRAIN

ENGINEER - Hours Worked 8 Regular: 2 O.T. Shift to

CONTRACTOR - Hours Worked 8 Regular: 2 O.T. Shift to

WORK FORCE: 16

EQUIPMENT 2 scrapers, loader
2 cranes

Activity and Location: West field, exclusion zone, access road

Defective work noted today to be corrected later:

Description: (List work in progress, item No., quantity installed, location, comments, problems, delays and causes, accidents, special instructions received or given, tests made, deliveries to site, etc.)

Finished driving sheet piles on south end, and moved crane
to north end, still building earth dam, installed culvert and
poured grade beam & apron on north end of 48" culvert
slump, air temp all checked & took 3 cyl. residual
remains of sheet piles.

Attachments:

Yes ☐

No ☒

Description:

(Pipe Test Reports, Concrete Placement Reports, etc.)

VISITORS:

None

Field Office File
C.C. Project File
(Chicago)
Project Engineer

Signed

Don Bergan

Field Representative

Approved

Resident Engineer

This report is to be completed daily by each Field Representative.



PRC Environmental Management, Inc.
233 North Michigan Avenue
Chicago, IL 60601
312/856-8700

DATE 6/10/92

DAILY CONSTRUCTION INSPECTION
REPORT - GENERAL CONSTRUCTION

U.S. EPA Contract No. 68-W8-0084

Project Name: Bowers Landfill

PRC-EMI Project No. 030-0030 PM

Location: Circleville, OH

WEATHER: Temperature - High 92° Low 70°

Clear Partly Cloudy X Cloudy Rain Snow

CONTRACTOR: Ray F. Weston, Inc.

SUPERINTENDENT Matthew T. Crain

ENGINEER - Hours Worked 8 Regular: 2 O.T. Shift to

CONTRACTOR - Hours Worked 8 Regular: 2 O.T. Shift to

WORK FORCE: 15

EQUIPMENT 2 scrapers, 1 dozer,
2 cranes

Activity and Location: North^{west} end of landfill, new access road,
west field

Defective work noted today to be corrected later: None

Description: (List work in progress, item No., quantity installed, location, comments, problems, delays and causes, accidents, special instructions received or given, tests made, deliveries to site, etc.)

Place and drive sheet piling, building dam and monitoring
well mound, set forms and reinforcement for south
footer and apron of culvert, poured/placed concrete
for it,

Attachments:

Yes ☐

No ☒

Description:

(Pipe Test Reports, Concrete Placement Reports, etc.)

VISITORS:

Diana Bynum and 4 other Ohio EPA representatives
Mark Sheehan
Kevin Byrns
George Pappas
Tom Velalis

Field Office File
C.C. Project File
(Chicago)
Project Engineer

Signed

Donna L. Brunner
Field Representative

Approved

Resident Engineer

This report is to be completed daily by each Field Representative.



PRC Environmental Management, Inc.
233 North Michigan Avenue
Chicago, IL 60601
312/856-8700

DATE 6-18-92

DAILY CONSTRUCTION INSPECTION
REPORT - GENERAL CONSTRUCTION

U.S. EPA Contract No. 68-W8-0084

Project Name: BOWERS LANDFILL

PRC-EMI Project No. 030-0030PM

Location: CIRCLEVILLE, OHIO

WEATHER: Temperature - High 81 Low 65

Clear PM Partly Cloudy Cloudy Rain AM Snow

CONTRACTOR: ROY F. WESTON, INC. SUPERINTENDENT MATTHEW T. CRAIN

ENGINEER - Hours Worked 8 Regular: O.T. Shift to

CONTRACTOR - Hours Worked 8 Regular: O.T. Shift to

WORK FORCE: 6

EQUIPMENT Water Pumps.

Activity and Location: Access Road

Defective work noted today to be corrected later:

Description: (List work in progress, item No., quantity installed, location, comments, problems, delays and causes, accidents, special instructions received or given, tests made, deliveries to site, etc.)

Pumping water from ditch, started formwork
for head walls 48" culvert, no work on earthwork
or sheet piling because of thunder storms in Am

This report is to be completed daily by each Field Representative.



PRC Environmental Management, Inc.
233 North Michigan Avenue
Chicago, IL 60601
312/856-8700

DATE 6-19-92

DAILY CONSTRUCTION INSPECTION
REPORT - GENERAL CONSTRUCTION

U.S. EPA Contract No. 68-W8-0084

Project Name: BOWERS LANDFILL

PRC-EMI Project No. 030-0030PM

Location: CIRCLEVILLE, OHIO

WEATHER: Temperature - High 73 Low 67

Clear ☐ Partly Cloudy ☒ Cloudy ☐ Rain ☐ Snow ☐

CONTRACTOR: ROY F. WESTON, INC. SUPERINTENDENT MATTHEW T. CRAIN

ENGINEER - Hours Worked 8 Regular: ☐ O.T. Shift ☐ to ☐

CONTRACTOR - Hours Worked 8 Regular: ☐ O.T. Shift ☐ to ☐

WORK FORCE: 8 EQUIPMENT water Pump

1 back hoe

Activity and Location: Access Road

Defective work noted today to be corrected later: _____

Description: (List work in progress, item No., quantity installed, location, comments, problems, delays and causes, accidents, special instructions received or given, tests made, deliveries to site, etc.)

building forms for head walls, 48" culvert
pumping water from drainage ditch.

This report is to be completed daily by each Field Representative.

K.4



PRC Environmental Management, Inc.
233 North Michigan Avenue
Chicago, IL 60601
312/856-8700

DATE 6-22-92

DAILY CONSTRUCTION INSPECTION
REPORT - GENERAL CONSTRUCTION

U.S. EPA Contract No. 68-W8-0084

Project Name: BOWERS LANDFILL

PRC-EMI Project No. 030-0030PM

Location: CIRCLEVILLE, OH

WEATHER: Temperature - High 71 Low 47

Clear ☒

Partly Cloudy ☐

Cloudy ☐

Rain ☐

Snow ☐

CONTRACTOR: ROY F. WESTON, INC

SUPERINTENDENT MATTHEW T. CRAIN

ENGINEER - Hours Worked 8 Regular: 2 O.T. Shift to

CONTRACTOR - Hours Worked 8 Regular: 2 O.T. Shift to

WORK FORCE: 18

EQUIPMENT

Activity and Location: West field, exclusion zone, access road

Defective work noted today to be corrected later:

Description: (List work in progress, Item No., quantity installed, location, comments, problems, delays and causes, accidents, special instructions received or given, tests made, deliveries to site, etc.)

driving sheet pile north end, real time monitoring
rough grading land fill, stripping veg. west field.

Attachments: Yes ____ No ✓

Description: _____
 (Pipe Test Reports, Concrete Placement Reports, etc.)

VISITORS: _____

Field Office File _____
C.C. Project File _____
 (Chicago)
Project Engineer _____

Signed John B. Gaudin _____
 Field Representative

Approved _____
 Resident Engineer

This report is to be completed daily by each Field Representative.



PRC Environmental Management, Inc.
233 North Michigan Avenue
Chicago, IL 60601
312/856-8700

DATE 6-23-92

DAILY CONSTRUCTION INSPECTION
REPORT - GENERAL CONSTRUCTION

U.S. EPA Contract No. 68-W8-0084

Project Name: BOWERS LANDFILL

PRC-EMI Project No. 030-0030PM

Location: CIRCLEVILLE, OH

WEATHER: Temperature - High 69 Low 54

Clear ☐ Partly Cloudy ☒ Cloudy ☐ Rain ☐ Snow ☐

CONTRACTOR: ROY F. WESTON, INC

SUPERINTENDENT MATTHEW T. CRAIN

ENGINEER - Hours Worked 8 Regular: 2 O.T. Shift ☐ to ☐

CONTRACTOR - Hours Worked 8 Regular: 2 O.T. Shift ☐ to ☐

WORK FORCE: 15

EQUIPMENT ☐

Activity and Location: excavation zone, west field

Defective work noted today to be corrected later: ☐

Description: (List work in progress, Item No., quantity installed, location, comments, problems, delays and causes, accidents, special instructions received or given, tests made, deliveries to site, etc.)

stripping neg. west field, placing on inside of
flood control dam, rough grading landfill
drawing short piles.

This report is to be completed daily by each Field Representative.



PRC Environmental Management, Inc.
233 North Michigan Avenue
Chicago, IL 60601
312/856-8700

DATE 6-24-92

DAILY CONSTRUCTION INSPECTION
REPORT - GENERAL CONSTRUCTION

U.S. EPA Contract No. 68-W8-0084

Project Name: BOWERS LANDFILL

PRC-EMI Project No. 030-0030PM

Location: CIRCLEVILLE, OH

WEATHER: Temperature - High 76 Low 64

Clear ☒ Partly Cloudy ☐ Cloudy ☐ Rain ☐ Snow ☐

CONTRACTOR: ROY F. WESTON, INC

SUPERINTENDENT MATTHEW T. CRAIN

ENGINEER - Hours Worked 8 Regular: 2 O.T. Shift ☐ to ☐

CONTRACTOR - Hours Worked 8 Regular: 2 O.T. Shift ☐ to ☐

WORK FORCE: 17

EQUIPMENT ☐

Activity and Location: Access rd, exclusion zone,
west field

Defective work noted today to be corrected later: ☐

Description: (List work in progress, item No., quantity installed, location, comments, problems, delays and causes, accidents, special instructions received or given, tests made, deliveries to site, etc.)

struggles top soil west field, driving piling north end
started access rd over sheet piling, pumping water
from ditch.

Attachments: Yes ____ No ☒

Description: _____
 (Pipe Test Reports, Concrete Placement Reports, etc.)

VISITORS: _____

Field Office File _____
C.C. Project File _____
 (Chicago)
Project Engineer _____

Signed Alan Bergan _____
 Field Representative

Approved _____
 Resident Engineer

This report is to be completed daily by each Field Representative.

K.4



PRC Environmental Management, Inc.
233 North Michigan Avenue
Chicago, IL 60601
312/856-8700

DATE 6-26-92

DAILY CONSTRUCTION INSPECTION
REPORT - GENERAL CONSTRUCTION

U.S. EPA Contract No. 68-W8-0084

Project Name: BOWERS LANDFILL

PRC-EMI Project No. 030-0030PM

Location: CIRCLEVILLE, OH

WEATHER: Temperature - High 78 Low 61

Clear Partly Cloudy ✓ Cloudy Rain Snow

CONTRACTOR: ROY F. WESTON, INC

SUPERINTENDENT MATTHEW T. CRAIN

ENGINEER - Hours Worked 8 Regular: 2 O.T. Shift to

CONTRACTOR - Hours Worked 8 Regular: 2 O.T. Shift to

WORK FORCE: 10

EQUIPMENT

Activity and Location:

Defective work noted today to be corrected later:

Description: (List work in progress, item No., quantity installed, location, comments, problems, delays and causes, accidents, special instructions received or given, tests made, deliveries to site, etc.)

finished flood control dam west field & started
both fields, put rd across land fill from access
rd to west field, pumping water & real time
monitoring

This report is to be completed daily by each Field Representative.



PRC Environmental Management, Inc.
233 North Michigan Avenue
Chicago, IL 60601
312/856-8700

DATE 6-25-92

DAILY CONSTRUCTION INSPECTION
REPORT - GENERAL CONSTRUCTION

U.S. EPA Contract No. 68-W8-0084

Project Name: BOWERS LANDFILL

PRC-EMI Project No. 030-0030PM

Location: CIRCLEVILLE, OH

WEATHER: Temperature - High 81 Low 64

Clear ☒ Partly Cloudy ☐ Cloudy ☐ Rain ☐ Snow ☐

CONTRACTOR: ROY F. WESTON, INC

SUPERINTENDENT MATTHEW T. CRAIN

ENGINEER - Hours Worked 8 Regular: 2 O.T. Shift ☐ to ☐

CONTRACTOR - Hours Worked 8 Regular: 2 O.T. Shift ☐ to ☐

WORK FORCE: 14

EQUIPMENT ☐

Activity and Location: excavation zone, access rd.
wast field

Defective work noted today to be corrected later: ☐

Description: (List work in progress, Item No., quantity installed, location, comments, problems, delays and causes, accidents, special instructions received or given, tests made, deliveries to site, etc.)

pumping water from ditch, during piling all going
down to grade at this point, stripping top soil
& stock piling, construction of access rd.
continued monitoring, all & local lines, monthly team meeting

[illegible]



PRC Environmental Management, Inc.
233 North Michigan Avenue
Chicago, IL 60601
312/856-8700

DATE 6-27-92

DAILY CONSTRUCTION INSPECTION
REPORT - GENERAL CONSTRUCTION

U.S. EPA Contract No. 68-W8-0084

Project Name: BOWERS LANDFILL

PRC-EMI Project No. 030-0030PM

Location: CIRCLEVILLE, OH

WEATHER: Temperature - High 75 Low 60

Clear ☒ Partly Cloudy ☐ Cloudy ☐ Rain ☐ Snow ☐

CONTRACTOR: ROY F. WESTON, INC

SUPERINTENDENT MATTHEW T. CRAIN

ENGINEER - Hours Worked 8 Regular: ☐ O.T. Shift ☐ to ☐

CONTRACTOR - Hours Worked 8 Regular: ☐ O.T. Shift ☐ to ☐

WORK FORCE: 6

EQUIPMENT 2 scrapers, 2 dozers

Activity and Location: West Field

Defective work noted today to be corrected later: _____

Description: (List work in progress, Item No., quantity installed, location, comments, problems, delays and causes, accidents, special instructions received or given, tests made, deliveries to site, etc.)

started flood control dam on north side of
land fill, pumping water from ditch

Attachments: Yes ____ No ✓

Description: _____
 (Pipe Test Reports, Concrete Placement Reports, etc.)

VISITORS: _____

Field Office File _____
C.C. Project File _____
 (Chicago)
Project Engineer _____

Signed Don Bergau _____
 Field Representative

Approved _____
 Resident Engineer

This report is to be completed daily by each Field Representative.

K.4



PRC Environmental Management, Inc.
233 North Michigan Avenue
Chicago, IL 60601
312/856-8700

DATE 6-29-92

DAILY CONSTRUCTION INSPECTION
REPORT - GENERAL CONSTRUCTION

U.S. EPA Contract No. 68-W8-0084

Project Name: BOWERS LANDFILL

PRC-EMI Project No. 030-0030PM

Location: CIRCLEVILLE, OH

WEATHER: Temperature - High 83 Low 55

Clear ☒ Partly Cloudy ☐ Cloudy ☐ Rain ☐ Snow ☐

CONTRACTOR: ROY F. WESTON, INC

SUPERINTENDENT MATTHEW T. CRAIN

ENGINEER - Hours Worked 8 Regular: 2 O.T. Shift ☐ to ☐

CONTRACTOR - Hours Worked 8 Regular: 2 O.T. Shift ☐ to ☐

WORK FORCE: 13

EQUIPMENT 2 scrapers 2 dozers

1 back hoe, piling equip.

Activity and Location: exclusion zone & west & north fields.

Defective work noted today to be corrected later: _____

Description: (List work in progress, item No., quantity installed, location, comments, problems, delays and causes, accidents, special instructions received or given, tests made, deliveries to site, etc.)

During short piling, building flood control
dams north of landfill

This report is to be completed daily by each Field Representative.



PRC Environmental Management, Inc.
233 North Michigan Avenue
Chicago, IL 60601
312/858-8700

DATE

6-30-92

DAILY CONSTRUCTION INSPECTION
REPORT - GENERAL CONSTRUCTION

U.S. EPA Contract No. 68-W8-0084

Project Name: BOWERS LANDFILL

PRC-EMI Project No. 030-0030PM

Location: CIRCLEVILLE, OHIO

WEATHER: Temperature - High 86

Low 62

Clear ☒Partly Cloudy ☐Cloudy ☐Rain ☐Snow ☐

CONTRACTOR: ROY F. WESTON, INC.

SUPERINTENDENT MATTHEW T. CRAIN

ENGINEER - Hours Worked 8 Regular: 2 O.T. Shift ___ to ___

CONTRACTOR - Hours Worked 8 Regular: 2 O.T. Shift ___ to ___

WORK FORCE: 14

EQUIPMENT 2 scrapers 2 dozers

Activity and Location: exclusion zone, west field, north
field

Defective work noted today to be corrected later:

Description: (List work in progress, Item No., quantity installed, location, comments, problems, delays and causes, accidents, special instructions received or given, tests made, deliveries to site, etc.)

building flood control dam north field
driving piling north west end of land fill

Attachments:

Yes ☐

No ☒

Description:

(Pipe Test Reports, Concrete Placement Reports, etc.)

VISITORS:

Field Office File

C.C. Project File

(Chicago)

Project Engineer

Signed

John Bergan

Field Representative

Approved

Resident Engineer

This report is to be completed daily by each Field Representative.

K.4



PRC Environmental Management, Inc.
233 North Michigan Avenue
Chicago, IL 60601
312/856-8700

DATE 7-1-92

DAILY CONSTRUCTION INSPECTION
REPORT - GENERAL CONSTRUCTION

U.S. EPA Contract No. 68-W8-0084

Project Name: BOWERS LANDFILL

PRC-EMI Project No. 030-0030PM

Location: CIRCLEVILLE, OHIO

WEATHER: Temperature - High 85 Low 65

Clear ☒ Partly Cloudy ☐ Cloudy ☐ Rain ☐ Snow ☐

CONTRACTOR: ROY F. WESTON, INC.

SUPERINTENDENT MATTHEW T. CRAIN

ENGINEER - Hours Worked 8 Regular: 2 O.T. Shift ☐ to ☐

CONTRACTOR - Hours Worked 8 Regular: 2 O.T. Shift ☐ to ☐

WORK FORCE: 14

EQUIPMENT 2 scrapers, 2 Bozers,

pile driving eqpt. pump.

Activity and Location: Exclusion zone,

Defective work noted today to be corrected later: _____

Description: (List work in progress, Item No., quantity installed, location, comments, problems, delays and causes, accidents, special instructions received or given, tests made, deliveries to site, etc.)

Driving piling south end of landfill,
stripping top soil, prepared test pad for
land fill

Attachments:

Yes ☐

No ☒

Description:

(Pipe Test Reports, Concrete Placement Reports, etc.)

VISITORS:

Field Office File
C.C. Project File
(Chicago)
Project Engineer

Signed

John Bergan

Field Representative

Approved

Resident Engineer

This report is to be completed daily by each Field Representative.

PRE

DATE 7-2-92

DAILY CONSTRUCTION INSPECTION REPORT - GENERAL CONSTRUCTION

Project Name: BOWERS LANDFILL

Location: CIRCLEVILLE, OHIO

Clear ☒ Partly Cloudy ☐ Cloudy ☐ Rain ☐ Snow ☐

SUPERINTENDENT MATTHEW T. CRAIN

CONTRACTOR - Hours Worked 8 Regular: 2 O.T. Shift to

WORK FORCE: 14

EQUIPMENT misc. pels. equip.
2 scrapers 2 dozers pump.

Activity and Location: exclusion zone

Defective work noted today to be corrected later.

Description: (List work in progress, item No., quantity installed, location, comments, problems, delays and causes, accidents, special instructions received or given, tests made, deliveries to site, etc.)

Driving piling north end of land fill, preparing
trestle for grade to receive sand



PRC Environmental Management, Inc.
233 North Michigan Avenue
Chicago, IL 60601
312/856-8700

DATE 7-3-92

DAILY CONSTRUCTION INSPECTION
REPORT - GENERAL CONSTRUCTION

U.S. EPA Contract No. 68-W8-0084

Project Name: BOWERS LANDFILL

PRC-EMI Project No. 030-0030PM

Location: CIRCLEVILLE, OHIO

WEATHER: Temperature - High _____ Low _____

Clear _____ Partly Cloudy _____ Cloudy _____ Rain _____ Snow _____

CONTRACTOR: ROY F. WESTON, INC. SUPERINTENDENT MATTHEW T. CRAIN

ENGINEER - Hours Worked _____ Regular: _____ O.T. _____ Shift _____ to _____

CONTRACTOR - Hours Worked _____ Regular: _____ O.T. _____ Shift _____ to _____

WORK FORCE: _____ EQUIPMENT _____

Activity and Location: Holiday No Work

Defective work noted today to be corrected later: _____

Description: (List work in progress, Item No., quantity installed, location, comments, problems, delays and causes, accidents, special instructions received or given, tests made, deliveries to site, etc.)

Attachments:

Yes ☐

No ☒

Description:

(Pipe Test Reports, Concrete Placement Reports, etc.)

VISITORS:

Field Office File
C.C. Project File
(Chicago)
Project Engineer

Signed

John Bergan
Field Representative

Approved

Resident Engineer

This report is to be completed daily by each Field Representative.



PRC Environmental Management, Inc.
233 North Michigan Avenue
Chicago, IL 60601
312/856-8700

DATE 7-6-92

DAILY CONSTRUCTION INSPECTION
REPORT - GENERAL CONSTRUCTION

U.S. EPA Contract No. 68-W8-0084

Project Name: BOWERS LANDFILL

PRC-EMI Project No. 030-0030PM

Location: CIRCLEVILLE, OHIO

WEATHER: Temperature - High 75 Low 60

Clear Partly Cloudy Cloudy Rain Snow

CONTRACTOR: ROY F. WESTON, INC.

^{G. ROSS}
SUPERINTENDENT MATTHEW T. GRAY

ENGINEER - Hours Worked 8 Regular: 2 O.T. Shift to

CONTRACTOR - Hours Worked 8 Regular: 2 O.T. Shift to

WORK FORCE: 13

EQUIPMENT 2 scrapers, 2 dozers,
2 cranes, misc pile equip.

Activity and Location: West field of exclusion zone

Defective work noted today to be corrected later:

Description: (List work in progress, Item No., quantity installed, location, comments, problems, delays and causes, accidents, special instructions received or given, tests made, deliveries to site, etc.)

placing grading layer (sand) on landfill
for test pit, driving piling, monitoring settlement

Attachments:

Yes ☐

No ☒

Description:

(Pipe Test Reports, Concrete Placement Reports, etc.)

VISITORS:

Field Office File
C.C. Project File
(Chicago)
Project Engineer

Signed

Alan Bergman
Field Representative

Approved

Resident Engineer

This report is to be completed daily by each Field Representative.

PRE

DATE 7-7-92

U.S. EPA Contract No. 68-W8-0084

Project Name: BOWERS LANDFILL

PRC-EMI Project No. 030-0030PM

Location: CIRCLEVILLE, OHIO

WEATHER: Temperature - High 74 Low 60

Clear ✓ Partly Cloudy Cloudy pm Rain Snow

CONTRACTOR: ROY F. WESTON, INC. SUPERINTENDENT MATTHEW T. CRAIN

ENGINEER - Hours Worked 8 Regular: 2 O.T. Shift to

CONTRACTOR - Hours Worked 8 Regular: 2 O.T. Shift _____ to _____

WORK FORCE: 16

EQUIPMENT 2 scrapers, 2 dozers
2 cranes, misc. pils. eqpt.

Activity and Location: exclusion zone

Defective work noted today to be corrected later: _____

Description: (List work in progress, Item No., quantity installed, location, comments, problems, delays and causes, accidents, special instructions received or given, tests made, deliveries to site, etc.)

finished grading layer (sand) for test pad
still cleaning piling, monitoring real time,
back filled around head walls.

Attachments:

Yes ☐

No ☒

Description:

(Pipe Test Reports, Concrete Placement Reports, etc.)

VISITORS:

Field Office File
C.C. Project File
(Chicago)
Project Engineer

Signed

Don Bergau
Field Representative

Approved

Resident Engineer

This report is to be completed daily by each Field Representative.



PRC Environmental Management, Inc.
233 North Michigan Avenue
Chicago, IL 60601
312/856-8700

DATE 7-8-92

DAILY CONSTRUCTION INSPECTION
REPORT - GENERAL CONSTRUCTION

U.S. EPA Contract No. 68-W8-0084

Project Name: BOWERS LANDFILL

PRC-EMI Project No. 030-0030PM

Location: CIRCLEVILLE, OHIO

WEATHER: Temperature - High 83 Low 70

Clear ☒ Partly Cloudy ☐ Cloudy ☐ Rain PM Snow ☐

CONTRACTOR: ROY F. WESTON, INC.

SUPERINTENDENT MATTHEW T. CRAIN

ENGINEER - Hours Worked 8 Regular: 2 O.T. Shift ☐ to ☐

CONTRACTOR - Hours Worked 8 Regular: 2 O.T. Shift ☐ to ☐

WORK FORCE: 16

EQUIPMENT 2 scrapers, 2 dozers

Activity and Location: _____

Defective work noted today to be corrected later: _____

Description: (List work in progress, item No., quantity installed, location, comments, problems, delays and causes, accidents, special instructions received or given, tests made, deliveries to site, etc.)

driving piling, raised creek & stone tubes and
ground with concrete grout, stripping soil in
west field, pumping water from ditch, risk time
testing, test of sand on test pit, all above 85%

placed lines & stone on occasion,
finished driving piling with end.

Attachments: Yes ☐ No ☒

Description: _____
(Pipe Test Reports, Concrete Placement Reports, etc.)

VISITORS: _____

Field Office File _____
C.C. Project File _____
(Chicago)
Project Engineer _____

Signed Don Bergan _____
Field Representative

Approved _____
Resident Engineer

This report is to be completed daily by each Field Representative.



PRC Environmental Management, Inc.
233 North Michigan Avenue
Chicago, IL 60601
312/856-8700

DATE 7-9-92

DAILY CONSTRUCTION INSPECTION
REPORT - GENERAL CONSTRUCTION

U.S. EPA Contract No. 68-W8-0084

Project Name: BOWERS LANDFILL

PRC-EMI Project No. 030-0030PM

Location: CIRCLEVILLE, OHIO

WEATHER: Temperature - High 88 Low 69

Clear Partly Cloudy ✓ Cloudy Rain Snow

CONTRACTOR: ROY F. WESTON, INC. SUPERINTENDENT MATTHEW T. CRAIN

ENGINEER - Hours Worked 8 Regular: 2 O.T. Shift to

CONTRACTOR - Hours Worked 8 Regular: 2 O.T. Shift to

WORK FORCE: 15

EQUIPMENT 2 scrapers, 2 dozers,
1 grading mach with tractor

Activity and Location: West field.

Defective work noted today to be corrected later:

Description: (List work in progress, item No., quantity installed, location, comments, problems, delays and causes, accidents, special instructions received or given, tests made, deliveries to site, etc.)

finished flood dam on north field,
moved piling equipment to dam and checked
all all equipment, pumping water, finished
raising & some tubes on wells.

This report is to be completed daily by each Field Representative.



PRC Environmental Management, Inc.
233 North Michigan Avenue
Chicago, IL 60601
312/856-8700

DATE 7-10-92

DAILY CONSTRUCTION INSPECTION
REPORT - GENERAL CONSTRUCTION

U.S. EPA Contract No. 68-W8-0084

Project Name: BOWERS LANDFILL

PRC-EMI Project No. 030-0030PM

Location: CIRCLEVILLE, OHIO

WEATHER: Temperature - High 88 Low 70

Clear Partly Cloudy ✓ Cloudy Rain Snow

CONTRACTOR: ROY F. WESTON, INC. SUPERINTENDENT MATTHEW T. CRAIN

ENGINEER - Hours Worked 8 Regular: 2 O.T. Shift to

CONTRACTOR - Hours Worked 8 Regular: 2 O.T. Shift to

WORK FORCE: 8 EQUIPMENT 2 scrapers, 2 dozers.

1 cheap ft comp, 1 loader + grading mat

Activity and Location: exclusion zone & west field.

Defective work noted today to be corrected later: clay allowed today
water will have to be added

Description: (List work in progress, item No., quantity installed, location, comments, problems, delays and causes, accidents, special instructions received or given, tests made, deliveries to site, etc.)

started clay on test pad 12' x 12" testing pen
didn't show up as scheduled, clay ~~beginning~~
beginning to dry out, stripping soil to expose
clay in west field, pumping water from ditch

This report is to be completed daily by each Field Representative.



PRC Environmental Management, Inc.
233 North Michigan Avenue
Chicago, IL 60601
312/856-8700

DATE 7-13-92

DAILY CONSTRUCTION INSPECTION
REPORT - GENERAL CONSTRUCTION

U.S. EPA Contract No. 68-W8-0084

Project Name: BOWERS LANDFILL

PRC-EMI Project No. 030-0030PM

Location: CIRCLEVILLE, OHIO

WEATHER: Temperature - High 87

Low 69

Clear

Partly Cloudy

Cloudy

heavy
Rain

Snow

CONTRACTOR: ROY F. WESTON, INC.

SUPERINTENDENT MATTHEW T. CRAIN

ENGINEER - Hours Worked 8 Regular: O.T. Shift to

CONTRACTOR - Hours Worked 8 Regular: O.T. Shift to

WORK FORCE: 8

EQUIPMENT None

Activity and Location: Rained out

Defective work noted today to be corrected later:

Description: (List work in progress, Item No., quantity installed, location, comments, problems, delays and causes, accidents, special instructions received or given, tests made, deliveries to site, etc.)

Leakwell test scheduled for today was
cancelled due to heavy rain, over weekend
and today, river at flood stage, water up
to top of siltation pond, pilot contractor is

demobilizing equipment. Burego left because
of forecast of more rain, the dry condition
of the clay reported 7-10-92 - as defective was
corrected by reworking during a rain shower
late ~~for~~ 7-10-92, contractor worked until 9:30 PM
finishing the Test pool.

Attachments:

Yes ☐

No ☒

Description:

(Pipe Test Reports, Concrete Placement Reports, etc.)

VISITORS:

Field Office File
C.C. Project File
(Chicago)
Project Engineer

Signed

Don Bergan

Field Representative

Approved

Resident Engineer

This report is to be completed daily by each Field Representative.

PRE

DATE 7-14-92

U.S. EPA Contract No. 68-W8-0084

Project Name: BOWERS LANDFILL

PRC-EMI Project No. 030-0030PM

Location: CIRCLEVILLE, OHIO

WEATHER: Temperature - High 83 Low 70

Clear ☒ Partly Cloudy ☐ Cloudy ☐ Rain ☐ Snow ☐

CONTRACTOR: ROY F. WESTON, INC.

SUPERINTENDENT MATTHEW T. CRAIN

ENGINEER - Hours Worked 8 Regular: O.T. Shift to

CONTRACTOR - Hours Worked 8 Regular: _____ O.T. Shift _____ to _____

WORK FORCE: 12

EQUIPMENT

Activity and Location: Excision zone, support zone

Defective work noted today to be corrected later.

Description: (List work in progress, item No., quantity installed, location, comments, problems, delays and causes, accidents, special instructions received or given, tests made, deliveries to site, etc.)

start of Bentone test, setting of P.V.C. pipe
9" into clay layer and sealed around all sides
with Bentone, clay at bottom of P.V.C. is
flat & flush with P.V.C., after 5 days of testing

the water will be taken out and hole dug 6" deeper with a ~~shelby tube~~ ^{FIAT} bottom, and then tested for 2 more days, the river is now at elevation 660. approx 5 ft below the top of the flood protection dam. 3 shelby tube samples were taken and sent back to the lab, some back filling around sheet piles was necessary because of leaking thru the pile joints, and flooding between dam and land fill

Attachments:

Yes ☐

No ☒

Description:

(Pipe Test Reports, Concrete Placement Reports, etc.)

VISITORS:

Field Office File
C.C. Project File
(Chicago)
Project Engineer

Signed

Her Bergen
Field Representative

Approved

Resident Engineer

This report is to be completed daily by each Field Representative.



PRC Environmental Management, Inc.
233 North Michigan Avenue
Chicago, IL 60601
312/856-8700

DATE 7-15-92

DAILY CONSTRUCTION INSPECTION
REPORT - GENERAL CONSTRUCTION

U.S. EPA Contract No. 68-W8-0084

Project Name: BOWERS LANDFILL

PRC-EMI Project No. 030-0030PM

Location: CIRCLEVILLE, OHIO

WEATHER: Temperature - High 81

Low 69

Clear

Partly Cloudy

Cloudy

all day
Rain

Snow

CONTRACTOR: ROY F. WESTON, INC.

SUPERINTENDENT G-ROSS
MATTHEW T. CRAIN

ENGINEER - Hours Worked 8 Regular: O.T. Shift to

CONTRACTOR - Hours Worked 8 Regular: O.T. Shift to

WORK FORCE: 4

EQUIPMENT 1 6" pump

Activity and Location: Support zone by access rd.

Defective work noted today to be corrected later:

Description: (List work in progress, item No., quantity installed, location, comments, problems, delays and causes, accidents, special instructions received or given, tests made, deliveries to site, etc.)

no. rock on earth work as contained test
due to heavy rain, only activities is pumping
water from drainage ditch, all Weston employees
left at noon.

Attachments: Yes ____ No ✓

Description: _____
 (Pipe Test Reports, Concrete Placement Reports, etc.)

VISITORS: _____

Field Office File _____
C.C. Project File _____
 (Chicago)
Project Engineer _____

Signed Don Bergan _____
 Field Representative

Approved _____
 Resident Engineer

This report is to be completed daily by each Field Representative.



PRC Environmental Management, Inc.
233 North Michigan Avenue
Chicago, IL 60601
312/856-8700

DATE 7-16-92

DAILY CONSTRUCTION INSPECTION
REPORT - GENERAL CONSTRUCTION

U.S. EPA Contract No. 68-W8-0084

Project Name: BOWERS LANDFILL

PRC-EMI Project No. 030-0030PM

Location: CIRCLEVILLE, OHIO

WEATHER: Temperature - High 87 Low 70

Clear ☒ Partly Cloudy ☐ Cloudy ☐ Rain ☐ Snow ☐

CONTRACTOR: ROY F. WESTON, INC.

SUPERINTENDENT G-ROSS
MATTHEW T. GRAY

ENGINEER - Hours Worked 8 Regular: ☐ O.T. Shift ☐ to ☐

CONTRACTOR - Hours Worked 8 Regular: ☐ O.T. Shift ☐ to ☐

WORK FORCE: 7

EQUIPMENT 1 back hoe

1 pump.

Activity and Location: exclusion zone

Defective work noted today to be corrected later: _____

Description: (List work in progress, item No., quantity installed, location, comments, problems, delays and causes, accidents, special instructions received or given, tests made, deliveries to site, etc.)

setting up of Bortwell Test has been finished
water was installed at approx 11:00am to
2:00 pm, a 1" plastic tube with a 3' measure
stick is attached to tube, some mud set.

is being removed from ditch to allow water to flow to the pump, no other work is in progress, due to standing water in wet field, water level at flood control dam is still approx. 660, contractor moving rubble from exclusion zone to decon pad area,

Attachments:

Yes ☐

No ☒

Description:

(Pipe Test Reports, Concrete Placement Reports, etc.)

VISITORS:

Field Office File
C.C. Project File
(Chicago)
Project Engineer

Signed

Don Bergau
Field Representative

Approved

Resident Engineer

This report is to be completed daily by each Field Representative.

K.4



PRC Environmental Management, Inc.
233 North Michigan Avenue
Chicago, IL 60601
312/856-8700

DATE 7-17-92

DAILY CONSTRUCTION INSPECTION
REPORT - GENERAL CONSTRUCTION

U.S. EPA Contract No. 68-W8-0084

Project Name: BOWERS LANDFILL

PRC-EMI Project No. 030-0030PM

Location: CIRCLEVILLE, OHIO

WEATHER: Temperature - High 78 Low 69

Clear ☐ Partly Cloudy ☐ Cloudy ☐ Rain ☒ Snow ☐

CONTRACTOR: ROY F. WESTON, INC.

SUPERINTENDENT G-ROSS
MATTHEW T. CRAIN

ENGINEER - Hours Worked 8 Regular: ☐ O.T. Shift ☐ to ☐

CONTRACTOR - Hours Worked 8 Regular: ☐ O.T. Shift ☐ to ☐

WORK FORCE: 2

EQUIPMENT none

Activity and Location: rained out

Defective work noted today to be corrected later: _____

Description: (List work in progress, item No., quantity installed, location, comments, problems, delays and causes, accidents, special instructions received or given, tests made, deliveries to site, etc.)

G.C.I. started Benthos testing at approx
2:00 pm, 7-16-92. Took readings every hour for
6 hrs., then at 8:30 am and 9:30 am 7-17-92.
no other activities in progress because of rain

Attachments:

Yes ____

No ✓

Description:

(Pipe Test Reports, Concrete Placement Reports, etc.)

VISITORS:

Field Office File
C.C. Project File
(Chicago)
Project Engineer

Signed

Don Bergan

Field Representative

Approved

Resident Engineer

This report is to be completed daily by each Field Representative.



PRC Environmental Management, Inc.
233 North Michigan Avenue
Chicago, IL 60601
312/856-8700

DATE 7-20-92

DAILY CONSTRUCTION INSPECTION
REPORT - GENERAL CONSTRUCTION

U.S. EPA Contract No. 68-W8-0084

Project Name: BOWERS LANDFILL

PRC-EMI Project No. 030-0030PM

Location: CIRCLEVILLE, OHIO

WEATHER: Temperature - High 80 Low 69

Clear Partly Cloudy Cloudy Rain Snow

CONTRACTOR: ROY F. WESTON, INC.

SUPERINTENDENT G-ROSS
MATTHEW T. CRAIN

ENGINEER - Hours Worked 11 Regular: O.T. Shift to

CONTRACTOR - Hours Worked 24 Regular: O.T. Shift to

WORK FORCE: 7

EQUIPMENT 1-16" pump &

John Deere tractor

Activity and Location: East drainage ditch

Defective work noted today to be corrected later:

Description: (List work in progress, item No., quantity installed, location, comments, problems, delays and causes, accidents, special instructions received or given, tests made, deliveries to site, etc.)

Pumping water caused by flood from
heavy rains, water washed over the dam
north field east end of dam and also
over the existing access rd, water level

at 663.50 approx, water level marks on
sheetpiling, flood came over weekend.

Sat 7-18 & Sun 7-19, Contractor pumping
24 hrs a day, Bantwell testing continues

Attachments:

Yes ☐

No ☒

Description:

(Pipe Test Reports, Concrete Placement Reports, etc.)

VISITORS:

Field Office File
C.C. Project File
(Chicago)
Project Engineer

Signed

Don Bergau

Field Representative

Approved

Resident Engineer

This report is to be completed daily by each Field Representative.



PRC Environmental Management, Inc.
233 North Michigan Avenue
Chicago, IL 60601
312/856-8700

DATE 7-21-92

DAILY CONSTRUCTION INSPECTION REPORT - GENERAL CONSTRUCTION

U.S. EPA Contract No. 68-W8-0084

Project Name: BOWERS LANDFILL

PRC-EMI Project No. 030-0030PM

Location: CIRCLEVILLE, OHIO

WEATHER: Temperature - High 70 Low 65

Clear ☐ Partly Cloudy ☐ Cloudy ☐ Rain ☒ Snow ☐

CONTRACTOR: ROY F. WESTON, INC.

G-ROSS
SUPERINTENDENT ~~MATTHEW T. CRAIN~~

ENGINEER - Hours Worked 8 Regular: 2 O.T. Shift to

CONTRACTOR - Hours Worked 8 Regular: 16 O.T. Shift to

WORK FORCE: 6

EQUIPMENT 1-16" pump
& Tractor 1-12" pump & tractor

Activity and Location: diagram ditch

Defective work noted today to be corrected later:

Description: (List work in progress, Item No., quantity installed, location, comments, problems, delays and causes, accidents, special instructions received or given, tests made, deliveries to site, etc.)

pumping 24 hrs. a day from drainage ditch
installed 2nd pump 12" & tractor started
pumping from west field into river.
Bentall testing continues

This report is to be completed daily by each Field Representative.



PRC Environmental Management, Inc.
233 North Michigan Avenue
Chicago, IL 60601
312/856-8700

DATE 7-22-92

DAILY CONSTRUCTION INSPECTION
REPORT - GENERAL CONSTRUCTION

U.S. EPA Contract No. 68-W8-0084

Project Name: BOWERS LANDFILL

PRC-EMI Project No. 030-0030PM

Location: CIRCLEVILLE, OHIO

WEATHER: Temperature - High 77 Low 60

Clear Partly Cloudy Cloudy ✓ Rain Snow

CONTRACTOR: ROY F. WESTON, INC. SUPERINTENDENT G-ROSS
MATTHEW T. GRAY

ENGINEER - Hours Worked 8 Regular: 2 O.T. Shift to

CONTRACTOR - Hours Worked 8 Regular: 16 O.T. Shift to

WORK FORCE: 8 EQUIPMENT 2 Tractors

2 pumps 1-16" - 1-12"

Activity and Location: West field & drainage ditch

Defective work noted today to be corrected later:

Description: (List work in progress, item No., quantity installed, location, comments, problems, delays and causes, accidents, special instructions received or given, tests made, deliveries to site, etc.)

extended Bowers test holes 6" deeper and
refilled with water, continued pumping
water from ditch and west field

Attachments:

Yes ☐

No ☒

Description:

(Pipe Test Reports, Concrete Placement Reports, etc.)

VISITORS:

Field Office File

C.C. Project File

(Chicago)

Project Engineer

Signed

Don Bergan

Field Representative

Approved

Resident Engineer

This report is to be completed daily by each Field Representative.



PRC Environmental Management, Inc.
233 North Michigan Avenue
Chicago, IL 60601
312/856-8700

DATE 7-23-92

DAILY CONSTRUCTION INSPECTION
REPORT - GENERAL CONSTRUCTION

U.S. EPA Contract No. 68-W8-0084

Project Name: BOWERS LANDFILL

PRC-EMI Project No. 030-0030PM

Location: CIRCLEVILLE, OHIO

WEATHER: Temperature - High 77

Low 60

Clear

Partly Cloudy ✓

Cloudy

Rain

Snow

CONTRACTOR: ROY F. WESTON, INC.

SUPERINTENDENT G-ROSS MATTHEW T. CRAIN

ENGINEER -

Hours Worked 8

Regular: 16

O.T.

Shift

to

CONTRACTOR -

Hours Worked 8

Regular: 2

O.T.

Shift

to

WORK FORCE: 6

EQUIPMENT 3 pumps.

Activity and Location:

Defective work noted today to be corrected later:

Description: (List work in progress, Item No., quantity installed, location, comments, problems, delays and causes, accidents, special instructions received or given, tests made, deliveries to site, etc.)

taking Barometer readings, pumping water
2 pumps in west field, in drainage ditch
cleaning brush along Island Rd to remove
new fence

This report is to be completed daily by each Field Representative.



PRC Environmental Management, Inc.
233 North Michigan Avenue
Chicago, IL 60601
312/856-8700

DATE 7-24-92

DAILY CONSTRUCTION INSPECTION
REPORT - GENERAL CONSTRUCTION

U.S. EPA Contract No. 68-W8-0084

Project Name: BOWERS LANDFILL

PRC-EMI Project No. 030-0030PM

Location: CIRCLEVILLE, OHIO

WEATHER: Temperature - High 81 Low 66

Clear Partly Cloudy ✓ Cloudy Rain am Snow

CONTRACTOR: ROY F. WESTON, INC.

SUPERINTENDENT G-ROSS
MATTHEW T. GRAY

ENGINEER - Hours Worked 8 Regular: O.T. Shift to

CONTRACTOR - Hours Worked 8 Regular: 16 O.T. Shift to

WORK FORCE: 4

EQUIPMENT 2 water pumps.
1 tractor

Activity and Location: West field & drainage ditch

Defective work noted today to be corrected later:

Description: (List work in progress, item No., quantity installed, location, comments, problems, delays and causes, accidents, special instructions received or given, tests made, deliveries to site, etc.)

pumping water from ditch & west field
no production for several days because of
flood, river level is now down to bottom
of control dam on west side along river

Attachments:

Yes ☐

No ☒

Description:

(Pipe Test Reports, Concrete Placement Reports, etc.)

VISITORS:

Field Office File

C.C. Project File

(Chicago)

Project Engineer

Signed

Don Buzan

Field Representative

Approved

Resident Engineer

This report is to be completed daily by each Field Representative.



PRC Environmental Management, Inc.
233 North Michigan Avenue
Chicago, IL 60601
312/856-8700

DATE 7-27-92

DAILY CONSTRUCTION INSPECTION
REPORT - GENERAL CONSTRUCTION

U.S. EPA Contract No. 68-W8-0084

Project Name: BOWERS LANDFILL

PRC-EMI Project No. 030-0030PM

Location: CIRCLEVILLE, OHIO

WEATHER: Temperature - High 78 Low 65

Clear Partly Cloudy Cloudy Rain Snow

CONTRACTOR: ROY F. WESTON, INC.

SUPERINTENDENT G-ROSS
MATTHEW T. GRAY

ENGINEER - Hours Worked 8 Regular: 2 O.T. Shift to

CONTRACTOR - Hours Worked 8 Regular: 16 O.T. Shift to

WORK FORCE: 4

EQUIPMENT 2 pumps 1 tractor

Activity and Location: West field & drainage ditch.

Defective work noted today to be corrected later:

Description: (List work in progress, item No., quantity installed, location, comments, problems, delays and causes, accidents, special instructions received or given, tests made, deliveries to site, etc.)

pumping water from ditch & west field
contractor worked Sat & Sun pumping water

This report is to be completed daily by each Field Representative.

PRC

DATE 7-28-42

DAILY CONSTRUCTION INSPECTION REPORT - GENERAL CONSTRUCTION

Project Name: BOWERS LANDFILL

Location: CIRCLEVILLE, OHIO

Clear ☒ Partly Cloudy ☐ Cloudy ☐ Rain ☐ Snow ☐

~~SUPERINTENDENT MATTHEW T. CRAIN~~

CONTRACTOR - Hours Worked 8 Regular: 16 O.T. Shift to

EQUIPMENT 2 pumpo tractor

Activity and Location: West field & drainage ditch

Defective work noted today to be corrected later:

pumping water from west field & drainage ditch,
cutting ditches in field to drain water from
north end to south end where pump is located.
Contractor started to decom tires on decom pad

This report is to be completed daily by each Field Representative.

K. 4



DATE 7-29-92

DAILY CONSTRUCTION INSPECTION REPORT - GENERAL CONSTRUCTION

Project Name: BOWERS LANDFILL

Location: CIRCLEVILLE, OHIO

Clear ☒ Partly Cloudy ☐ Cloudy ☐ Rain ☐ Snow ☐

G-Ross
SUPERINTENDENT ~~MATTHEW T. CRAIN~~

CONTRACTOR - Hours Worked 8 Regular: 2 O.T. Shift to

EQUIPMENT 2 pumps/tractor
1 backhoe

Activity and Location: West field & drainage ditch

Defective work noted today to be corrected later:

cutting trenches in field to drain water south to pump, pumping water from east ditch to river, river level is now down to about normal elevation.

This report is to be completed daily by each Field Representative.



PRC Environmental Management, Inc.
233 North Michigan Avenue
Chicago, IL 60601
312/856-8700

DATE 7-30-92

DAILY CONSTRUCTION INSPECTION
REPORT - GENERAL CONSTRUCTION

U.S. EPA Contract No. 68-W8-0084

Project Name: BOWERS LANDFILL

PRC-EMI Project No. 030-0030PM

Location: CIRCLEVILLE, OHIO

WEATHER: Temperature - High 84 Low 64

Clear ☒ Partly Cloudy ☐ Cloudy ☐ Rain ☐ Snow ☐

CONTRACTOR: ROY F. WESTON, INC.

SUPERINTENDENT G-ROSS
MATTHEW T. CRAIN

ENGINEER - Hours Worked 8 Regular: 2 O.T. Shift ☐ to ☐

CONTRACTOR - Hours Worked 8 Regular: 2 O.T. Shift ☐ to ☐

WORK FORCE: 4

EQUIPMENT 2 pumps

1 back hoe loader

Activity and Location: west field

Defective work noted today to be corrected later: _____

Description: (List work in progress, Item No., quantity installed, location, comments, problems, delays and causes, accidents, special instructions received or given, tests made, deliveries to site, etc.)

making more ditches to draw water to
pump on south end of west field, decoming
ties from landfill, pumping water from
ditch to river, three small areas of

over

colored "something" seeping from landfill
at about station 22.00 to 24.00 on west side
"west field" side of landfill, Bhupen Gandhi
and Andy Suminski requested Houston Co.
to take samples and send to lab. pictures
were taken, monitoring showed no ~~sign~~ sign
of toxic substance.

Attachments:

Yes ☐

No ☒

Description:

(Pipe Test Reports, Concrete Placement Reports, etc.)

VISITORS:

Field Office File
C.C. Project File
(Chicago)
Project Engineer

Signed

Don Bengau

Field Representative

Approved

Resident Engineer

This report is to be completed daily by each Field Representative.



PRC Environmental Management, Inc.
233 North Michigan Avenue
Chicago, IL 60601
312/856-8700

DATE 7-31-92

DAILY CONSTRUCTION INSPECTION
REPORT - GENERAL CONSTRUCTION

U.S. EPA Contract No. 68-W8-0084

Project Name: BOWERS LANDFILL

PRC-EMI Project No. 030-0030PM

Location: CIRCLEVILLE, OHIO

WEATHER: Temperature - High 71 Low 67
Clear Partly Cloudy Cloudy Rain light on 9 of 6 Snow

CONTRACTOR: ROY F. WESTON, INC. SUPERINTENDENT G-ROSS MATTHEW T. GRAY

ENGINEER - Hours Worked 8 Regular: 2 O.T. Shift to

CONTRACTOR - Hours Worked 8 Regular: 2 O.T. Shift to

WORK FORCE: 5 EQUIPMENT 1 dozer 1 tractor
2 pumps. 1 back hoe

Activity and Location: West field

Defective work noted today to be corrected later:

Description: (List work in progress, item No., quantity installed, location, comments, problems, delays and causes, accidents, special instructions received or given, tests made, deliveries to site, etc.)

dewatering of west field continues, Weston
moved 1 pump to north end of west field
and is pumping from there to raise over top of
flood control dam, pumping east ditch also.



PRC Environmental Management, Inc.
233 North Michigan Avenue
Chicago, IL 60601
312/856-8700

DATE 8-1-92

DAILY CONSTRUCTION INSPECTION
REPORT - GENERAL CONSTRUCTION

U.S. EPA Contract No. 68-W8-0084

Project Name: BOWERS LANDFILL

PRC-EMI Project No. 030-0030PM

Location: CIRCLEVILLE, OHIO

WEATHER: Temperature - High 79 Low 56

Clear ☒ Partly Cloudy ☐ Cloudy ☐ Rain ☐ Snow ☐

CONTRACTOR: ROY F. WESTON, INC. SUPERINTENDENT G-ROSS
MATTHEW T. CRAIN

ENGINEER - Hours Worked 4 Regular: ☐ O.T. Shift ☐ to ☐

CONTRACTOR - Hours Worked 8 Regular: ☐ O.T. Shift ☐ to ☐

WORK FORCE: 3 EQUIPMENT 2 pumps

Activity and Location: West field & drainage ditch

Defective work noted today to be corrected later: _____

Description: (List work in progress, item No., quantity installed, location, comments, problems, delays and causes, accidents, special instructions received or given, tests made, deliveries to site, etc.)

Dinner worked 8 hrs pumping water

[illegible]



PRC Environmental Management, Inc.
233 North Michigan Avenue
Chicago, IL 60601
312/856-8700

DATE 8-3-92

DAILY CONSTRUCTION INSPECTION
REPORT - GENERAL CONSTRUCTION

U.S. EPA Contract No. 68-W8-0084

Project Name: BOWERS LANDFILL

PRC-EMI Project No. 030-0030PM

Location: CIRCLEVILLE, OHIO

WEATHER: Temperature - High 81 Low 60

Clear Partly Cloudy Cloudy Rain Snow

CONTRACTOR: ROY F. WESTON, INC.

SUPERINTENDENT G-ROSS
MATTHEW T. CRAIN

ENGINEER - Hours Worked 08 Regular: 3 O.T. Shift to

CONTRACTOR - Hours Worked 08 Regular: 4 O.T. Shift to

WORK FORCE: 8

EQUIPMENT 1 excavator/loader

1 backhoe 2 dump trucks

Activity and Location: exclusion zone & support zone

Defective work noted today to be corrected later:

Description: (List work in progress, item No., quantity installed, location, comments, problems, delays and causes, accidents, special instructions received or given, tests made, deliveries to site, etc.)

Contractor preparing driveway on landfill
to truck dirt & settlement from drainage ditch.
started backfilling ditch in afternoon, silt and
bad, soft soil approx 6 to 11 ft deep, pumped most of it

hauling tires from landfill to decom pad
washing some of them, putting dirt on landfill
for rough grading purposes, dirt is from a
strip between landfill & pond, strip is approx
250 yds long.

Attachments:

Yes ☐

No ☒

Description:

(Pipe Test Reports, Concrete Placement Reports, etc.)

VISITORS:

Field Office File
C.C. Project File
(Chicago)
Project Engineer

Signed

Don Bergan

Field Representative

Approved

Resident Engineer

This report is to be completed daily by each Field Representative.



PRC Environmental Management, Inc.
233 North Michigan Avenue
Chicago, IL 60601
312/856-8700

DATE 8-4-92

DAILY CONSTRUCTION INSPECTION
REPORT - GENERAL CONSTRUCTION

U.S. EPA Contract No. 68-W8-0084

Project Name: BOWERS LANDFILL

PRC-EMI Project No. 030-0030PM

Location: CIRCLEVILLE, OHIO

WEATHER: Temperature - High 75 Low 55

Clear ☒ Partly Cloudy ☐ Cloudy ☐ Rain ☐ Snow ☐

CONTRACTOR: ROY F. WESTON, INC.

SUPERINTENDENT G-ROSS
MATTHEW T. CRAIN

ENGINEER - Hours Worked 8 Regular: 2 O.T. Shift ☐ to ☐

CONTRACTOR - Hours Worked 8 Regular: 4 O.T. Shift ☐ to ☐

WORK FORCE: 9

EQUIPMENT Dozers one backhoe
3 dump trucks, pump.

Activity and Location: drainage ditch & exclusion zone

Defective work noted today to be corrected later: _____

Description: (List work in progress, Item No., quantity installed, location, comments, problems, delays and causes, accidents, special instructions received or given, tests made, deliveries to site, etc.)

hauling silt & soft soils to landfill and
spreading it out to dry and rough grade
realtime air monitoring, completed pumping
water from coast field, hauling tires from landfill

washing some tires at decon pad, several
more redish brown releases have been located,
same appearance as the first on north west
location, observed by Andy & Bhupen, these
releases are from the landfill side of drainage ditch
south end

Attachments:

Yes ☐ No ☒

Description:

(Pipe Test Reports, Concrete Placement Reports, etc.)

VISITORS:

Field Office File
C.C. Project File
(Chicago)
Project Engineer

Signed

Don Bergan

Field Representative

Approved

Resident Engineer

This report is to be completed daily by each Field Representative.



PRC Environmental Management, Inc.
233 North Michigan Avenue
Chicago, IL 60601
312/856-8700

DATE 8-5-92

DAILY CONSTRUCTION INSPECTION
REPORT - GENERAL CONSTRUCTION

U.S. EPA Contract No. 68-W8-0084

Project Name: BOWERS LANDFILL

PRC-EMI Project No. 030-0030PM

Location: CIRCLEVILLE, OHIO

WEATHER: Temperature - High 77 Low 54

Clear ☒ Partly Cloudy ☐ Cloudy ☐ Rain ☐ Snow ☐

CONTRACTOR: ROY F. WESTON, INC.

SUPERINTENDENT G-ROSS
MATTHEW T. CRAIN

ENGINEER - Hours Worked 8 Regular: 3 O.T. Shift ☐ to ☐

CONTRACTOR - Hours Worked 8 Regular: 4 O.T. Shift ☐ to ☐

WORK FORCE: 10

EQUIPMENT 2 loggers - 1 backhoe
4 dump trucks, 1 pump.

Activity and Location: exclusion zone & support zone

Defective work noted today to be corrected later: _____

Description: (List work in progress, item No., quantity installed, location, comments, problems, delays and causes, accidents, special instructions received or given, tests made, deliveries to site, etc.)

digging silt & soft soil from drainage ditch-
and placing on landfill & spreading it out
continue not having to dig as deep the farther
south the ditch is worked, more releases found

on edge of landfill, monitoring shows
no sign of ~~the~~ alarm, and no odor
TWA air monitoring for sediment removal

Attachments:

Yes ☐

No ☒

Description:

(Pipe Test Reports, Concrete Placement Reports, etc.)

VISITORS:

Field Office File

C.C. Project File

(Chicago)

Project Engineer

Signed

Don Bergare

Field Representative

Approved

Resident Engineer

This report is to be completed daily by each Field Representative.



PRC Environmental Management, Inc.
233 North Michigan Avenue
Chicago, IL 60601
312/856-8700

DATE 8-6-92

DAILY CONSTRUCTION INSPECTION
REPORT - GENERAL CONSTRUCTION

U.S. EPA Contract No. 68-W8-0084

Project Name: BOWERS LANDFILL

PRC-EMI Project No. 030-0030PM

Location: CIRCLEVILLE, OHIO

WEATHER: Temperature - High _____ Low _____

Clear _____ Partly Cloudy _____ Cloudy _____ Rain _____ Snow _____

CONTRACTOR: ROY F. WESTON, INC.

SUPERINTENDENT G-ROSS
MATTHEW T. CRAIN

ENGINEER - Hours Worked 8 Regular: 3 O.T. Shift _____ to _____

CONTRACTOR - Hours Worked 8 Regular: 4 O.T. Shift _____ to _____

WORK FORCE: 10

EQUIPMENT 2 dozers - 1 backhoe

4 Trucks, 1 pump.

Activity and Location: Landfill & drainage ditch.

Defective work noted today to be corrected later: _____

Description: (List work in progress, Item No., quantity installed, location, comments, problems, delays and causes, accidents, special instructions received or given, tests made, deliveries to site, etc.)

pumping water from ditch while excavating
silt & soft soil, trucking it to landfill
and spreading it out for rough grade
T. Co. A. air monitoring for silt removal,

many more spots are areas are showing
up on landfill side of drainage ditch reddish
brown color

Attachments:

Yes ☐

No ☒

Description:

(Pipe Test Reports, Concrete Placement Reports, etc.)

VISITORS:

Field Office File
C.C. Project File
(Chicago)
Project Engineer

Signed

Don Bergan

Field Representative

Approved

Resident Engineer

This report is to be completed daily by each Field Representative.



PRC Environmental Management, Inc.
233 North Michigan Avenue
Chicago, IL 60601
312/856-8700

DATE 8-7-92

DAILY CONSTRUCTION INSPECTION
REPORT - GENERAL CONSTRUCTION

U.S. EPA Contract No. 68-W8-0084

Project Name: BOWERS LANDFILL

PRC-EMI Project No. 030-0030PM

Location: CIRCLEVILLE, OHIO

WEATHER: Temperature - High 84 Low 64

Clear ✓ Partly Cloudy Cloudy Rain Snow

CONTRACTOR: ROY F. WESTON, INC. SUPERINTENDENT G-ROSS
MATTHEW T. GRAY

ENGINEER - Hours Worked 8 Regular: 3 O.T. Shift to

CONTRACTOR - Hours Worked 8 Regular: 3 O.T. Shift to

WORK FORCE: 10 EQUIPMENT 2 dozers, 1 backhoe

4 trucks 1 pump

Activity and Location: ditching ditch & land fill west field

Defective work noted today to be corrected later:

Description: (List work in progress, item No., quantity installed, location, comments, problems, delays and causes, accidents, special instructions received or given, tests made, deliveries to site, etc.)

removing tires from ditch south of culvert
placed by decom pad, hauling silt & soil from
the same area to land fill, spreading to range grade
backing to west field, making ready to work

again after drying from the flood
7.10.9. Monitoring silt removal, again
today more releases from landfill of a
reddish brown color, monitoring did not
show any toxic substances.

Attachments:

Yes ☐

No ☒

Description:

(Pipe Test Reports, Concrete Placement Reports, etc.)

VISITORS:

Field Office File
C.C. Project File
(Chicago)
Project Engineer

Signed

Don Bergan

Field Representative

Approved

Resident Engineer

This report is to be completed daily by each Field Representative.



PRC Environmental Management, Inc.
233 North Michigan Avenue
Chicago, IL 60601
312/856-8700

DATE 8-8-92

DAILY CONSTRUCTION INSPECTION
REPORT - GENERAL CONSTRUCTION

U.S. EPA Contract No. 68-W8-0084

Project Name: BOWERS LANDFILL

PRC-EMI Project No. 030-0030PM

Location: CIRCLEVILLE, OHIO

WEATHER: Temperature - High 78 Low 65

Clear ☐ Partly Cloudy ☒ Cloudy ☐ Rain ☒ Snow ☐

CONTRACTOR: ROY F. WESTON, INC.

SUPERINTENDENT G-ROSS
MATTHEW T. CRAIN

ENGINEER - Hours Worked 5 Regular: ☐ O.T. ☐ Shift ☐ to ☐

CONTRACTOR - Hours Worked 5 Regular: ☐ O.T. ☐ Shift ☐ to ☐

WORK FORCE: 4

EQUIPMENT 1 backhoe

1 dozer

Activity and Location: drainage ditch, support zone

Defective work noted today to be corrected later: _____

Description: (List work in progress, Item No., quantity installed, location, comments, problems, delays and causes, accidents, special instructions received or given, tests made, deliveries to site, etc.)

removing self from ditch & placing on landfill
& spreading it out, decoring tires, rained
out at noon, 5 hrs.

Attachments:

Yes ☐

No ☒

Description:

(Pipe Test Reports, Concrete Placement Reports, etc.)

VISITORS:

Field Office File
C.C. Project File
(Chicago)
Project Engineer

Signed

Don Bergan Jr

Field Representative

Approved

Resident Engineer

This report is to be completed daily by each Field Representative.

K.4



PRC Environmental Management, Inc.
233 North Michigan Avenue
Chicago, IL 60601
312/856-8700

DATE 8-10-92

DAILY CONSTRUCTION INSPECTION
REPORT - GENERAL CONSTRUCTION

U.S. EPA Contract No. 68-W8-0084

Project Name: BOWERS LANDFILL

PRC-EMI Project No. 030-0030PM

Location: CIRCLEVILLE, OHIO

WEATHER: Temperature - High 92 Low 62

Clear pm Partly Cloudy am Cloudy Rain Snow

CONTRACTOR: ROY F. WESTON, INC. SUPERINTENDENT G-ROSS
MATTHEW T. GRAY

ENGINEER - Hours Worked 8 Regular: 3 O.T. Shift to

CONTRACTOR - Hours Worked 8 Regular: 4 1/2 O.T. Shift to

WORK FORCE: 5 EQUIPMENT 1 back hoe

2 dozers & pumps

Activity and Location: Land fill & support zone

Defective work noted today to be corrected later:

Description: (List work in progress, item No., quantity installed, location, comments, problems, delays and causes, accidents, special instructions received or given, tests made, deliveries to site, etc.)

removing silt & sediment from ditches
placing on land fill & spreading it out to
rough grade. also coming lines, pumping water
from ditch & took a fourth Shelby tube sample

This report is to be completed daily by each Field Representative.



PRC Environmental Management, Inc.
233 North Michigan Avenue
Chicago, IL 60601
312/856-8700

DATE 8-11-92

DAILY CONSTRUCTION INSPECTION
REPORT - GENERAL CONSTRUCTION

U.S. EPA Contract No. 68-W8-0084

Project Name: BOWERS LANDFILL

PRC-EMI Project No. 030-0030PM

Location: CIRCLEVILLE, OHIO

WEATHER: Temperature - High 81 Low 67

Clear PM Partly Cloudy AM Cloudy Rain Snow

CONTRACTOR: ROY F. WESTON, INC.

SUPERINTENDENT G-ROSS
MATTHEW T. GRAY

ENGINEER - Hours Worked 8 Regular: 2 O.T. Shift to

CONTRACTOR - Hours Worked 8 Regular: 4 O.T. Shift to

WORK FORCE: 7

EQUIPMENT 1 back hoe

2 dozers, pumps.

Activity and Location: exclusion zone & support zone

Defective work noted today to be corrected later:

Description: (List work in progress, item No., quantity installed, location, comments, problems, delays and causes, accidents, special instructions received or given, tests made, deliveries to site, etc.)

digging sediment from ditch & spreading on landfill
all coming tires, pumping water, 2 ohio-epa
visitors came & took samples of reddish brown
water "release" back to their office.



PRC Environmental Management, Inc.
233 North Michigan Avenue
Chicago, IL 60601
312/856-8700

DATE 8-12-92

DAILY CONSTRUCTION INSPECTION
REPORT - GENERAL CONSTRUCTION

U.S. EPA Contract No. 68-W8-0084

Project Name: BOWERS LANDFILL

PRC-EMI Project No. 030-0030PM

Location: CIRCLEVILLE, OHIO

WEATHER: Temperature - High 77 Low 56

Clear Partly Cloudy ✓ Cloudy Rain Snow

CONTRACTOR: ROY F. WESTON, INC.

SUPERINTENDENT G-ROSS
MATTHEW T. CRAIN

ENGINEER - Hours Worked 8 Regular: 2 O.T. Shift to

CONTRACTOR - Hours Worked 8 Regular: 4 O.T. Shift to

WORK FORCE: 5 7

EQUIPMENT 1 backhoe

2 loggers pumps.

Activity and Location: Exclusion zone & support zone

Defective work noted today to be corrected later:

Description: (List work in progress, Item No., quantity installed, location, comments, problems, delays and causes, accidents, special instructions received or given, tests made, deliveries to site, etc.)

removing sediment from ditch placing on landfill
oil is not as deep as the excavation continues
north, still pumping water from ditch &
decomposing tires

Attachments:

Yes ☐

No ☒

Description:

(Pipe Test Reports, Concrete Placement Reports, etc.)

VISITORS:

Field Office File

C.C. Project File

(Chicago)

Project Engineer

Signed

Don Bergan

Field Representative

Approved

Resident Engineer

This report is to be completed daily by each Field Representative.



PRC Environmental Management, Inc.
233 North Michigan Avenue
Chicago, IL 60601
312/856-8700

DATE 8-13-92

DAILY CONSTRUCTION INSPECTION
REPORT - GENERAL CONSTRUCTION

U.S. EPA Contract No. 68-W8-0084

Project Name: BOWERS LANDFILL

PRC-EMI Project No. 030-0030PM

Location: CIRCLEVILLE, OHIO

WEATHER: Temperature - High 79 Low 62

Clear ☐ Partly Cloudy ☒ Cloudy ☐ Rain ☐ Snow ☐

CONTRACTOR: ROY F. WESTON, INC.

SUPERINTENDENT G-ROSS
MATTHEW T. GRAY

ENGINEER - Hours Worked 8 Regular: ☐ O.T. Shift ☐ to ☐

CONTRACTOR - Hours Worked 8 Regular: 4 O.T. Shift ☐ to ☐

WORK FORCE: 6

EQUIPMENT 1 backhoe

2 dozers 1 pump

Activity and Location: Exclusion zone & support zone

Defective work noted today to be corrected later: _____

Description: (List work in progress, item No., quantity installed, location, comments, problems, delays and causes, accidents, special instructions received or given, tests made, deliveries to site, etc.)

picking up and removing tires from east
side of drainage ditch, pumping water from ditch
excavating sediment from ditch leaving on
landfill & spreading out to rough grade to dry out

Attachments: Yes ____ No —

Description: _____
 (Pipe Test Reports, Concrete Placement Reports, etc.)

VISITORS: _____

Field Office File _____
C.C. Project File _____
 (Chicago)
Project Engineer _____

Signed John Bergan _____
 Field Representative

Approved _____
 Resident Engineer

This report is to be completed daily by each Field Representative.



PRC Environmental Management, Inc.
233 North Michigan Avenue
Chicago, IL 60601
312/856-8700

DATE 8-14-92

DAILY CONSTRUCTION INSPECTION
REPORT - GENERAL CONSTRUCTION

U.S. EPA Contract No. 68-W8-0084

Project Name: BOWERS LANDFILL

PRC-EMI Project No. 030-0030PM

Location: CIRCLEVILLE, OHIO

WEATHER: Temperature - High _____ Low _____

Clear _____ Partly Cloudy _____ Cloudy _____ Rain _____ Snow _____

CONTRACTOR: ROY F. WESTON, INC.

SUPERINTENDENT G-ROSS
MATTHEW T. CRAIN

ENGINEER - Hours Worked 8 Regular: _____ O.T. _____ Shift _____ to _____

CONTRACTOR - Hours Worked 8 Regular: 4 O.T. _____ Shift _____ to _____

WORK FORCE: 7

EQUIPMENT 1 backhoe
2 dozers loader

Activity and Location: Exclusion zone

Defective work noted today to be corrected later: _____

Description: (List work in progress, Item No., quantity installed, location, comments, problems, delays and causes, accidents, special instructions received or given, tests made, deliveries to site, etc.)

hauling tires in loader from east side of east
ditch for removal, digging silt & sediment
from ditch piling on landfill, no work
in west field this week because of previous rains.

Attachments:

Yes ☐

No ☒

Description:

(Pipe Test Reports, Concrete Placement Reports, etc.)

VISITORS:

Field Office File

C.C. Project File

(Chicago)

Project Engineer

Signed

Don Began

Field Representative

Approved

Resident Engineer

This report is to be completed daily by each Field Representative.



PRC Environmental Management, Inc.
233 North Michigan Avenue
Chicago, IL 60601
312/856-8700

DATE 8-17-92

DAILY CONSTRUCTION INSPECTION
REPORT - GENERAL CONSTRUCTION

U.S. EPA Contract No. 68-W8-0084

Project Name: BOWERS LANDFILL

PRC-EMI Project No. 030-0030PM

Location: CIRCLEVILLE, OHIO

WEATHER: Temperature - High 78 Low 56

Clear ☒ Partly Cloudy ☐ Cloudy ☐ Rain ☐ Snow ☐

CONTRACTOR: ROY F. WESTON, INC.

SUPERINTENDENT G-ROSS
MATTHEW T. GRAY

ENGINEER - Hours Worked 8 Regular: 2 O.T. Shift ☐ to ☐

CONTRACTOR - Hours Worked 8 Regular: 2 O.T. Shift ☐ to ☐

WORK FORCE: 5

EQUIPMENT 1-backhoe loader

1 p. loader

Activity and Location: exclusion zone, east bank

Defective work noted today to be corrected later: _____

Description: (List work in progress, Item No., quantity installed, location, comments, problems, delays and causes, accidents, special instructions received or given, tests made, deliveries to site, etc.)

hauling tires from east bank to loading area
for transport to land fill, placing silt & sediment
on landfill from drainage ditch

This report is to be completed daily by each Field Representative.



PRC Environmental Management, Inc.
233 North Michigan Avenue
Chicago, IL 60601
312/856-8700

DATE 7-18-92

DAILY CONSTRUCTION INSPECTION
REPORT - GENERAL CONSTRUCTION

U.S. EPA Contract No. 68-W8-0084

Project Name: BOWERS LANDFILL

PRC-EMI Project No. 030-0030PM

Location: CIRCLEVILLE, OHIO

WEATHER: Temperature - High 79 Low 58

Clear ☒ Partly Cloudy ☐ Cloudy ☐ Rain ☐ Snow ☐

CONTRACTOR: ROY F. WESTON, INC.

SUPERINTENDENT G-ROSS
MATTHEW T. CRAIN

ENGINEER - Hours Worked 8 Regular: 4 O.T. Shift ☐ to ☐

CONTRACTOR - Hours Worked 8 Regular: 5 O.T. Shift ☐ to ☐

WORK FORCE: 6

EQUIPMENT 2 dozers 1 backhoe
1 loader

Activity and Location: Exclusion zone

Defective work noted today to be corrected later: _____

Description: (List work in progress, Item No., quantity installed, location, comments, problems, delays and causes, accidents, special instructions received or given, tests made, deliveries to site, etc.)

excavation of east ditch and placing on landfill
spreading it out to dry, surveying ditch for quantities
of sediment, decoring tires, pumping water from
ditch to sediment pond, filled ditch with stone

to filter out muddy water to river.

Attachments:

Yes ☐

No ☒

Description:

(Pipe Test Reports, Concrete Placement Reports, etc.)

VISITORS:

Don Sonney from Orion Management
Co. an investigative firm, he was not
allowed to go out on site without permission
from E.P.A.

Field Office File
C.C. Project File
(Chicago)
Project Engineer

Signed

Don Bergan

Field Representative

Approved

Resident Engineer

This report is to be completed daily by each Field Representative.



PRC Environmental Management, Inc.
233 North Michigan Avenue
Chicago, IL 60601
312/856-8700

DATE 8-19-20

DAILY CONSTRUCTION INSPECTION
REPORT - GENERAL CONSTRUCTION

U.S. EPA Contract No. 68-W8-0084

Project Name: BOWERS LANDFILL

PRC-EMI Project No. 030-0030PM

Location: CIRCLEVILLE, OHIO

WEATHER: Temperature - High 78 Low 53

Clear ☒ Partly Cloudy ☐ Cloudy ☐ Rain ☐ Snow ☐

CONTRACTOR: ROY F. WESTON, INC.

SUPERINTENDENT G-ROSS
MATTHEW T. CRAIN

ENGINEER - Hours Worked 8 Regular: 2 O.T. Shift ☐ to ☐

CONTRACTOR - Hours Worked 8 Regular: 4 O.T. Shift ☐ to ☐

WORK FORCE: 6

EQUIPMENT 2 dozers 1 loader
1 large back hoe

Activity and Location: exclusion zone

Defective work noted today to be corrected later: _____

Description: (List work in progress, Item No., quantity installed, location, comments, problems, delays and causes, accidents, special instructions received or given, tests made, deliveries to site, etc.)

placed stone berm across channel to river from
sediment pond, this opened down water flow
flow and allowed more time for sediment
to settle, pumping from ditch, hauling tires

up to decon pad, channel to river was built in a somewhat straight line with slope to river, it now has a water fall at about half way to river, where, soils have washed out from under stone, I think this is where the cloudy water is coming from in the river about fifty ft from discharge.

Attachments:

Yes ☐

No ☒

Description:

(Pipe Test Reports, Concrete Placement Reports, etc.)

VISITORS:

Field Office File

C.C. Project File

(Chicago)

Project Engineer

Signed

Don Began

Field Representative

Approved

Resident Engineer

This report is to be completed daily by each Field Representative.



PRC Environmental Management, Inc.
233 North Michigan Avenue
Chicago, IL 60601
312/856-8700

DATE 8-20-92

DAILY CONSTRUCTION INSPECTION
REPORT - GENERAL CONSTRUCTION

U.S. EPA Contract No. 68-W8-0084

Project Name: BOWERS LANDFILL

PRC-EMI Project No. 030-0030PM

Location: CIRCLEVILLE, OHIO

WEATHER: Temperature - High 79 Low 49

Clear ☐ Partly Cloudy ☐ Cloudy ☐ Rain ☐ Snow ☐

CONTRACTOR: ROY F. WESTON, INC.

SUPERINTENDENT G-ROSS
MATTHEW T. CRAIN

ENGINEER - Hours Worked 8 Regular: 2 O.T. Shift ☐ to ☐

CONTRACTOR - Hours Worked 8 Regular: 4 O.T. Shift ☐ to ☐

WORK FORCE: 6

EQUIPMENT 2 dozers / loader
1 large back hoe - 1 pump

Activity and Location: Exclusion zone

Defective work noted today to be corrected later: _____

Description: (List work in progress, item No., quantity installed, location, comments, problems, delays and causes, accidents, special instructions received or given, tests made, deliveries to site, etc.)

continued to excavate east ditch and place on fill
and spread out, sediment in some places 3 times
thicker than original sediment, and taking a lot
longer to dry, slowing time, hauling, etc. and

middle from east ditch east side, but not from
high bank

Attachments: Yes ☐ No ☒

Description: _____
(Pipe Test Reports, Concrete Placement Reports, etc.)

VISITORS: _____

Field Office File _____
C.C. Project File _____
(Chicago)
Project Engineer _____

Signed Don Bergan _____
Field Representative

Approved _____
Resident Engineer

This report is to be completed daily by each Field Representative.



PRC Environmental Management, Inc.
233 North Michigan Avenue
Chicago, IL 60601
312/856-8700

DATE 8-21-92

DAILY CONSTRUCTION INSPECTION
REPORT - GENERAL CONSTRUCTION

U.S. EPA Contract No. 68-W8-0084

Project Name: BOWERS LANDFILL

PRC-EMI Project No. 030-0030PM

Location: CIRCLEVILLE, OHIO

WEATHER: Temperature - High 80 Low 60

Clear ☒ Partly Cloudy ☐ Cloudy ☐ Rain ☐ Snow ☐

CONTRACTOR: ROY F. WESTON, INC.

SUPERINTENDENT G-ROSS
MATTHEW T. CRAIN

ENGINEER - Hours Worked Regular: O.T. Shift to

CONTRACTOR - Hours Worked Regular: O.T. Shift to

WORK FORCE: 8

EQUIPMENT 1 loader - 2 dozers

1 large back hoe, 1 pump -
2 scrapers

Activity and Location: exclusion zone

Defective work noted today to be corrected later:

Description: (List work in progress, item No., quantity installed, location, comments, problems, delays and causes, accidents, special instructions received or given, tests made, deliveries to site, etc.)

Loading silt from landfill in thickened areas.
on scrapers and spreading on north west end
of landfill, pumping from ditch, hauling tires
from ditch area, cleaning tires

Attachments: Yes No

Description: _____
 (Pipe Test Reports, Concrete Placement Reports, etc.)

VISITORS: Brian & Andy

Field Office File _____
C.C. Project File _____
 (Chicago)
Project Engineer _____

Signed Don Bergan _____
 Field Representative

Approved _____
 Resident Engineer

This report is to be completed daily by each Field Representative.



PRC Environmental Management, Inc.
233 North Michigan Avenue
Chicago, IL 60601
312/856-8700

DATE 8-22-92

DAILY CONSTRUCTION INSPECTION
REPORT - GENERAL CONSTRUCTION

U.S. EPA Contract No. 68-W8-0084

Project Name: BOWERS LANDFILL

PRC-EMI Project No. 030-0030PM

Location: CIRCLEVILLE, OH

WEATHER: Temperature - High 83

Low 65

Clear

Partly Cloudy ✓

Cloudy

Rain

Snow

light on

CONTRACTOR: ROY F. WESTON, INC

SUPERINTENDENT G. Ross
~~MATTHEW T. CRAIN~~

ENGINEER - Hours Worked 8

Regular: 8

O.T.

Shift

to

CONTRACTOR - Hours Worked 8

Regular: 5

O.T.

Shift

to

WORK FORCE: 8

EQUIPMENT 3 loaders - 2 compacts;

2 dump trucks 1 Bobcat

Activity and Location: exclusion zone

Defective work noted today to be corrected later:

Description: (List work in progress, item No., quantity installed, location, comments, problems, delays and causes, accidents, special instructions received or given, tests made, deliveries to site, etc.)

mostly loading sediment from landfill where
extra thick & hauling it to north end and
spreading it out to dry. pumping water from
cont. direct. Contractor worked 13 hrs.

This report is to be completed daily by each Field Representative.



PRC Environmental Management, Inc.
233 North Michigan Avenue
Chicago, IL 60601
312/856-8700

DATE 8-23-92

DAILY CONSTRUCTION INSPECTION
REPORT - GENERAL CONSTRUCTION

U.S. EPA Contract No. 68-W8-0084

Project Name: BOWERS LANDFILL

PRC-EMI Project No. 030-0030PM

Location: CIRCLEVILLE, OH

WEATHER: Temperature - High 82 Low 66

Clear Partly Cloudy ✓ Cloudy Rain Snow

CONTRACTOR: ROY F. WESTON, INC

SUPERINTENDENT G. ROSS
~~MATTHEW T. GRAY~~

ENGINEER - Hours Worked Regular: O.T. Shift to

CONTRACTOR - Hours Worked Regular: O.T. Shift to

WORK FORCE: 6

EQUIPMENT 3 dozers - back hoe
1 loader

Activity and Location: exclusion zone

Defective work noted today to be corrected later:

Description: (List work in progress, Item No., quantity installed, location, comments, problems, delays and causes, accidents, special instructions received or given, tests made, deliveries to site, etc.)

spreading sediment on landfill to dry, both
scrappers are broken down / with transmission
problems / with tire problems, large excavator
are this week used for loading clay on trucks.
still nothing on foundation test.

Attachments: Yes ____ No ✓

Description: _____
 (Pipe Test Reports, Concrete Placement Reports, etc.)

VISITORS: _____

Field Office File _____
C.C. Project File _____
 (Chicago)
Project Engineer _____

Signed Don Bergan _____
 Field Representative

Approved _____
 Resident Engineer

This report is to be completed daily by each Field Representative.

K.4



PRC Environmental Management, Inc.
233 North Michigan Avenue
Chicago, IL 60601
312/858-8700

DATE 8-24-92

DAILY CONSTRUCTION INSPECTION
REPORT - GENERAL CONSTRUCTION

U.S. EPA Contract No. 68-W8-0084

Project Name: BOWERS LANDFILL

PRC-EMI Project No. 030-0030PM

Location: CIRCLEVILLE, OH

WEATHER: Temperature - High 84 Low 4

Clear ✓ Partly Cloudy Cloudy Rain Snow

CONTRACTOR: ROY F. WESTON, INC

SUPERINTENDENT G. ROSS
~~MATTHEW T. CRAIN~~

ENGINEER - Hours Worked 8 Regular: 2 O.T. Shift to

CONTRACTOR - Hours Worked 8 Regular: 4 O.T. Shift to

WORK FORCE: 9

EQUIPMENT 4 dozers / loaders
2 scrapers / backhoe
1 pump.

Activity and Location: exclusion zone & west field

Defective work noted today to be corrected later:

Description: (List work in progress, Item No., quantity installed, location, comments, problems, delays and causes, accidents, special instructions received or given, tests made, deliveries to site, etc.)

graveling sediment on landfill with scrapers
& loading it off with dozers. hauling, tires
& rubbish up to decompad area, pumping
water from ditch. water now seems clear at area

Attachments: Yes ____ No ✓

Description: _____
 (Pipe Test Reports, Concrete Placement Reports, etc.)

VISITORS: _____

Field Office File _____
C.C. Project File _____
 (Chicago)
Project Engineer _____

Signed Don Bergau
 Field Representative

Approved _____
 Resident Engineer

This report is to be completed daily by each Field Representative.



PRC Environmental Management, Inc.
233 North Michigan Avenue
Chicago, IL 60601
312/856-8700

DATE 8-25-92

DAILY CONSTRUCTION INSPECTION
REPORT - GENERAL CONSTRUCTION

U.S. EPA Contract No. 68-W8-0084

Project Name: BOWERS LANDFILL

PRC-EMI Project No. 030-0030PM

Location: CIRCLEVILLE, OH

WEATHER: Temperature - High 87 Low 63

Clear ☒

Partly Cloudy ☐

Cloudy ☐

Rain ☐

Snow ☐

CONTRACTOR: ROY F. WESTON, INC

SUPERINTENDENT G. ROSS
~~MATTHEW T. CRAIN~~

ENGINEER - Hours Worked 8 Regular: 24 O.T. Shift ☐ to ☐

CONTRACTOR - Hours Worked 8 Regular: 2 O.T. Shift ☐ to ☐

WORK FORCE: 9

EQUIPMENT 3 dozers, 1 backhoe
1 loader, 2 scrapers, pump

Activity and Location: exclusion zone

Defective work noted today to be corrected later: _____

Description: (List work in progress, Item No., quantity installed, location, comments, problems, delays and causes, accidents, special instructions received or given, tests made, deliveries to site, etc.)

mixing dry dirt from west field with sediment
on landfill trying to dry it up so sand can
be placed on landfill, hauling & spreading
and on north end, pumping water from east field.

This report is to be completed daily by each Field Representative.

K.4



PRC Environmental Management, Inc.
233 North Michigan Avenue
Chicago, IL 60601
312/856-8700

DATE 8-26-92

DAILY CONSTRUCTION INSPECTION
REPORT - GENERAL CONSTRUCTION

U.S. EPA Contract No. 68-W8-0084

Project Name: BOWERS LANDFILL

PRC-EMI Project No. 030-0030PM

Location: CIRCLEVILLE, OH

WEATHER: Temperature - High 90 Low 62

Clear ☒ Partly Cloudy ☐ Cloudy ☐ Rain ☐ Snow ☐

CONTRACTOR: ROY F. WESTON, INC

SUPERINTENDENT G. ROSS
~~MATTHEW T. CRAIN~~

ENGINEER - Hours Worked 8 Regular: 1 O.T. Shift ☐ to ☐

CONTRACTOR - Hours Worked 8 Regular: 4 O.T. Shift ☐ to ☐

WORK FORCE: 9

EQUIPMENT 3 dozers 1 backhoe
1 loader 2 scrapers

Activity and Location: exclusion zone

Defective work noted today to be corrected later: _____

Description: (List work in progress, item No., quantity installed, location, comments, problems, delays and causes, accidents, special instructions received or given, tests made, deliveries to site, etc.)

continued to level silt on landfill and
squand wet for drying, mixing dry dirt with wet
to help speed up drying time, pumping dirt
removed 2 large truck loads of ties from area

This report is to be completed daily by each Field Representative.

K.4



PRC Environmental Management, Inc.
233 North Michigan Avenue
Chicago, IL 60601
312/856-8700

DATE 8-27-92

DAILY CONSTRUCTION INSPECTION
REPORT - GENERAL CONSTRUCTION

U.S. EPA Contract No. 68-W8-0084

Project Name: BOWERS LANDFILL

PRC-EMI Project No. 030-0030PM

Location: CIRCLEVILLE, OH

WEATHER: Temperature - High 77 Low 68

Clear Partly Cloudy Cloudy ✓ Rain on Snow

CONTRACTOR: ROY F. WESTON, INC

SUPERINTENDENT G. ROSS
~~MATTHEW T. CRAIN~~

ENGINEER - Hours Worked 8 Regular: O.T. Shift to

CONTRACTOR - Hours Worked 8 Regular: O.T. Shift to

WORK FORCE: 3

EQUIPMENT None

Activity and Location:

Defective work noted today to be corrected later:

Description: (List work in progress, Item No., quantity installed, location, comments, problems, delays and causes, accidents, special instructions received or given, tests made, deliveries to site, etc.)

held monthly meeting with EPA & OEPA AND
contractor, took samples from sediment pond
and two seepage spots on landfill
no work on landfill due to rain 8-26-92
contractor and Ray Thomas took 2 more samples from
leach at 4:30 pm 8-27-92

K.4



PRC Environmental Management, Inc.
233 North Michigan Avenue
Chicago, IL 60601
312/858-8700

DATE 8-28-92

DAILY CONSTRUCTION INSPECTION
REPORT - GENERAL CONSTRUCTION

U.S. EPA Contract No. 68-W8-0084

Project Name: BOWERS LANDFILL

PRC-EMI Project No. 030-0030PM

Location: CIRCLEVILLE, OH

WEATHER: Temperature - High 74 Low 69

Clear ☐ Partly Cloudy ☐ Cloudy ☐ Rain ☒ Snow ☐

CONTRACTOR: ROY F. WESTON, INC

SUPERINTENDENT G. ROSS
~~MATTHEW T. CRAIN~~

ENGINEER - Hours Worked 8 Regular: ☐ O.T. Shift ☐ to ☐

CONTRACTOR - Hours Worked 8 Regular: ☐ O.T. Shift ☐ to ☐

WORK FORCE: 2

EQUIPMENT none

Activity and Location: office areas only.

Defective work noted today to be corrected later: _____

Description: (List work in progress, Item No., quantity installed, location, comments, problems, delays and causes, accidents, special instructions received or given, tests made, deliveries to site, etc.)

No work on job site due to rain

Attachments:

Yes ☐

No ☒

Description:

(Pipe Test Reports, Concrete Placement Reports, etc.)

VISITORS:

Field Office File
C.C. Project File
(Chicago)
Project Engineer

Signed

Don Bengau

Field Representative

Approved

Resident Engineer

This report is to be completed daily by each Field Representative.

K.4



PRC Environmental Management, Inc.
233 North Michigan Avenue
Chicago, IL 60601
312/856-8700

DATE 9/25/92

DAILY CONSTRUCTION INSPECTION
REPORT - GENERAL CONSTRUCTION

U.S. EPA Contract No. 68-W8-0084
PRC-EMI Project No. 030-0030 PM

Project Name: Bowers Landfill
Location: Circleville, OH

WEATHER: Temperature - High 75° Low 52°
Clear ☒ Partly Cloudy ☐ Cloudy ☐ Rain ☐ Snow ☐

CONTRACTOR: Roy F. Weston, Inc. SUPERINTENDENT Ma H Crain
ENGINEER - Hours Worked 8 Regular: 2 O.T. Shift 7:30 to 6:00 p.m.
CONTRACTOR - Hours Worked 8 Regular: 4 O.T. Shift 7:00 to 7:00 p.m.

WORK FORCE: RFW-3
Dineen - 9

EQUIPMENT JD 555 B track loader,
smooth drum roller, JD 710B
back hoe, CAT 245B excavator, 3 CAT
D25C trucks, JD 4450B tractor, pull-
behind scraper, JD 850B dozer, JD 750B
dozer, JD 710B backhoe, 4-inch pump, trench
scraper.

Activity and Location: landfill, west field

Defective work noted today to be corrected later: _____

Description: (List work in progress, item No., quantity installed, location, comments, problems, delays and causes, accidents, special instructions received or given, tests made, deliveries to site, etc.)

Smooth roller pulled over sand between stations 0+00 and 1+00 to compact
sand. Excavator continued excavation in west field. 3 CAT
D25C trucks continued to haul material to W-10 mound area.
JD 750B worked the W-10 mound area.
JD 4450B was knocking down ruts with pull behind scraper.

JD 850B ditched clay over between stations 2+00 and 4+00 and north leg and elbow of landfill. JD 710B dug trenches for gas pipeline in sand between stations 0+00 and 1+00. One Vaex scraper removed from site. JD 850B used sheepfoot to begin compacting previously ditched north leg and elbow of landfill. JD 710B backfilled gas piping with gravel (station 0+00 to 1+00). JD 750B spread clay between stations 0+00 and 1+00. GCI tested sand at 88% modified proctor. Scraper hauled clay to south end for capping. GCI testing found that two tests on the clay between stations 2+00 and 4+00 were too wet. When soil is regrade, ^{regrade} and recompact.

Attachments:

Yes ☐

No ☒

Description:

(Pipe Test Reports, Concrete Placement Reports, etc.)

VISITORS:

None

Field Office File
C.C. Project File
(Chicago)
Project Engineer

Signed

Donna L. Bunner

Field Representative

Approved

Resident Engineer

This report is to be completed daily by each Field Representative.