

QUALITY CONTROL INSPECTION, INC.

Report No. 104

9700 Rockside Road, Suite 350, Cleveland, Ohio 44125 • 5880 Sawmill Road, 202, Columbus, Ohio 43017

Cleveland Telephone (216) 524-2424 • Columbus Telephone (614) 761-0108

101922

CONSTRUCTION REPORT

PROJECT: BOWERS LANDFILL INSPECTING FOR: PRC
 LOCATION: CLEVELAND, OHIO JOB NO.: 33-201 DATE: DEC. 4, 1992
 CONTRACTOR: WESTON ENGINEER: Donna J. Hume

WEATHER

GROUND CONDITIONS

WORKFORCE INCLUDING SUB-CONTRACTORS

TEMP AM 36
 TEMP PM 40
 WIND MPH 7
 DRY ☐
 RAIN ☐
 SNOW ☐

DRY ☒
 WET ☐
 FROZEN ☐
 ROCK ☐
 CLAY ☒
 SAND ☐

SUPERINTENDENT 1
 CARPENTERS ☐
 FINISHERS ☐
 MASONS ☐
 ELECTRICIANS ☐
 EQUIP. OPER. 10
 SHEET METAL ☐
 BOILER MAKERS ☐
 IRON WORKERS ☐

MILLWRIGHTS ☐
 LABORERS ☐
 PAINTERS ☐
 PLUMBERS ☐
 TRUCKERS ☐
 PILEDRIVERS ☐
 SURVEYORS ☐
 FOREMAN ☐

EQUIPMENT OPERATING

BACKHOE: ☐ BULLDOZER: 4 CRANE: ☐ END LOADER: ☐ ROAD GRADER: ☐
 COMPACTOR: ☐ OTHERS: CAT 245B EXCAVATOR, 3 CAT D75C TRUCKS, 2 TALEX

SUB-CONTRACTORS: SCRAPERS, 30 4450 B W/SCRAPER, 4" PUMP

DESCRIPTION OF WORK PERFORMED: (Use backside of form for additional space.)

8:00 AM LAST VESTIGES OF SOUTH DIKE PLACED ON MOUND BETWEEN W-11 &
W-8. CAT 245B EXCAVATING SOUTH DIKE, 3 TRUCKS HAULING TO MOUND. 2 D750 B
DOZER SPREAD TOP SOIL ON MOUND. 30 4450 B DOZER DRESSED AREA WHERE SOUTH
DIKE WAS.
ONE CAT D7G DOZER WORKED WEST DIKE ALONG WITH 2 TALEX SCRAPERS. SCRAPERS
DEPOSITED DIKE TOPSOIL ON LANDFILL IN VICINITY OF STA. 20+50. 2ND CAT D7G
SPREAD TOPSOIL AT STA. 20+50.

PAY ITEMS COMPLETED TODAY:

REF. NO.	SPECIFICATION ITEM NO.	DESCRIPTION	LOCATION		DAILY QTY.	ACCUM. QTY.
			FROM	TO		

REMARKS: (Visitors, Instructions, Tests)

PROJECT REP: RAY D. THOMAS DATE:

HOURS: 8 1/2 HRS

SUPERVISOR:

INSPECTOR'S DAILY REPORT

QUALITY CONTROL INSPECTION, INC.

Date Dec. 4, 1992 Report No. 104 Page 2

Job No. 33-201 Job BOWERS LANDFILL Contractor WESTON

"Continued"

Work Done Today TOPSOIL REACHED STA. 19+00 FROM THE NORTH END @ 11:00 AM.

1:26 PM TOOK PICTURE OF WHAT WAS ONCE THE SOUTH DIKE LOOKING WEST. PICTURE TAKEN FROM THE TOP OF THE SOUTH END OF THE LANDFILL.

1:28 PM TOOK PICTURE OF WHAT WAS ONCE THE SOUTH DIKE LOOKING WEST. PICTURE TAKEN AT GROUND ELEVATION.

1:29 PM TOOK PICTURE OF THE SOUTHERNMOST SWALE LEADING TO THE RIVER FROM THE SOUTHERN PIT. PICTURE TAKEN LOOKING SOUTH.

4:45 PM SOUTH DIKE HAS BEEN COMPLETELY REMOVED. NORTHERN SWALE IN SOUTHERN PIT NEARLY COMPLETE TO THE RIVER.

Inspector RAY R. THOMAS

QUALITY CONTROL INSPECTION, INC.

Report No. 105

9700 Rockside Road, Suite 350, Cleveland, Ohio 44125 • 5880 Sawmill Road, 202, Columbus, Ohio 43017

Cleveland Telephone (216) 524-2424 • Columbus Telephone (614) 761-0108

CONSTRUCTION REPORT

PROJECT: BOWERS LANDFILL

INSPECTING FOR: PNC

LOCATION: CINCINNATI, OHIO

JOB NO.: 33-201

DATE: DEC. 5, 1992

CONTRACTOR: WESTON

ENGINEER: Donna J. Brunner

WEATHER

GROUND CONDITIONS

WORKFORCE INCLUDING SUB-CONTRACTORS

TEMP AM 22
TEMP PM 30
WIND MPH 13
DRY ☐
RAIN ☐
SNOW ☒

DRY ☒
WET ☐
FROZEN ☐
ROCK ☐
CLAY ☒
SAND ☐

SUPERINTENDENT 1
CARPENTERS ☐
FINISHERS ☐
MASONS ☐
ELECTRICIANS ☐
EQUIP. OPER. 10
SHEET METAL ☐
BOILER MAKERS ☐
IRON WORKERS ☐

MILLWRIGHTS ☐
LABORERS ☐
PAINTERS ☐
PLUMBERS ☐
TRUCKERS ☐
PILEDRIERS ☐
SURVEYORS ☐
FOREMAN ☐

EQUIPMENT OPERATING

BACKHOE: ☐
COMPACTOR: ☐

BULLDOZER: 4

CRANE: ☐

END LOADER: ☐

ROAD GRADER: ☐

OTHERS: CAT 245B EXCAVATOR, 3 CAT D25C TRUCKS, 2 TEREX

SUB-CONTRACTORS:

SCRAPERS, 10 4450 B W/SCRAPER, 4" PUMP

DESCRIPTION OF WORK PERFORMED: (Use backside of form for additional space.)

8:15 AM CAT 245B EXCAVATOR & 2 TEREX SCRAPERS WORKED ON REMOVING WEST
DYKE. ONE CAT D7G DOZER WORKED WITH SCRAPERS IN LOADING. SCRAPERS &
TRUCKS HAWLED MATERIAL TO LANDFILL (STATION 19+00 & SOUTH). ONE CAT D7G
DOZER SPREAD TOPSOIL AT STATION 19+00 & SOUTH. 10750 B DOZER WORKED
SIDE SLOPES. 10850 B WORKED ON MONITORING WELL W-5.

4:00 PM EAST HALF OF LANDFILL TOPSOIL PLACEMENT COMPLETE. WEST HALF
BETWEEN STA. 13+00 & 17+00 ACTIVELY BEING WORKED ON.

PAY ITEMS COMPLETED TODAY:

REF. NO.	SPECIFICATION ITEM NO.	DESCRIPTION	LOCATION		DAILY QTY.	ACCUM. QTY.
			FROM	TO		

REMARKS: (Visitors, Instructions, Tests)

PROJECT REP: Ray R. Thomas

DATE:

HOURS: 8 1/2 hrs

SUPERVISOR:

INSPECTOR'S DAILY REPORT

QUALITY CONTROL INSPECTION, INC.

Date Dec 15, 1992 Report No. 105 Page 3

Job No. 33-201 Job BOWEN LANDAU Contractor WESON

"Continued"

Work Done Today • WEST DIKE NEARLY GONE, EASTERN HALF OF NORTH DIKE
Remains in place.

Inspector RAY R THOMAS

QUALITY CONTROL INSPECTION, INC.

Report No. 106

9700 Rockside Road, Suite 350, Cleveland, Ohio 44125 • 5880 Sawmill Road, 202, Columbus, Ohio 43017

Cleveland Telephone (216) 524-2424 • Columbus Telephone (614) 761-0108

CONSTRUCTION REPORT

PROJECT: BOWERS LANDFILL INSPECTING FOR: PNC
 LOCATION: CINCINNATI, OHIO JOB NO.: 33-201 DATE: DEC. 6, 1992
 CONTRACTOR: WESTON ENGINEER: Donna L. Brunner

WEATHER		GROUND CONDITIONS		WORKFORCE INCLUDING SUB-CONTRACTORS	
TEMP	AM <u>20</u>	DRY	<input checked="" type="checkbox"/>	SUPERINTENDENT	<u>1</u>
TEMP	PM <u>34</u>	WET	<input type="checkbox"/>	CARPENTERS	<input type="checkbox"/>
WIND	MPH <u>5</u>	FROZEN	<input checked="" type="checkbox"/>	FINISHERS	<input type="checkbox"/>
DRY	<input type="checkbox"/>	ROCK	<input type="checkbox"/>	MASONS	<input type="checkbox"/>
RAIN	<input type="checkbox"/>	CLAY	<input checked="" type="checkbox"/>	ELECTRICIANS	<input type="checkbox"/>
SNOW	<input checked="" type="checkbox"/>	SAND	<input type="checkbox"/>	EQUIP. OPER.	<u>10</u>
				SHEET METAL	<input type="checkbox"/>
				BOILER MAKERS	<input type="checkbox"/>
				IRON WORKERS	<input type="checkbox"/>
				MILLWRIGHTS	<input type="checkbox"/>
				LABORERS	<input type="checkbox"/>
				PAINTERS	<input type="checkbox"/>
				PLUMBERS	<input type="checkbox"/>
				TRUCKERS	<input type="checkbox"/>
				PILEDRIVERS	<input type="checkbox"/>
				SURVEYORS	<input type="checkbox"/>
				FOREMAN	<input type="checkbox"/>

EQUIPMENT OPERATING

BACKHOE: ☐ BULLDOZER: 4 CRANE: ☐ END LOADER: ☐ ROAD GRADER: ☐
 COMPACTOR: ☐ OTHERS: CAT 245B EXCAVATOR, 3 CAT D75C TRUCKS, 4" PUMP

SUB-CONTRACTORS: JD 4450B W/SCAPER, 2 TEREX SCAPERS

DESCRIPTION OF WORK PERFORMED: (Use backside of form for additional space.)

9:30 AM CAT 245B EXCAVATOR BEGAN EXCAVATING THE REMAINING PORTION OF THE
NORTH DIKE. 3 TRUCKS HAULED MATERIAL TO WEST SIDE OF LANDFILL BETWEEN STA.
13700 & 17700. JD 850 B DOZER WORKED BASE OF NORTH DIKE BEHIND THE EXCAVATOR,
ONE CAT D7G DOZER WORKED THE TOP OF THE LANDFILL. JD 750B DOZER GRADED
THE MOUND BETWEEN W-B & W-11. ONE CAT D7G DOZER WORKED ON THE
REMAINTS OF THE WEST DIKE WITH THE TWO TEREX SCAPERS.
3:36 PM TOOK TWO PICTURES OF THE REMAINDERS OF THE NORTH DIKE.

PAY ITEMS COMPLETED TODAY:

REF. NO.	SPECIFICATION ITEM NO.	DESCRIPTION	LOCATION		DAILY QTY.	ACCUM. QTY.
			FROM	TO		

REMARKS: (Visitors, Instructions, Tests) _____

PROJECT REP: RAY R. THOMAS DATE: _____

HOURS: 7 1/2 HRS.

SUPERVISOR: _____



PRC Environmental Management, Inc.
233 North Michigan Avenue
Chicago, IL 60601
312/856-8700

DATE 12/7/92

DAILY CONSTRUCTION INSPECTION
REPORT - GENERAL CONSTRUCTION

U.S. EPA Contract No. 68-W8-0034

Project Name: Bowershandfield

PRC-EMI Project No. 030-0030 PM

Location: Circleville, OH

WEATHER: Temperature - High 31°F Low 29°F

Clear ☐ Partly Cloudy ☐ Cloudy ☒ Rain ☐ Snow ☒

CONTRACTOR: Roy F. Weston

SUPERINTENDENT Steve Hausler

ENGINEER - Hours Worked 8 Regular: 1/2 O.T.

Shift 8:30 to 5:30

CONTRACTOR - Hours Worked 9 Regular: 1/2 O.T.

Shift 7:30 to 5:30

WORK FORCE: SFE Weston - 1

EQUIPMENT grader, tractor w/scraper,

Dinzen - 1
R & R Environmental - 5

3 dump trucks, excavator, 4" pump

Activity and Location: East of Dinzen's ditch (Wingate's property), landfill
north dam, wet field, monitoring well mound W-14

Defective work noted today to be corrected later: None.

Description: (List work in progress, item No., quantity installed, location, comments, problems, delays and causes, accidents, special instructions received or given, tests made, deliveries to site, etc.)

Dinzen
Excavator began removing trash from Wingate's property after
it completed removing remainder of north dam. Area was
wetland area, grader worked at north west
end of landfill; material from north dam taken to incinerator

This report is to be completed daily by each Field Representative.

QUALITY CONTROL INSPECTION, INC.

Report No. 107

9700 Rockside Road, Suite 350, Cleveland, Ohio 44125 • 5880 Sawmill Road, 202, Columbus, Ohio 43017

Cleveland Telephone (216) 524-2424 • Columbus Telephone (614) 761-0108

CONSTRUCTION REPORT

PROJECT: BOWERS LANDFILL
LOCATION: CINCINNATI, OHIO
CONTRACTOR: WESTON

INSPECTING FOR: PAC
JOB NO.: 33-201 DATE: DEC. 7, 1992
ENGINEER: [Signature]

WEATHER

TEMP AM 30
TEMP PM 34
WIND MPH 6
DRY ☐
RAIN ☐
SNOW ☒

GROUND CONDITIONS

DRY ☐
WET ☐
FROZEN ☒
ROCK ☐
CLAY ☒
SAND ☐

WORKFORCE INCLUDING SUB-CONTRACTORS

SUPERINTENDENT 1
CARPENTERS ☐
FINISHERS ☐
MASON ☐
ELECTRICIANS ☐
EQUIP. OPER. 15
SHEET METAL ☐
BOILER MAKERS ☐
IRON WORKERS ☐

MILLWRIGHTS ☐
LABORERS ☐
PAINTERS ☐
PLUMBERS ☐
TRUCKERS ☐
PILEDRIERS ☐
SURVEYORS ☐
FOREMAN ☐

EQUIPMENT OPERATING

BACKHOE: ☐
COMPACTOR: ☐

BULLDOZER: ☐

CRANE: ☐

END LOADER: ☐

ROAD GRADER: ☐

OTHERS: JD 9921 GRADER, JD 850B W/EXCAVATOR, 3 CAT DISC TRUCKS

SUB-CONTRACTORS: RAL INTERNATIONAL CAT 245B EXCAVATOR, 4" PUMP,

DESCRIPTION OF WORK PERFORMED: (Use backside of form for additional space.)

9:00 AM CAT D7G DOZER BEGAN REMOVING TRASH & TREES FROM BANK
OF NUNGESER'S PROPERTY ON THE EAST BANK. CAT 245B EXCAVATOR WORKED
ON REMOVING REMINDER OF NORTH DIKE. 3 TRUCKS CHARGED NORTH DIKE MATERIAL
TO MONITOR WITH MOUND W-14. CAT D7G SPREAD MATERIAL ON W-14.
JD 850B DOZER WORKED OUTSIDE CHANNEL FROM THE CHANNEL PIT TO THE
MOUND. JD 9921 GRADER BEGAN FINAL GRADING OF THE NORTH LEG OF THE
LANDFILL.

10:55 AM TOOK 3 PICTURES OF THE EAST BANK WORK AT NUNGESER'S PROPERTY.

PAY ITEMS COMPLETED TODAY:

REF. NO.	SPECIFICATION ITEM NO.	DESCRIPTION	LOCATION		DAILY QTY.	ACCUM. QTY.
			FROM	TO		

REMARKS: (Visitors, Instructions, Tests) _____

PROJECT REP: RAY R. THOMAS DATE: _____

HOURS: 8 1/2 HRS.

SUPERVISOR: _____

INSPECTOR'S DAILY REPORT

QUALITY CONTROL INSPECTION, INC.

Date DEC 7, 1992 Report No. 107 Page 2

Job No. 33-201 Job BOWERS LANDFILL Contractor WESTON

"Continued"

Work Done Today R&R INTERNATIONAL BEGAN WORK ON MONITORING WELLS. CONCRETE FORMS AROUND EXISTING WELLS BEING SET IN PLACE. ~~STAKE~~

10:57 AM TOOK PICTURE OF DRAINAGE CHANNEL FROM THE CENTRAL PIT TO THE RIVER.

2:00 PM CAT 245B EXCAVATOR MOVED TO THE EAST BANK TO BEGIN REMOVING TRASH AT NUNHESTER'S PROPERTY. JD555B LOADED WOOD INTO TRUCKS TO Haul TO WETLANDS. CAT 074 GRADDED BANK FOR CAT 245B SET UP. CAT 074 GRADDED EAST BANK NEAR STA. 17+00

3:00 PM JD555B DOZOR GRADDED EASTERN SLOPE OF CENTRAL PIT.

R&R INTERNATIONAL BEGAN DRIVING MONITORING WELLS @ ~~WELLS~~ N-14B

4:02 PM TOOK PICTURE OF THE DRAINAGE

GRADER GRADDED TOP OF LANDFILL TO A 3% SLOPE STA 35+00 TO 37+00.

Inspector RAY P. THOMAS



PRC Environmental Management, Inc.
233 North Michigan Avenue
Chicago, IL 60601
312/856-8700

DATE 12/8/97

DAILY CONSTRUCTION INSPECTION
REPORT - GENERAL CONSTRUCTION

U.S. EPA Contract No. 68-W8-0084

Project Name: Bowers Landfill

PRC-EMI Project No. 030-0030PM

Location: Circleville, OH

WEATHER: Temperature - High 35° Low 28°

Clear Partly Cloudy Cloudy X Rain Snow

CONTRACTOR: Roy F. Weston

SUPERINTENDENT Steve Hunter

ENGINEER - Hours Worked 8 Regular: 1/2 O.T. Shift 7:30 to 5:30

CONTRACTOR - Hours Worked 8 Regular: 1 O.T. Shift 7:00 to 5:00

WORK FORCE: Weston - 2

EQUIPMENT excavator, backhoe, grader,
tractor w/ scraper, drill rig

Dineen - 1

RJR - 3

Activity and Location: Monitoring mound W-14, east side of ditch,
landfill

Defective work noted today to be corrected later: None.

Description: (List work in progress, item No., quantity installed, location, comments, problems, delays and causes, accidents, special instructions received or given, tests made, deliveries to site, etc.)

Excavator continued pulling down debris from east
slope; tractor w/ scraper scraped on top of landfill; digger
grader removed debris; backhoe excavated po rest area
area; well drilling continued; leachman installed

gas vent riser; 15' concrete slab placed for all gas
vent risers; manhole well to 14-B routing installed;
grader graded slope of landfill to 3% slope

Attachments:

Yes ☐

No ☒

Description:

(Pipe Test Reports, Concrete Placement Reports, etc.)

VISITORS:

None

Field Office File
C.C. Project File
(Chicago)
Project Engineer

Signed

Donna T. Bunker

Field Representative

Approved

Resident Engineer

This report is to be completed daily by each Field Representative.

QUALITY CONTROL INSPECTION, INC.

Report No. 108

9700 Rockside Road, Suite 350, Cleveland, Ohio 44125 • 5880 Sawmill Road, 202, Columbus, Ohio 43017

Cleveland Telephone (216) 524-2424 • Columbus Telephone (614) 761-0108

CONSTRUCTION REPORT

PROJECT: BOWERS LANDFILL INSPECTING FOR: PAC
 LOCATION: CINCINNATI, OHIO JOB NO.: 33-299 DATE: DEC. 3, 1992
 CONTRACTOR: WESCO ENGINEER: Donna J. Brunner

WEATHER

TEMP AM 28
 TEMP PM 35
 WIND MPH 7
 DRY ☒
 RAIN ☐
 SNOW ☐

GROUND CONDITIONS

DRY ☐
 WET ☐
 FROZEN ☒
 ROCK ☐
 CLAY ☒
 SAND ☐

WORKFORCE INCLUDING SUB-CONTRACTORS

F
 SUPERINTENDENT ☐
 CARPENTERS ☐
 FINISHERS ☐
 MASONS ☐
 ELECTRICIANS ☐
 EQUIP. OPER. ☒
 SHEET METAL ☐
 BOILER MAKERS ☐
 IRON WORKERS ☐

MILLWRIGHTS ☐
 LABORERS ☒
 PAINTERS ☐
 PLUMBERS ☐
 TRUCKERS ☐
 PILEDRIVERS ☐
 SURVEYORS ☐
 FOREMAN ☐

EQUIPMENT OPERATING

BACKHOE: ☐ BULLDOZER: ☒ CRANE: ☐ END LOADER: ☐ ROAD GRADER: ☐
 COMPACTOR: ☐ OTHERS: JD710B BACKHOE, CAT 245B EXCAVATOR, 309921 GRADER

SUB-CONTRACTORS: R&R, LEATHERMAN 304450 B W/SCRAPER, DRILL RIG

DESCRIPTION OF WORK PERFORMED: (Use backside of form for additional space.)

8:00 AM CAT 245B RETURNED TO EAST BANK TO REMOVE TRASH. 304450 B SCRAPED
LANDFILL. ONE DOZEN GRADER AREA WHERE NORTH DIKE WAS. ONE DOZEN
GRADER AREA WHERE WEST DIKE WAS. JD710B EXCAVATED AREAS FOR GAS
VENT RISERS. R&R RESUMED DRIVING WITH B. GAS VENT RISERS BEING
INSTALLED BY LEATHERMAN. 2 DOZENS WORKED TRASH ON EAST BANK
5:00 PM ALL GAS RISERS INSTALLED. 1ST CONCRETE SLAB ON EACH RISER
POURED & INSULATED AGAINST GROUND WITH A LAYER OF STRAW.
MONITORING WELL 14-B REACHED 62' DEEP, CEMENTING TAKING PLACE.

PAY ITEMS COMPLETED TODAY:

REF. NO.	SPECIFICATION ITEM NO.	DESCRIPTION	LOCATION		DAILY QTY.	ACCUM. QTY.
			FROM	TO		

REMARKS: (Visitors, Instructions, Tests) _____

PROJECT REP: RAY R. THOMAS DATE: _____

HOURS: 9 HRS.

SUPERVISOR: _____

INSPECTOR'S DAILY REPORT

QUALITY CONTROL INSPECTION, INC.

Date DEC. 8, 1992 Report No. 108 Page 2

Job No. 33-201 Job BOWERS LANDFILL Contractor WESTON

"Continued"

Work Done Today GRADE GRADUO ELBOW OF LANDFILL TO 3% SLOPES
STA. 27+00 TO STA 21+00.

Inspector RAY R. THOMAS



PRC Environmental Management, Inc.
233 North Michigan Avenue
Chicago, IL 60601
312/856-8700

DATE 12/9/92

DAILY CONSTRUCTION INSPECTION
REPORT - GENERAL CONSTRUCTION

U.S. EPA Contract No. 68-W8-0084

Project Name: Bowers Landfill

PRC-EMI Project No. 030-0030 RM

Location: Cincinnati OH

WEATHER: Temperature - High 39° Low 27°

Clear

Partly Cloudy

Cloudy

Rain

Snow

CONTRACTOR: Ray F. Wilson

SUPERINTENDENT Steve Hiesler

ENGINEER - Hours Worked 8 Regular: O.T. Shift 7:30 to 5:30

CONTRACTOR - Hours Worked Regular: O.T. Shift 7:30 to 5:30

WORK FORCE: Weston - 2
R & R International - 3
Leathermen - 4
Diner - 5

EQUIPMENT Excavator, grader, drill
rig, tractor w/scraper,

Activity and Location: landfill, monitoring well mound at north end,
east side of drainage ditch (Nungesser's property)

Defective work noted today to be corrected later: None.

Description: (List work in progress, item No., quantity installed, location, comments, problems, delays and causes, accidents, special instructions received or given, tests made, deliveries to site, etc.)

excavator worked on Nungesser's property; dozer worked
on wetland areas and monitoring well mound; R & R continued
work on monitoring well mound; grader graded top of
landfill to slope near station 18+00; backfilled

gas vent holes excavated areas and found 2nd concrete
slab; R&K continued bailed at mound 14 wells and
R&K moved to mound 15 area; excavator had developed
2 terraces on the east slope (Neugarten property)

Attachments:

Yes ☐

No ☒

Description:

(Pipe Test Reports, Concrete Placement Reports, etc.)

VISITORS:

None

Field Office File

C.C. Project File

(Chicago)

Project Engineer

Signed

Donna L. Bunner

Field Representative

Approved

Resident Engineer

This report is to be completed daily by each Field Representative.

QUALITY CONTROL INSPECTION, INC.

Report No. 109

9700 Rockside Road, Suite 350, Cleveland, Ohio 44125 • 5880 Sawmill Road, 202, Columbus, Ohio 43017

Cleveland Telephone (216) 524-2424 • Columbus Telephone (614) 761-0108

CONSTRUCTION REPORT

PROJECT: BOWERS LANDFILL INSPECTING FOR: PAC
 LOCATION: CLEVELAND, OHIO JOB NO.: 33-201 DATE: DEC. 9, 1992
 CONTRACTOR: WESCO ENGINEER: Donny J. Bunker

WEATHER		GROUND CONDITIONS		WORKFORCE INCLUDING SUB-CONTRACTORS	
TEMP	AM <u>27</u>	DRY	<input type="checkbox"/>	SUPERINTENDENT	<u>1</u>
TEMP	PM <u>39</u>	WET	<input type="checkbox"/>	CARPENTERS	<u>2</u>
WIND	MPH <u>9</u>	FROZEN	<input checked="" type="checkbox"/>	FINISHERS	<input type="checkbox"/>
DRY	<input type="checkbox"/>	ROCK	<input type="checkbox"/>	MASONS	<input type="checkbox"/>
RAIN	<input type="checkbox"/>	CLAY	<input checked="" type="checkbox"/>	ELECTRICIANS	<input type="checkbox"/>
SNOW	<input type="checkbox"/>	SAND	<input type="checkbox"/>	EQUIP. OPER.	<u>7</u>
				SHEET METAL	<input type="checkbox"/>
				BOILER MAKERS	<input type="checkbox"/>
				IRON WORKERS	<input type="checkbox"/>
				MILLWRIGHTS	<input type="checkbox"/>
				LABORERS	<u>2</u>
				PAINTERS	<input type="checkbox"/>
				PLUMBERS	<input type="checkbox"/>
				TRUCKERS	<input type="checkbox"/>
				PILEDRIERS	<input type="checkbox"/>
				SURVEYORS	<input type="checkbox"/>
				FOREMAN	<input type="checkbox"/>

EQUIPMENT OPERATING

BACKHOE: ☐ BULLDOZER: 1 CRANE: ☐ END LOADER: ☐ ROAD GRADER: ☐
 COMPACTOR: ☐ OTHERS: CAT 245B EXCAVATOR, JD 4450B GRADER, DUMPER

SUB-CONTRACTORS: R&R, LEATHERMAN JD 4450B W/SCAPER

DESCRIPTION OF WORK PERFORMED: (Use backside of form for additional space.)

8:30 AM CHECKED CONCRETE AROUND GAS VENT RISERS. CONCRETE WAS NOT
FROZEN BUT NOT SET WELL ENOUGH FOR BACK FILLING & COMPACTING. CAT 245B
CONTINUED WORKING TRASH ON EAST BANK (NUNGERER'S PROPERTY). ONE DUMPER
CONTINUED DRESSING AREAS OF THE FORMER WEST FIELD AND MONITORING
WELL MONITOR. R&R CONTINUED WORK ON MONITORING WELL MONITOR 14.
JD 4450B CONTINUED DRESSING AREAS OF THE LANDFILL AND FORMER WEST
FIELD. GRADER CONTINUED GRADING TOP OF LANDFILL TO 3% SLOPE IN
VICINITY OF STATION 10+00

PAY ITEMS COMPLETED TODAY:

REF. NO.	SPECIFICATION ITEM NO.	DESCRIPTION	LOCATION		DAILY QTY.	ACCUM. QTY.
			FROM	TO		

REMARKS: (Visitors, Instructions, Tests) _____

PROJECT REP: RAY R. THOMAS DATE: _____

HOURS: 9 HRS.

SUPERVISOR: _____

INSPECTOR'S DAILY REPORT

QUALITY CONTROL INSPECTION, INC.

Date DEC. 9, 1992 Report No. 109 Page 2

Job No. 33-201 Job BOWERS LANDSCAPE Contractor WESTON

"Continued"

Work Done Today 2ND LFT OF CONCRETE Poured AT ALL GAS VENTS.

RAIL (W/400 DMU RAS) MOVED TO MOUND 15 AT 4:00 PM, BAILING STILL
BEING DONE AT THE MOUND 14 WELLS.

CAT 245 B EXCAVATOR DEVELOPED TWO TERRACES ON THE EAST BANK
AT NUNGERSEN'S PROPERTY. EXPECT TO BEGIN DEBRIS REMOVAL THIS WEEK.
EAST BANK WORK NOT EXPECTED TO BE COMPLETED UNTIL NEXT YEAR.

WEATHER PERMITTING LEATHERMAN WILL RESUME MONDAY DEC. 14
TO REMOVE CONCRETE FORMWORK AND INSTALL GAS VENT ELBOW
EXHAUSTS W/ BIRD SCREENS.

LANDSCAPING EXPECTED TO START WED. DEC. 16, 1992.

10:54 AM TOOK PICTURE OF BAILING AT WELL 14-B.

3:00 PM TOOK PICTURE OF VENT (GAS) AT STA 22+00 AS FINAL
CONCRETE PAD WAS BEING Poured.

Inspector Ray R. Thomas



PRC Environmental Management, Inc.
233 North Michigan Avenue
Chicago, IL 60601
312/856-8700

DATE 12/10/92

DAILY CONSTRUCTION INSPECTION
REPORT - GENERAL CONSTRUCTION

U.S. EPA Contract No. 68-W8-0081

Project Name: Bowers Landfill

PRC-EMI Project No. 030-0030PM

Location: Circleville, OH

WEATHER: Temperature - High _____ Low _____

Clear _____

Partly Cloudy _____

Cloudy ☒

Rain ☒

Snow _____

CONTRACTOR: Ray F. Weston

SUPERINTENDENT Steve Houser

ENGINEER - Hours Worked _____ Regular: _____ O.T. Shift _____ to _____

CONTRACTOR - Hours Worked _____ Regular: _____ O.T. Shift _____ to _____

WORK FORCE: Weston - 2
R&R Int. - 2

EQUIPMENT drilling

Activity and Location: Monitoring well mound (15)

Defective work noted today to be corrected later: None

Description: (List work in progress, item No., quantity installed, location, comments, problems, delays and causes, accidents, special instructions received or given, tests made, deliveries to site, etc.)

Not much activity due to rain; some drilling at monitoring well mound 15, but had to stop due to wet conditions; Diane Gyness, Ohio EPA stopped in, but not much to see.

Attachments: Yes _____ No ✓ _____

Description: _____
(Pipe Test Reports, Concrete Placement Reports, etc.)

VISITORS: Diana Byrnes, Ohio EPA

Field Office File _____
C.C. Project File _____
(Chicago)
Project Engineer _____

Signed Donna L. Bunker
Field Representative

Approved _____
Resident Engineer

This report is to be completed daily by each Field Representative.

QUALITY CONTROL INSPECTION, INC.

Report No. 110

9700 Rockside Road, Suite 350, Cleveland, Ohio 44125 • 5880 Sawmill Road, 202, Columbus, Ohio 43017

Cleveland Telephone (216) 524-2424 • Columbus Telephone (614) 761-0108

CONSTRUCTION REPORT

PROJECT: BOWERS LANDFILL

INSPECTING FOR: PRC

LOCATION: CINCINNATI, OHIO

JOB NO.: 33-201

DATE: DEC. 10, 1992

CONTRACTOR: WESCON

ENGINEER: Tom Wilberg PRC

WEATHER

GROUND CONDITIONS

WORKFORCE INCLUDING SUB-CONTRACTORS

TEMP AM 37
TEMP PM 34
WIND MPH 8
DRY ☐
RAIN ☒
SNOW ☒

DRY ☐
WET ☒
FROZEN ☒
ROCK ☐
CLAY ☒
SAND ☐

SUPERINTENDENT ☐
CARPENTERS ☐
FINISHERS ☐
MASONS ☐
ELECTRICIANS ☐
EQUIP. OPER. 3
SHEET METAL ☐
BOILER MAKERS ☐
IRON WORKERS ☐

MILLWRIGHTS ☐
LABORERS ☐
PAINTERS ☐
PLUMBERS ☐
TRUCKERS ☐
PILEDRIERS ☐
SURVEYORS ☐
FOREMAN ☐

EQUIPMENT OPERATING

BACKHOE: ☐
COMPACTOR: ☐

BULLDOZER: ☐

CRANE: ☐

END LOADER: ☐

ROAD GRADER: ☐

OTHERS: ONE RIG.

SUB-CONTRACTORS: PRC

DESCRIPTION OF WORK PERFORMED: (Use backside of form for additional space.)

NO WORK PERFORMED DUE TO WET CONDITIONS. WHE DRIVERS WORKED ON W-15 HALF DAY.

PAY ITEMS COMPLETED TODAY:

REF. NO.	SPECIFICATION ITEM NO.	DESCRIPTION	LOCATION		DAILY QTY.	ACCUM. QTY.
			FROM	TO		

REMARKS: (Visitors, Instructions, Tests) DIANA BYNUM (OEPA)

PROJECT REP: RAY R. THOMAS

DATE:

HOURS: 8 1/2 HRS

SUPERVISOR:

QUALITY CONTROL INSPECTION, INC.

Report No. 111

9700 Rockside Road, Suite 350, Cleveland, Ohio 44125 • 5880 Sawmill Road, 202, Columbus, Ohio 43017

Cleveland Telephone (216) 524-2424 • Columbus Telephone (614) 761-0108

CONSTRUCTION REPORT

PROJECT: BOWERS LINDA INSPECTING FOR: PRC
 LOCATION: CINCINNATI, OHIO JOB NO.: 33-201 DATE: DEC. 11, 1992
 CONTRACTOR: WESTON ENGINEER: Tom Wilberg PRC

WEATHER

TEMP AM 34
 TEMP PM 36
 WIND MPH 9
 DRY ☐
 RAIN ☒
 SNOW ☒

GROUND CONDITIONS

DRY ☐
 WET ☒
 FROZEN ☐
 ROCK ☐
 CLAY ☒
 SAND ☐

WORKFORCE INCLUDING SUB-CONTRACTORS

SUPERINTENDENT 1
 CARPENTERS ☐
 FINISHERS ☐
 MASONS ☐
 ELECTRICIANS ☐
 EQUIP. OPER. 3
 SHEET METAL ☐
 BOILER MAKERS ☐
 IRON WORKERS ☐

MILLWRIGHTS ☐
 LABORERS ☐
 PAINTERS ☐
 PLUMBERS ☐
 TRUCKERS ☐
 PILEDRIVERS ☐
 SURVEYORS ☐
 FOREMAN ☐

EQUIPMENT OPERATING

BACKHOE: ☐ BULLDOZER: ☐ CRANE: ☐ END LOADER: ☐ ROAD GRADER: ☐
 COMPACTOR: ☐ OTHERS: DRILL RIG

SUB-CONTRACTORS: R&R INTERNATIONAL

DESCRIPTION OF WORK PERFORMED: (Use backside of form for additional space.)

8:00 AM DRILL ON MOUND 15' HOLE DOWN 82', LAST TWO CAP IS HOLE.

PAY ITEMS COMPLETED TODAY:

REF. NO.	SPECIFICATION ITEM NO.	DESCRIPTION	LOCATION		DAILY QTY.	ACCUM. QTY.
			FROM	TO		

REMARKS: (Visitors, Instructions, Tests) _____

PROJECT REP: RAY R. THOMAS DATE: _____

HOURS: 8 HRS.

SUPERVISOR: _____

QUALITY CONTROL INSPECTION, INC.

Report No. 112

9700 Rockside Road, Suite 350, Cleveland, Ohio 44125 • 5880 Sawmill Road, 202, Columbus, Ohio 43017

Cleveland Telephone (216) 524-2424 • Columbus Telephone (614) 761-0108

CONSTRUCTION REPORT

PROJECT: BOWERS LANDFILL INSPECTING FOR: PRC
 LOCATION: CINCINNATI, OHIO JOB NO.: 33-201 DATE: DEC. 13, 1992
 CONTRACTOR: WESON ENGINEER: Tom Wilby PRC

WEATHER		GROUND CONDITIONS		WORKFORCE INCLUDING SUB-CONTRACTORS	
TEMP	AM	35	DRY		
TEMP	PM	38	WET		
WIND	MPH	10	FROZEN		
DRY		✓	ROCK		
RAIN			CLAY		
SNOW			SAND		

EQUIPMENT OPERATING		WORKFORCE INCLUDING SUB-CONTRACTORS	
BACKHOE:		CRANE:	
COMPACTOR:		END LOADER:	
BULLDOZER:		ROAD GRADER:	
OTHERS:			

SUB-CONTRACTORS:

DESCRIPTION OF WORK PERFORMED: (Use backside of form for additional space.)

NO WORK DUE TO WET CONDITIONS

PAY ITEMS COMPLETED TODAY:

REF. NO.	SPECIFICATION ITEM NO.	DESCRIPTION	LOCATION		DAILY QTY.	ACCUM. QTY.
			FROM	TO		

REMARKS: (Visitors, Instructions, Tests)

PROJECT REP: Ray R. Thomas DATE: _____

HOURS: 2 HRS

SUPERVISOR: _____

PRC Environmental Management, Inc.
233 North Michigan Avenue
Chicago, IL 60601
312/856-8700

DATE 12/14/92

DAILY CONSTRUCTION INSPECTION REPORT - GENERAL CONSTRUCTION

U.S. EPA Contract No. 68-W8-0084

Project Name: BOWERS LANDFILL

PRC-EMI Project No. 030-0030PM

Location: CIRCLEVILLE, OH

WEATHER: Temperature - High 48

LOW 32

Clear _____

Partly Cloudy _____

Cloudy ✓

Rain

Snow _____

CONTRACTOR: ROY F. WESTON, INC

SUPERINTENDENT _____

ENGINEER - Hours Worked 10 Regular: O.T. Shift to

CONTRACTOR - Hours Worked _____ Regular: _____ O.T. _____ Shift _____ to _____

WORK FORCE: Equipment operators;

EQUIPMENT JD 4450 B Bulldozer

Superintendent

Activity and Location: Mon. well installation.

Defective work noted today to be corrected later: _____

Description: (List work in progress, Item No., quantity installed, location, comments, problems, delays and causes, accidents, special instructions received or given, tests made, deliveries to site, etc.)

R & R International, well drillers, finished 1st well on mound 15. Screen was installed, and sand pack, sand collar, and bentonite was placed in well.

Stone was placed on access road leading to East Property

line in preparation for trash removal.

12" culvert emplaced at north end of land fill under old
north dike.

Attachments:

Yes ☐

No ☒

Description:

(Pipe Test Reports, Concrete Placement Reports, etc.)

VISITORS:

Field Office File
C.C. Project File
(Chicago)
Project Engineer

Signed

Tom Wilburg
Field Representative

Approved

Resident Engineer

This report is to be completed daily by each Field Representative.

QUALITY CONTROL INSPECTION, INC.

Report No. 113

9700 Rockside Road, Suite 350, Cleveland, Ohio 44125 • 5880 Sawmill Road, 202, Columbus, Ohio 43017

Cleveland Telephone (216) 524-2424 • Columbus Telephone (614) 761-0108

CONSTRUCTION REPORT

PROJECT: BOWERS LANDFILL

INSPECTING FOR: PRC

LOCATION: CINCINNATI, OHIO

JOB NO.: 33-201

DATE: DEC. 14, 1992

CONTRACTOR: WESTON

ENGINEER: Tom W. Jorg PRC

WEATHER

GROUND CONDITIONS

WORKFORCE INCLUDING SUB-CONTRACTORS

TEMP AM 32
TEMP PM 40
WIND MPH 7
DRY ☒
RAIN ☐
SNOW ☐

DRY ☐
WET ☒
FROZEN ☐
ROCK ☐
CLAY ☒
SAND ☐

SUPERINTENDENT ☐
CARPENTERS ☐
FINISHERS ☐
MASONS ☐
ELECTRICIANS ☐
EQUIP. OPER. ☒
SHEET METAL ☐
BOILER MAKERS ☐
IRON WORKERS ☐

MILLWRIGHTS ☐
LABORERS ☐
PAINTERS ☐
PLUMBERS ☐
TRUCKERS ☐
PILEDRIERS ☐
SURVEYORS ☐
FOREMAN ☐

EQUIPMENT OPERATING

BACKHOE: ☐
COMPACTOR: ☐

BULLDOZER: ☒

CRANE: ☐

END LOADER: ☐

ROAD GRADER: ☐

OTHERS: 304450 B W/SCRAPER

SUB-CONTRACTORS: R&R INTERNATIONAL

DESCRIPTION OF WORK PERFORMED: (Use backside of form for additional space.)

R&R Lost AUGER PLUG ON WELL IN MOUND 15. THEY SET SCALERS IN WELL
& BEGAN SAND PACK. (10:00 AM) PLUG LEFT IN WELL.

STONE PLACED ON ACCESS ROAD LEADING TO EAST BANK IN PREPARATION
FOR TRASH REMOVAL.

12" Ø CULVERT PLACED AT NORTH END OF LANDFILL IN 2' MOUND LEFT
FROM NORTH DIRT.

PAY ITEMS COMPLETED TODAY:

REF. NO.	SPECIFICATION ITEM NO.	DESCRIPTION	LOCATION		DAILY QTY.	ACCUM. QTY.
			FROM	TO		

REMARKS: (Visitors, Instructions, Tests)

PROJECT REP: Ray R. Thomas

DATE:

HOURS: 8 1/2 hrs.

SUPERVISOR:



PRC Environmental Management, Inc.
233 North Michigan Avenue
Chicago, IL 60601
312/858-8700

DATE 12/15/92

DAILY CONSTRUCTION INSPECTION
REPORT - GENERAL CONSTRUCTION

U.S. EPA Contract No. 68-W8-0084

Project Name: BOWERS LANDFILL

PRC-EMI Project No. 030-0030PM

Location: CIRCLEVILLE, OH

WEATHER: Temperature - High 50 Low 32

Clear

Partly Cloudy ✓

Cloudy

Rain

Snow

CONTRACTOR: ROY F. WESTON, INC

SUPERINTENDENT

ENGINEER -

Hours Worked 9

Regular:

O.T.

Shift

to

CONTRACTOR -

Hours Worked

Regular:

O.T.

Shift

to

WORK FORCE: 4 equipment operators;

1 superintendent

EQUIPMENT CAT 245B excavator,

R+R well drillers.

Activity and Location: Trash removal from east Property line; man. well installation.

Defective work noted today to be corrected later:

Description: (List work in progress, item No., quantity installed, location, comments, problems, delays and causes, accidents, special instructions received or given, tests made, deliveries to site, etc.)

Excavator began loading hauling trucks with trash from east

Property line.

R+R well drillers began drilling 2nd well at mound 15. Wood

plug was used because regular plug was lost in 1st well at mound 15. no samples were taken. well was finished, and drill rig was hauled off the land fill with a bulldozer.

Attachments:

Yes ☐

No ☒

Description:

(Pipe Test Reports, Concrete Placement Reports, etc.)

VISITORS:

Diana Bynum

Field Office File
C.C. Project File
(Chicago)
Project Engineer

☒
☒

Signed

Tom Wiley

Field Representative

Approved

Resident Engineer

This report is to be completed daily by each Field Representative.

QUALITY CONTROL INSPECTION, INC.

Report No. 114

9700 Rockside Road, Suite 350, Cleveland, Ohio 44125 • 5880 Sawmill Road, 202, Columbus, Ohio 43017

Cleveland Telephone (216) 524-2424 • Columbus Telephone (614) 761-0108

CONSTRUCTION REPORT

PROJECT: Bowen Lane INSPECTING FOR: PRC
 LOCATION: Cincinnati, Ohio JOB NO.: 33-201 DATE: Dec. 15, 1992
 CONTRACTOR: Wickson ENGINEER: Tom Wilberg PRC

WEATHER		GROUND CONDITIONS		WORKFORCE INCLUDING SUB-CONTRACTORS	
TEMP AM	<u>32</u>	DRY	<input type="checkbox"/>	SUPERINTENDENT	<u>1</u>
TEMP PM	<u>50</u>	WET	<input checked="" type="checkbox"/>	CARPENTERS	<input type="checkbox"/>
WIND MPH	<u>5</u>	FROZEN	<input checked="" type="checkbox"/>	FINISHERS	<input type="checkbox"/>
DRY	<input type="checkbox"/>	ROCK	<input type="checkbox"/>	MASONS	<input type="checkbox"/>
RAIN	<input type="checkbox"/>	CLAY	<input checked="" type="checkbox"/>	ELECTRICIANS	<input type="checkbox"/>
SNOW	<input type="checkbox"/>	SAND	<input type="checkbox"/>	EQUIP. OPER.	<u>4</u>
				SHEET METAL	<input type="checkbox"/>
				BOILER MAKERS	<input type="checkbox"/>
				IRON WORKERS	<input type="checkbox"/>
				MILLWRIGHTS	<input type="checkbox"/>
				LABORERS	<input type="checkbox"/>
				PAINTERS	<input type="checkbox"/>
				PLUMBERS	<input type="checkbox"/>
				TRUCKERS	<input type="checkbox"/>
				PILEDRIERS	<input type="checkbox"/>
				SURVEYORS	<input type="checkbox"/>
				FOREMAN	<input type="checkbox"/>

EQUIPMENT OPERATING

BACKHOE: ☐ BULLDOZER: 1 CRANE: ☐ END LOADER: ☐ ROAD GRADER: ☐
 COMPACTOR: ☐ OTHERS: CAT 245B Excavator, Well Driller

SUB-CONTRACTORS: R&R INTERNATIONAL

DESCRIPTION OF WORK PERFORMED: (Use backside of form for additional space.)

8:00 AM CAT 245B EXCAVATOR BEGAN LOADING HIGHWAY TRUCKS WITH TRASH FROM THE EAST BANK.
WELL DRILLERS BEGAN DRILLING SECOND WELL AT MOUND 15. THEY USED WOOD PLUG SINCE THEY LOST THEIR REGULAR PLUG IN THE FIRST WELL AT THIS SITE. NO SAMPLES BEING TAKEN. THEY ARE ATTEMPTING TO SINK WELL AND ESTABLISH BOTH MOUND 15 WELLS BEFORE RAIN'S HIT THIS EVENING IN ORDER TO GET THEIR EQUIPMENT OFF SITE.
8:36 AM TOOK PICTURE OF 12" Ø CULVERT PLACED IN MOUND DIKE AREA.

PAY ITEMS COMPLETED TODAY:

REF. NO.	SPECIFICATION ITEM NO.	DESCRIPTION	LOCATION		DAILY QTY.	ACCUM. QTY.
			FROM	TO		

REMARKS: (Visitors, Instructions, Tests) _____

PROJECT REP: Ray R. Thomas DATE: _____

HOURS: _____

SUPERVISOR: _____



PRC Environmental Management, Inc.
233 North Michigan Avenue
Chicago, IL 60601
312/856-8700

DATE 12/16/92

DAILY CONSTRUCTION INSPECTION
REPORT - GENERAL CONSTRUCTION

U.S. EPA Contract No. 68-W8-0084

Project Name: BOWERS LANDFILL

PRC-EMI Project No. 030-0030PM

Location: CIRCLEVILLE, OH

WEATHER: Temperature - High 55

Low 52

Clear

Partly Cloudy

Cloudy

Rain

Snow

CONTRACTOR: ROY F. WESTON, INC

SUPERINTENDENT

ENGINEER - Hours Worked 8

Regular:

O.T.

Shift

to

CONTRACTOR - Hours Worked

Regular:

O.T.

Shift

to

WORK FORCE:

EQUIPMENT (AT 245B excavator;

JD 4450B dozer,

Activity and Location: R+R International performing mon. well installation;
Dineen Removing trash from east property line.

Defective work noted today to be corrected later:

Description: (List work in progress, item No., quantity installed, location, comments, problems, delays and causes, accidents, special instructions received or given, tests made, deliveries to site, etc.)

Dineen continued to load trash from east property
line into hauling trucks.

R+R, well drillers, disconnected equipment in morning

and began drilling shallow off-site well in the afternoon. IT was decided that no split-sample spoon samples would be taken from the shallow + intermediate off-site wells - only the deep well. 7' coarse sand pack, 2' fine sand pack, and 3' bentonite slurry were employed in well. material was left to set overnight.

Attachments:

Yes ☐

No ☒

Description:

(Pipe Test Reports, Concrete Placement Reports, etc.)

VISITORS:

Bhupen Gandhi

Andy Suminski

Field Office File
C.C. Project File
(Chicago)
Project Engineer

☒
☒
☐

Signed

Sam Wilkey
Field Representative

Approved

Resident Engineer

This report is to be completed daily by each Field Representative.

QUALITY CONTROL INSPECTION, INC.

Report No. 115

9700 Rockside Road, Suite 350, Cleveland, Ohio 44125 • 5880 Sawmill Road, 202, Columbus, Ohio 43017

Cleveland Telephone (216) 524-2424 • Columbus Telephone (614) 761-0108

CONSTRUCTION REPORT

PROJECT: BOWEN LANE INSPECTING FOR: PRC
 LOCATION: CLEVELAND, OHIO JOB NO.: 33-201 DATE: DEC. 16, 1992
 CONTRACTOR: WESON ENGINEER: Tom Wilberg PRC

WEATHER

GROUND CONDITIONS

WORKFORCE INCLUDING SUB-CONTRACTORS

TEMP	AM	<u>52</u>	DRY	<input type="checkbox"/>
TEMP	PM	<u>55</u>	WET	<input checked="" type="checkbox"/>
WIND	MPH	<u>6</u>	FROZEN	<input type="checkbox"/>
DRY		<input type="checkbox"/>	ROCK	<input type="checkbox"/>
RAIN		<input checked="" type="checkbox"/>	CLAY	<input checked="" type="checkbox"/>
SNOW		<input type="checkbox"/>	SAND	<input type="checkbox"/>

SUPERINTENDENT	<input type="checkbox"/>
CARPENTERS	<input type="checkbox"/>
FINISHERS	<input type="checkbox"/>
MASONS	<input type="checkbox"/>
ELECTRICIANS	<input type="checkbox"/>
EQUIP. OPER.	<input type="checkbox"/>
SHEET METAL	<input type="checkbox"/>
BOILER MAKERS	<input type="checkbox"/>
IRON WORKERS	<input type="checkbox"/>

MILLWRIGHTS	<input type="checkbox"/>
LABORERS	<input type="checkbox"/>
PAINTERS	<input type="checkbox"/>
PLUMBERS	<input type="checkbox"/>
TRUCKERS	<input type="checkbox"/>
PILEDRIERS	<input type="checkbox"/>
SURVEYORS	<input type="checkbox"/>
FOREMAN	<input type="checkbox"/>

EQUIPMENT OPERATING

BACKHOE: ☐ BULLDOZER: ☐ CRANE: ☐ END LOADER: ☐ ROAD GRADER: ☐
 COMPACTOR: ☐ OTHERS: CAT 245B EXCAVATOR, 204450 B W/ SCRAAPER

SUB-CONTRACTORS: RAN INTERNATIONAL WESON DALLER

DESCRIPTION OF WORK PERFORMED: (Use backside of form for additional space.)

8:00 AM CAT 245B EXCAVATOR CONTAINED LOADS TRASH FROM EAST BANK INTO
HIGHWAY TRUCKS.
WESON DALLER WORKED ON RECONSTRUCTING EQUIPMENT.
2:00 PM WESON DALLER BEGAN DRIVING OFF-SITE MONITORING WELLS.

PAY ITEMS COMPLETED TODAY:

REF. NO.	SPECIFICATION ITEM NO.	DESCRIPTION	LOCATION		DAILY QTY.	ACCUM. QTY.
			FROM	TO		

REMARKS: (Visitors, Instructions, Tests) BHUPEN GANDHI, ANDY SUMASKI

PROJECT REP: RAY R. THOMAS DATE:

HOURS: 9 1/2 HRS.

SUPERVISOR:

PRC Environmental Management, Inc.
233 North Michigan Avenue
Chicago, IL 60601
312/856-8700

DATE 12/17/92

DAILY CONSTRUCTION INSPECTION REPORT - GENERAL CONSTRUCTION

U.S. EPA Contract No. 68-W8-0084

Project Name: BOWERS LANDFILL

PRC-EMI Project No. 030-0030PM

Location: CIRCLEVILLE, OH

WEATHER: Temperature - High 45 Low 40
Clear Partly Cloudy Cloudy ✓ Rain Snow

CONTRACTOR: ROY F. WESTON, INC **SUPERINTENDENT** _____

ENGINEER - Hours Worked 1 Regular: O.T. Shift to

CONTRACTOR - Hours Worked _____ Regular: _____ O.T. _____ Shift _____ to _____

WORK FORCE: 3 Equipment Operators;
1 Superintendent

EQUIPMENT CATERPILLAR
CAT 245B EXCAVATOR; JD 555B Loader

Activity and Location: Trash removal from east property line; mon.
well installation off-site -

Defective work noted today to be corrected later: _____

Description: (List work in progress, item No., quantity installed, location, comments, problems, delays and causes, accidents, special instructions received or given, tests made, deliveries to site, etc.)

R+R, well drillers, grouted shallow off-site well - about 5-6 bags of Portland Cement were used. Augers were hoisted off after removal from borehole. Drillers moved ~20' north and drilled intermediate depth off-site well to 73'. ~~After completing bore~~^{Tr}

Coarse Sand of 7', Fine Sand cell of 2', and 3' bentonite slurry were
emplaced in well. Material was left to set overnight.

EXCAVATOR CONTINUED TO REMOVE TRASH FROM EAST PROPERTY LINE.
MORE STONE WAS PLACED ON ACCESS ROAD.

Attachments: Yes ___ No ✓

Description: _____
(Pipe Test Reports, Concrete Placement Reports, etc.)

VISITORS: _____

Field Office File _____
C.C. Project File ✓ _____
(Chicago) _____
Project Engineer _____

Signed Tom Wilkey _____
Field Representative

Approved _____
Resident Engineer

This report is to be completed daily by each Field Representative.

QUALITY CONTROL INSPECTION, INC.

Report No. 116

9700 Rockside Road, Suite 350, Cleveland, Ohio 44125 • 5880 Sawmill Road, 202, Columbus, Ohio 43017

Cleveland Telephone (216) 524-2424 • Columbus Telephone (614) 761-0108

CONSTRUCTION REPORT

PROJECT: Bowling Ground INSPECTING FOR: PRC
 LOCATION: CLEVELAND, OHIO JOB NO.: 33-201 DATE: DEC. 17, 1992
 CONTRACTOR: WESCO ENGINEER: Tom Wilberg PRC

WEATHER

TEMP AM 39
 TEMP PM 41
 WIND MPH 7
 DRY ☐
 RAIN ☒
 SNOW ☒

GROUND CONDITIONS

DRY ☐
 WET ☒
 FROZEN ☐
 ROCK ☐
 CLAY ☒
 SAND ☐

WORKFORCE INCLUDING SUB-CONTRACTORS

SUPERINTENDENT 1
 CARPENTERS ☐
 FINISHERS ☐
 MASONS ☐
 ELECTRICIANS ☐
 EQUIP. OPER. 3
 SHEET METAL ☐
 BOILER MAKERS ☐
 IRON WORKERS ☐

MILLWRIGHTS ☐
 LABORERS ☐
 PAINTERS ☐
 PLUMBERS ☐
 TRUCKERS ☐
 PILEDRIVERS ☐
 SURVEYORS ☐
 FOREMAN ☐

EQUIPMENT OPERATING

BACKHOE: ☐ BULLDOZER: 1 CRANE: ☐ END LOADER: ☐ ROAD GRADER: ☐
 COMPACTOR: ☐ OTHERS: CAT 245B EXCAVATOR, JD 555B

SUB-CONTRACTORS:

DESCRIPTION OF WORK PERFORMED: (Use backside of form for additional space.)

8:00 AM CAT 245B EXCAVATOR CONTINUED LOADING TRASH FROM THE EAST
BANK INTO HIGHWAY TRUCKS FOR REMOVAL AND DISPOSAL, JD 555B
DOZER GRADDED EAST BANK WHILE TRASH IS BEING REMOVED.
3:00 PM 2ND WELL AT LOCATION 16 REACHED APPROXIMATE ELEVATION 610.
SCREEN PUT IN PLACE & SAND PUMP STARTED.
JD 555B USED TO PLACE STONE ON ACCESS ROAD LEADING TO EAST BANK.

PAY ITEMS COMPLETED TODAY:

REF. NO.	SPECIFICATION ITEM NO.	DESCRIPTION	LOCATION		DAILY QTY.	ACCUM. QTY.
			FROM	TO		

REMARKS: (Visitors, Instructions, Tests) _____

PROJECT REP: RAY R. THOMAS DATE: _____
 HOURS: 8 HRS.

SUPERVISOR: _____

QUALITY CONTROL INSPECTION, INC.

Report No. 117

9700 Rockside Road, Suite 350, Cleveland, Ohio 44125 • 5880 Sawmill Road, 202, Columbus, Ohio 43017

Cleveland Telephone (216) 524-2424 • Columbus Telephone (614) 761-0108

CONSTRUCTION REPORT

PROJECT: Bowker's Landfill

INSPECTING FOR: PRC

LOCATION: Cincinnati, Ohio

JOB NO.: 33-201

DATE: DEC. 18, 1992

CONTRACTOR: Wescon

ENGINEER: [Signature] PRC

WEATHER

GROUND CONDITIONS

WORKFORCE INCLUDING SUB-CONTRACTORS

TEMP AM 33
TEMP PM 40
WIND MPH 8
DRY ☒
RAIN ☐
SNOW ☐

DRY ☐
WET ☒
FROZEN ☐
ROCK ☐
CLAY ☒
SAND ☐

SUPERINTENDENT 1
CARPENTERS ☐
FINISHERS ☐
MASONS ☐
ELECTRICIANS ☐
EQUIP. OPER. 3
SHEET METAL ☐
BOILER MAKERS ☐
IRON WORKERS ☐

MILLWRIGHTS ☐
LABORERS ☐
PAINTERS ☐
PLUMBERS ☐
TRUCKERS ☐
PILEDRIERS ☐
SURVEYORS ☐
FOREMAN ☐

EQUIPMENT OPERATING

BACKHOE ☐
COMPACTOR: ☐

BULLDOZER: 1
☐

CRANE: ☐

END LOADER ☐

ROAD GRADER: ☐

OTHERS: CAT 245 B EXCAVATOR

SUB-CONTRACTORS: R&R INTERNATIONAL

DESCRIPTION OF WORK PERFORMED: (Use backside of form for additional space.)

8:00AM Wescon BEGAN PROCESS OF REMOVING SIGNS ETC. FROM THEIR TRAILER.

CAT 245 B CONTINUED EXCAVATING TRASH ON EAST BANK.

R&R FINISHED THE SECOND OFF-SITE MONITORING WELL.

Wescon REMOVED SOME OF THEIR EQUIPMENT FROM THEIR TRAILER.

PAY ITEMS COMPLETED TODAY:

REF. NO.	SPECIFICATION ITEM NO.	DESCRIPTION	LOCATION		DAILY QTY.	ACCUM. QTY.
			FROM	TO		

REMARKS: (Visitors, Instructions, Tests)

PROJECT REP: RAY R. THOMAS

DATE:

HOURS: 8 HRS.

SUPERVISOR:

QUALITY CONTROL INSPECTION, INC.

Report No. 119

9700 Rockside Road, Suite 350, Cleveland, Ohio 44125 • 5880 Sawmill Road, 202, Columbus, Ohio 43017

Cleveland Telephone (216) 524-2424 • Columbus Telephone (614) 761-0108

CONSTRUCTION REPORT

PROJECT: Boulevard Lane

INSPECTING FOR: PRC

LOCATION: CINCINNATI, OHIO

JOB NO.: 33-20

DATE: DEC. 19, 1992

CONTRACTOR: WESCON

ENGINEER: [Signature]

PRC

WEATHER

GROUND CONDITIONS

WORKFORCE INCLUDING SUB-CONTRACTORS

TEMP AM 40
TEMP PM 50
WIND MPH 8
DRY ☐
RAIN ☐
SNOW ☐

DRY ☐
WET ☒
FROZEN ☐
ROCK ☐
CLAY ☒
SAND ☐

SUPERINTENDENT 1
CARPENTERS ☐
FINISHERS ☐
MASONS ☐
ELECTRICIANS ☐
EQUIP. OPER. 1
SHEET METAL ☐
BOILER MAKERS ☐
IRON WORKERS ☐

MILLWRIGHTS ☐
LABORERS ☐
PAINTERS ☐
PLUMBERS ☐
TRUCKERS ☐
PILEDRIERS ☐
SURVEYORS ☐
FOREMAN ☐

EQUIPMENT OPERATING

BACKHOE: ☐

BULLDOZER: 1

CRANE: ☐

END LOADER: ☐

ROAD GRADER: ☐

COMPACTOR: ☐

OTHERS: CAT 245B EXCAVATOR

SUB-CONTRACTORS:

DESCRIPTION OF WORK PERFORMED: (Use backside of form for additional space.)

8:00 AM CAT 245B EXCAVATOR CONTINUED EXCAVATING TRASH ON THE
EAST BANK. JD 350 B GRADED EXCAVATED AREA. JD 555 B SPREAD STONE
ON ACCESS ROAD.

PAY ITEMS COMPLETED TODAY:

REF. NO.	SPECIFICATION ITEM NO.	DESCRIPTION	LOCATION		DAILY QTY.	ACCUM. QTY.
			FROM	TO		

REMARKS: (Visitors, Instructions, Tests)

PROJECT REP: Ray R. Thomas

DATE:

HOURS: 8 1/2 HRS.

SUPERVISOR:

QUALITY CONTROL INSPECTION, INC.

Report No. 119

9700 Rockside Road, Suite 350, Cleveland, Ohio 44125 • 5880 Sawmill Road, 202, Columbus, Ohio 43017

Cleveland Telephone (216) 524-2424 • Columbus Telephone (614) 761-0108

CONSTRUCTION REPORT

PROJECT: Bowers Lagoon INSPECTING FOR: PAC
 LOCATION: Groveville, Ohio JOB NO.: 33-291 DATE: DEC-21, 1992
 CONTRACTOR: Weston ENGINEER: [Signature] PAC

WEATHER

TEMP AM 23
 TEMP PM 44
 WIND MPH 7
 DRY ☐
 RAIN ☐
 SNOW ☐

GROUND CONDITIONS

DRY ☐
 WET ☐
 FROZEN ☒
 ROCK ☐
 CLAY ☒
 SAND ☐

WORKFORCE INCLUDING SUB-CONTRACTORS

F
 SUPERINTENDENT ☒
 CARPENTERS ☐
 FINISHERS ☐
 MASONS ☐
 ELECTRICIANS ☐
 EQUIP. OPER. ☒
 SHEET METAL ☐
 BOILER MAKERS ☐
 IRON WORKERS ☐

MILLWRIGHTS ☐
 LABORERS ☐
 PAINTERS ☐
 PLUMBERS ☐
 TRUCKERS ☐
 PILEDRIVERS ☐
 SURVEYORS ☐
 FOREMAN ☐

EQUIPMENT OPERATING

BACKHOE: ☐ BULLDOZER: ☒ CRANE: ☐ END LOADER: ☐ ROAD GRADER: ☐
 COMPACTOR: ☐ OTHERS: CAT 245 B Excavator, Drill Rig

SUB-CONTRACTORS: R&R International

DESCRIPTION OF WORK PERFORMED: (Use backside of form for additional space.)

8:00AM CAT 245 B CONTINUED EXCAVATING TRENCH FROM THE EAST BANK.

1:32PM TOOK PICTURE OF EAST BANK.

R&R WORKED ON HIGH MONITORING WITH OFF-SITE

2:49PM TOOK PICTURE OF OFF-SITE MONITORING WITH INTERVIEW.

4:30PM SAND HENGE IN USE. WILL HAVE TO TRUCK SCREEN IN PLACE IN A.M. WILL MONITOR TO 105'.

PAY ITEMS COMPLETED TODAY:

REF. NO.	SPECIFICATION ITEM NO.	DESCRIPTION	LOCATION		DAILY QTY.	ACCUM. QTY.
			FROM	TO		

REMARKS: (Visitors, Instructions, Tests)

PROJECT REP: Ray R. Thomas

DATE: _____

HOURS: _____

SUPERVISOR: _____

QUALITY CONTROL INSPECTION, INC.

Report No. 120

9700 Rockside Road, Suite 350, Cleveland, Ohio 44125 • 5880 Sawmill Road, 202, Columbus, Ohio 43017

Cleveland Telephone (216) 524-2424 • Columbus Telephone (614) 761-0108

CONSTRUCTION REPORT

PROJECT: BOWERS LWOFA INSPECTING FOR: PRC
 LOCATION: CINCINNATI, OHIO JOB NO.: 33-201 DATE: DEC-22, 1992
 CONTRACTOR: WESTON ENGINEER: [Signature] PRC

WEATHER

TEMP AM 34
 TEMP PM 44
 WIND MPH 7
 DRY ☒
 RAIN ☐
 SNOW ☐

GROUND CONDITIONS

DRY ☐
 WET ☐
 FROZEN ☒
 ROCK ☐
 CLAY ☒
 SAND ☐

WORKFORCE INCLUDING SUB-CONTRACTORS

SUPERINTENDENT 1
 CARPENTERS ☐
 FINISHERS ☐
 MASONS ☐
 ELECTRICIANS ☐
 EQUIP. OPER. 3
 SHEET METAL ☐
 BOILER MAKERS ☐
 IRON WORKERS ☐

MILLWRIGHTS ☐
 LABORERS 2
 PAINTERS ☐
 PLUMBERS ☐
 TRUCKERS ☐
 PILEDRIVERS ☐
 SURVEYORS ☐
 FOREMAN ☐

EQUIPMENT OPERATING

BACKHOE ☐ BULLDOZER 1 CRANE ☐ END LOADER ☐ ROAD GRADER ☐
 COMPACTOR ☐ OTHERS: CAT 245B EXCAVATOR.

SUB-CONTRACTORS: PER INTERNATIONAL, LEATHERMAN

DESCRIPTION OF WORK PERFORMED: (Use backside of form for additional space.)

8:00 AM CAT 245B CONTINUED TIGHT REMOVAL FROM EAST BANK.

DRAWER MA SHATTERED AUGER SPINDLE ON LAST MONITORING WELL.

LEATHERMAN PUTS ELBOWS & BIRD SCREENS ON ALL GAS VENTS & STRIPPED FORMS ON ALL CONCRETE AROUND GAS VENTS.

4:45 PM 2ND YOKE CRACKED ON DRAWER MA. YOKE REMOVED & DRAWER BEGAN BACKING AWAY OUT OF HOLE, APPROXIMATELY 15' FEET OF HEAD IN AUGER.

PAY ITEMS COMPLETED TODAY:

REF. NO.	SPECIFICATION ITEM NO.	DESCRIPTION	LOCATION		DAILY QTY.	ACCUM. QTY.
			FROM	TO		

REMARKS: (Visitors, Instructions, Tests) NOTE: DRIVER MENTIONED THAT YOKE THAT SHATTERED HAD BEEN CRACKED FOR SOME TIME. I LOOKED AT IT AND COULD FIND NO EVIDENCE OF AN OLD CRACK.

PROJECT REP: RAY R. THOMAS

DATE: _____

HOURS: 9 HRS

SUPERVISOR: _____

QUALITY CONTROL INSPECTION, INC.

Report No. 121

9700 Rockside Road, Suite 350, Cleveland, Ohio 44125 • 5880 Sawmill Road, 202, Columbus, Ohio 43017

Cleveland Telephone (216) 524-2424 • Columbus Telephone (614) 761-0108

CONSTRUCTION REPORT

PROJECT: BOWEN LANE INSPECTING FOR: PRC
 LOCATION: CINCINNATI, OHIO JOB NO.: 33-201 DATE: DEC 23, 1992
 CONTRACTOR: WESTON ENGINEER: [Signature] PRC

WEATHER

TEMP AM 41
 TEMP PM 47
 WIND MPH 8
 DRY ☐
 RAIN ☐
 SNOW ☐

GROUND CONDITIONS

DRY ☐
 WET ☒
 FROZEN ☒
 ROCK ☐
 CLAY ☒
 SAND ☐

WORKFORCE INCLUDING SUB-CONTRACTORS

SUPERINTENDENT 1
 CARPENTERS ☐
 FINISHERS ☐
 MASONS ☐
 ELECTRICIANS ☐
 EQUIP. OPER. 3
 SHEET METAL ☐
 BOILER MAKERS ☐
 IRON WORKERS ☐

MILLWRIGHTS ☐
 LABORERS ☐
 PAINTERS ☐
 PLUMBERS ☐
 TRUCKERS ☐
 PILEDRIVERS ☐
 SURVEYORS ☐
 FOREMAN ☐

EQUIPMENT OPERATING

BACKHOE: ☐ BULLDOZER: 1 CRANE: ☐ END LOADER: ☐ ROAD GRADER: ☐
 COMPACTOR: ☐ OTHERS: CAT 245B EXCAVATOR, DRILL RIG

SUB-CONTRACTORS: R & R INTERNATIONAL

DESCRIPTION OF WORK PERFORMED: (Use backside of form for additional space.)

8:00 AM CAT 245B CONTINUED REMOVING TRASH FROM THE EAST BANK.

DRILL RIG PROCEEDED TO FINISH THE FINAL MONITORING WELL (OFF-SITE).

11:15 AM LAST MONITORING WELL COMPLETED.

PAY ITEMS COMPLETED TODAY:

REF. NO.	SPECIFICATION ITEM NO.	DESCRIPTION	LOCATION		DAILY QTY.	ACCUM. QTY.
			FROM	TO		

REMARKS: (Visitors, Instructions, Tests)

PROJECT REP: RAY R. THOMAS

DATE:

HOURS: 9 1/2 HR

SUPERVISOR:

QUALITY CONTROL INSPECTION, INC.

Report No. 122

9700 Rockside Road, Suite 350, Cleveland, Ohio 44125 • 5880 Sawmill Road, 202, Columbus, Ohio 43017

Cleveland Telephone (216) 524-2424 • Columbus Telephone (614) 761-0108

CONSTRUCTION REPORT

PROJECT: Bowels Landfill INSPECTING FOR: PRC
 LOCATION: Circleville, Ohio JOB NO.: 33-201 DATE: Dec 23, 1992
 CONTRACTOR: Wespro ENGINEER: [Signature] PRC

WEATHER

TEMP AM 33
 TEMP PM 43
 WIND MPH 5
 DRY ☐
 RAIN ☐
 SNOW ☐

GROUND CONDITIONS

DRY ☒
 WET ☐
 FROZEN ☐
 ROCK ☐
 CLAY ☒
 SAND ☐

WORKFORCE INCLUDING SUB-CONTRACTORS

SUPERINTENDENT 1
 CARPENTERS ☐
 FINISHERS ☐
 MASONS ☐
 ELECTRICIANS ☐
 EQUIP. OPER. 3
 SHEET METAL ☐
 BOILER MAKERS ☐
 IRON WORKERS ☐

MILLWRIGHTS ☐
 LABORERS ☐
 PAINTERS ☐
 PLUMBERS ☐
 TRUCKERS ☐
 PILEDRIVERS ☐
 SURVEYORS ☐
 FOREMAN ☐

EQUIPMENT OPERATING

BACKHOE ☐ BULLDOZER ☐ CRANE ☐ END LOADER ☐ ROAD GRADER ☐
 COMPACTOR ☐ OTHERS: _____

SUB-CONTRACTORS: RAIL INTERNATIONAL

DESCRIPTION OF WORK PERFORMED: (Use backside of form for additional space.)

9:00 AM CONTRACTOR BEGAN MOVING MORE EQUIPMENT OFF-SITE.

RAIL SET BUMPED POSTS AT MONITORING WELLS & WELL CAPS.

FORMS SET AT NEW MONITORING WELLS.

WESPRO PREPARED THEM TRAVELED FOR MOVING OFF-SITE.

11:24 AM TOOK PICTURE OF EAST BANK.

11:27 AM TOOK PICTURE OF MONITORING WELL W-5 W/ BUMPED POSTS.

WELL CAP & FORM IN PLACE. CONCRETE NOT POURED.

PAY ITEMS COMPLETED TODAY:

REF. NO.	SPECIFICATION ITEM NO.	DESCRIPTION	LOCATION		DAILY QTY.	ACCUM. QTY.
			FROM	TO		

REMARKS: (Visitors, Instructions, Tests) _____

PROJECT REP: RAY R. THOMAS DATE: _____

HOURS: 0 1/2 HRS.

SUPERVISOR: _____

QUALITY CONTROL INSPECTION, INC.

Report No. 123

9700 Rockside Road, Suite 350, Cleveland, Ohio 44125 • 5880 Sawmill Road, 202, Columbus, Ohio 43017

Cleveland Telephone (216) 524-2424 • Columbus Telephone (614) 761-0108

CONSTRUCTION REPORT

PROJECT: Bowling Ground

INSPECTING FOR: PRC

LOCATION: Cincinnati, Ohio

JOB NO.: 33-201

DATE: Dec. 29, 1992

CONTRACTOR: Wescon

ENGINEER: [Signature] PRC

WEATHER

TEMP AM 41
TEMP PM 50
WIND MPH 10
DRY ☐
RAIN ☐
SNOW ☐

GROUND CONDITIONS

DRY ☐
WET ☒
FROZEN ☐
ROCK ☐
CLAY ☒
SAND ☐

WORKFORCE INCLUDING SUB-CONTRACTORS

F
SUPERINTENDENT 1
CARPENTERS ☐
FINISHERS ☐
MASONS ☐
ELECTRICIANS ☐
EQUIP. OPER. 3
SHEET METAL ☐
BOILER MAKERS ☐
IRON WORKERS ☐

MILLWRIGHTS ☐
LABORERS ☐
PAINTERS ☐
PLUMBERS ☐
TRUCKERS ☐
PILEDRIERS ☐
SURVEYORS ☐
FOREMAN ☐

EQUIPMENT OPERATING

BACKHOE ☐
COMPACTOR ☐

BULLDOZER ☐

CRANE ☐

END LOADER ☐

ROAD GRADER ☐

OTHERS: _____

SUB-CONTRACTORS: RAIL INTERNATIONAL

DESCRIPTION OF WORK PERFORMED: (Use backside of form for additional space.)

RAIL INSTALLED REMAINING OF BENTON PILES & WELLS CAPS ON OFF-SITE
MONITORING WELLS. ALL CONCRETE FORMS FOR WELLS HAVE BEEN SET

WESCON REMOVED THEIR TRUCKS

CONTRACTOR CONTINUED TO REMOVE EQUIPMENT FROM SITE.

PAY ITEMS COMPLETED TODAY:

REF. NO.	SPECIFICATION ITEM NO.	DESCRIPTION	LOCATION		DAILY QTY.	ACCUM. QTY.
			FROM	TO		

REMARKS: (Visitors, Instructions, Tests) _____

PROJECT REP: RAY R. THOMAS

DATE: _____

HOURS: 6 1/2 HRS.

SUPERVISOR: _____

QUALITY CONTROL INSPECTION, INC.

Report No. 124

9700 Rockside Road, Suite 350, Cleveland, Ohio 44125 • 5880 Sawmill Road, 202, Columbus, Ohio 43017

Cleveland Telephone (216) 524-2424 • Columbus Telephone (614) 761-0108

CONSTRUCTION REPORT

PROJECT: Brewers Landfill

INSPECTING FOR: PRC

LOCATION: C. Rockside, Ohio

JOB NO.: 33-201

DATE: Dec. 30, 1962

CONTRACTOR: Wesley

ENGINEER: [Signature] PRC

WEATHER

GROUND CONDITIONS

WORKFORCE INCLUDING SUB-CONTRACTORS

TEMP AM 52
TEMP PM 57
WIND MPH 1
DRY ☐
RAIN ☒
SNOW ☐

DRY ☐
WET ☒
FROZEN ☐
ROCK ☐
CLAY ☒
SAND ☐

SUPERINTENDENT 1
CARPENTERS ☐
FINISHERS ☐
MASONS ☐
ELECTRICIANS ☐
EQUIP. OPER. ☐
SHEET METAL ☐
BOILER MAKERS ☐
IRON WORKERS ☐

MILLWRIGHTS ☐
LABORERS ☐
PAINTERS ☐
PLUMBERS ☐
TRUCKERS ☐
PILEDRIERS ☐
SURVEYORS ☐
FOREMAN ☐

EQUIPMENT OPERATING

BACKHOE: ☐
COMPACTOR ☐

BULLDOZER: ☐

CRANE: ☐

END LOADER: ☐

ROAD GRADER: ☐

OTHERS: _____

SUB-CONTRACTORS:

DESCRIPTION OF WORK PERFORMED: (Use backside of form for additional space.)

Contractor continued removing equipment from site.

PAY ITEMS COMPLETED TODAY:

REF. NO.	SPECIFICATION ITEM NO.	DESCRIPTION	LOCATION		DAILY QTY.	ACCUM. QTY.
			FROM	TO		

REMARKS: (Visitors, Instructions, Tests)

PROJECT REP: Ray R. Thomas

DATE: _____

HOURS: 8.15

SUPERVISOR: _____

QUALITY CONTROL INSPECTION, INC.

Report No. 125

9700 Rockside Road, Suite 350, Cleveland, Ohio 44125 • 5880 Sawmill Road, 202, Columbus, Ohio 43017

Cleveland Telephone (216) 524-2424 • Columbus Telephone (614) 761-0108

CONSTRUCTION REPORT

PROJECT: BOWEN LAMORE

INSPECTING FOR: PRC

LOCATION: CLEVELAND, OHIO

JOB NO.: 33-201

DATE: DEC 31, 1992

CONTRACTOR: WESLEY

ENGINEER: [Signature] PRC

WEATHER

TEMP AM 32
TEMP PM 35
WIND MPH 15
DRY ☐
RAIN ☒
SNOW ☒

GROUND CONDITIONS

DRY ☐
WET ☒
FROZEN ☐
ROCK ☐
CLAY ☒
SAND ☐

WORKFORCE INCLUDING SUB-CONTRACTORS

SUPERINTENDENT ☐
CARPENTERS ☐
FINISHERS ☐
MASON ☐
ELECTRICIANS ☐
EQUIP. OPER. ☐
SHEET METAL ☐
BOILER MAKERS ☐
IRON WORKERS ☐

MILLWRIGHTS ☐
LABORERS ☐
PAINTERS ☐
PLUMBERS ☐
TRUCKERS ☐
PILEDRIERS ☐
SURVEYORS ☐
FOREMAN ☐

EQUIPMENT OPERATING

BACKHOE ☐
COMPACTOR ☐

BULLDOZER ☐
☐

CRANE ☐
OTHERS: _____

END LOADER ☐

ROAD GRADER ☐

SUB-CONTRACTORS:

DESCRIPTION OF WORK PERFORMED: (Use backside of form for additional space.)

NO WORK

PAY ITEMS COMPLETED TODAY:

REF. NO.	SPECIFICATION ITEM NO.	DESCRIPTION	LOCATION		DAILY QTY.	ACCUM. QTY.
			FROM	TO		

REMARKS: (Visitors, Instructions, Tests) _____

PROJECT REP: RAT R. THOMAS

DATE: _____

HOURS: 4 1/2 HRS

SUPERVISOR: _____