

4-21-86  
12-3-8 v. 4



## ASH GROVE CEMENT WEST, INC.

### Inter-Office Memorandum

To Erik Voldbaek ✓ Date April 21, 1986

From Ken Rone

Copies to Jim Post ✓ Subject F Activity Report  
Week Ending 4/20/86

\_\_\_\_\_

\_\_\_\_\_

\_\_\_\_\_

17

34

1. Removed final two underground storage tanks from the plant premises. Mr. Stoll has agreed to have the underground tank removed at the Auburn Terminal which will be scheduled for next week.
2. C-Itoh executives visited for courtesy call.
- 4/20 3. Splice on barge unloading conveyor pulled apart delaying barge unloading for 17 hours while crews worked continuously to repair. No information yet from Genstar on backcharge. *Demurrage charge from LAARGE was \$500.*
4. Will hire two college students to help out during the summer in the Building and Grounds A classification.
5. Changed Blaine target on Type III from 520-530 to 530-550.
6. Blubber Bay work continues on schedule. Delays caused by Steel fabricator will be made up with overtime and the steel sub will be backcharged. 60% of concrete is in place. Six truckloads of conveyor components have been delivered to Powell River. Conveyor contractor is eleven days late on his contract and not expected to finish for four more days.
7. No accidents. Visitors: Mr. Wells, Mr. DeLeenheer and Mr. Pond.

*[Signature]*

KJR:lmb

USEPA SF



1261200

AGC2E000125