

7-26-91  
L238v-9

Please  
File  
Down



## ASH GROVE CEMENT WEST, INC.

Inter-Office Memorandum

July 26, 1991

Date

To Dick Cooke

From Ken Rone

Copies to Jim Post

Subject Progress Report for  
Period Ending 7/26/91

Steve Sheridan

George Wells

Dan Peters

I met with American Construction to finalize our contract for the Cement Wharf revision. They had not seen the latest revision from SMG involving five diagonal braces and will need to modify their quote accordingly (<1% on \$120K). They indicated that they could start immediately which I will consider but am not prepared to agree to right now.

Signed purchase requisitions for a new phone system (\$24K) and a reception center for the new office (\$7K). I requested a COP estimate for hot and cold water plus a drain to the office and warehouse lunchrooms and authorized a COP to modify the lighting in the analytical lab room.

Other site work included roof work over the Loesche, significant progress on the stacker reclaim, siding on the Kiln Feed Building and floor slab and bulkhead in the truck dump. All the raw bins have been installed, T.T.#1 is being erected, Loesche Mill cyclones installed, completion of the downcomer and all the large fans. The final weld is being completed on the kiln before the tunnel is installed next week. Progress is continuing on bag house module assembly, G-cooler, Clay Storage wall forming, alignment of blowers and Office Building sewer lines. The office is being finished out with some linoleum going down and electrical wires being pulled. Pipe fitters are connecting the Loesche Mill lube and hydraulic lines. The major Blending Silo floor pours were accomplished.

Stoneway requested any information we had on the sewer locations along East Marginal. They are preparing to hook up their storm and sanitary sewers.

Jack McCausland and John Woodfill visited along with two of Seafirst's bankers.

I approved Baugh's July invoice. I asked for and received three additional parking spots from Baugh.

Washington Natural Gas confirmed their hookup on August 1<sup>st</sup>.

We submitted for publication our public notice for the two wells.

USEPA SF



1261694

AGC2H000936

July 26, 1991  
K. RONE

PROGRESS REPORT  
SEATTLE PROJECT

PAGE 2

Brick and castable started to go into the cooler tubes. I am concerned over the fit of the steel liner plates and have asked Fuller for an explanation for the excessively wide gaps between the plates ( $\frac{1}{2}$ " to  $\frac{7}{8}$ "). I also wrote Fuller requesting compliance with the IRI recommendations.

Next week the new office sewer system will be put on line eliminating the troublesome lift station on Stoneway's property. We will meet to discuss the next 60 day hiring goals. Dan and I may visit Tilbury's and Target Industries' sacking operations, provided Ken Gould can arrange the Target visit. George will drop by on Thursday.

Ken