



## ASH GROVE CEMENT WEST, INC.

Inter-Office Memorandum

August 2, 1991

Date

To Dick Cooke

From Ken Rone

Copies to Jim Post

Subject Progress Report for  
Period Ending 8/2/91

Steve Sheridan

George Wells

Dan Peters

A 20% down payment on the \$85K City Light installation and connection charge will be due before they start work on the new substation supply.

After the first four weld joints were accepted by AGCW the burner tunnel was installed. Significant progress has occurred in the erection of the burner buildings and the baghouse steel. They have pulled off the Stacker/Reclaimer while Robbins researches some problems they are having. Transfer Towers 1 & 2 were erected and the #7 foundation is being formed. The Loeshce Mill building continues to progress as is air plumbing within the blending silos. The Truck Dump is being readied for gunnite of the walls. The electrical contractor has submitted his work schedule to Baugh, while they continue duct bank and work on conduit runs. No raceway has been received yet. The office is essentially done except for linoleum. We expect an acceptance tour on the 19th. The sewer system was powered up and is running. Power should be available to the office building tonite.

Washington Natural Gas will connect the gas meter next week.

We took delivery on a 185 CFM diesel air compressor and turned it over to Baugh on a rental basis.

Rosemarie will investigate direct mailing of insurance claims to Overland Park. You recall in the pre-computerization days, OP requested we accumulate all claims until the deductible was met. This created a fair amount of bookkeeping on our end. If this is not now the case, employees should be able to send their claims directly, eliminating a lot of work here.

Our work has stopped on the Cyclonaire project. All business is being referred to LSNW.

John McFaddin of Penta Engineering and George Wells visited during the week.

I will be on vacation for the next two weeks. Dan will handle my responsibilities in my absence. Next week the Project Progress Meeting will be held. Much will also be done in preparation for the office move on 9/3.

USEPA SF



1261699

AGC2F000918