



**{In Archive} Fw: WGSL Daily Progress Report - AOC**

**Stephen Tyahla** to: Kahi Kahakui

01/28/2011 03:12 PM

From: Stephen Tyahla/R9/USEPA/US  
To: Kahi Kahakui/R9/USEPA/US@EPA,  
Archive: This message is being viewed in an archive.

E-mail 3 of 3 from WM.

Stephen F. Tyahla, P.E., CHMM  
Project Manager, RCRA Corrective Action Office  
Waste Management Division  
U.S. EPA Region IX  
75 Hawthorne Street (WST-5)  
San Francisco, CA 94105  
Ph. 415.972.3466 / Fax 415.947.3533  
tyahla.stephen@epa.gov

[This email, including any attachments, may contain non-public, privileged and/or confidential information solely intended to be conveyed to the designated recipient(s). If you receive this email and are not an intended recipient, please delete this email and its attachments immediately. The unauthorized use, dissemination, distribution, or reproduction of this email and its attachments is strictly prohibited by law.]

----- Forwarded by Stephen Tyahla/R9/USEPA/US on 01/28/2011 03:11 PM -----

From: "Whelan, Joseph" <JWhelan1@wm.com>  
To: Arlene Kabei/R9/USEPA/US@EPA, Steve Armann/R9/USEPA/US@EPA, Rich Vaille/R9/USEPA/US@EPA, Stephen Tyahla/R9/USEPA/US@EPA, Bret Moxley/R9/USEPA/US@EPA, Andrew Helmlinger/R9/USEPA/US@EPA, Steve Wall/R9/USEPA/US@EPA, Katherine Baylor/R9/USEPA/US@EPA, <stuart.yamada@doh.hawaii.gov>, <Steven.chang@doh.hawaii.gov>, <alec.wong@doh.hawaii.gov>  
Date: 01/27/2011 09:28 PM  
Subject: WGSL Daily Progress Report - AOC

---

Greetings all.

Please find below the initial daily progress report on work items contained within the recently approved AOC.

***ACTIONS PERFORMED AND DEVELOPMENTS ANTICIPATED***

**Cell 6 assessment:**

- 1) East side assessment and repair report submitted to all parties on 1-27-11.
- 2) South portion of west side assessment to commence 1-28-11

**Western Storm water Diversion Project (to render functional):**

- 1) Diversion Structure: Poured half of walls 1-26-11, curing today, strip walls & clean storm mud tomorrow (Friday)
- 2) Box Culvert: Continue forming and placing steel for invert. Friday pour 250 lf of invert & place steel for invert.
- 3) Pipe: Remove over burden for final trench blast 1-26-11, today, final blast for pipe trench & excavated previous blast material, Friday, excavate pipe trench

**Cell 6 Leachate Riser Restoration:**

1)The controls for the cell 6 leachate riser were re-established today at the generator and storage area.

2)Contractors investigated options for removal of the silt deposits in the leachate riser area on 1-26-11 In order to connect the riser pumps.

Removed approximately 4 feet of mud (12,000 gallons) today, Friday continue to pump down mud

**Sediment Basin:**

1)pumped 60,000 gallons today and sent to the WWTP for treatment and disposal, Friday, continue pumping

***ANALYTICAL DATA RECEIVED DURING REPORTING PERIOD - None***

***ANTICIPATED PROBLEMS AND PLANNED RESOLUTIONS – None***

***Please let me know if you have any questions.***

***Best regards,***

***Joe***

***Joe Whelan***

General Manager

Waste Management of Hawaii

808-668-2985, ext. 15 Office

808-668-1366 Fax

808-479-4610 Mobile

***Waste Management's landfills provide over 17,000 acres of protected land for wildlife habitats and 15 landfills are certified by the Wildlife Habitat Council.***

---

**Waste Management recycles enough paper every year to save 41 million trees.  
Please recycle any printed emails.**