




{In Archive} Re: Daily Progress Report for February 8, 2011 
Stephen Tyahla to: Whelan, Joseph

02/09/2011 10:05 AM

Cc: alec.wong, Bret Moxley, Katherine Baylor, Steve Armann, Steve Wall, Steven.chang

Archive: This message is being viewed in an archive.

Joe,

Thanks for keeping the daily reports coming.
In the future, you no longer need to include Kathy Baylor on your cc: list.

I do have one clarifying question regarding the Cell 6 assessment work:

You say below that "The repair work seems to be limited to restoring the geotextile to its originally constructed condition." In this statement, by "geotextile" are you referring to the 16 oz/sy cushion geotextile that lies immediately beneath the Operations Layer? If yes, I'm a bit surprised since the photos of damage included your 27 Jan work plan seem a bit more severe; at a minimum, there seems to be buckling along most of the west side length. However, I recognize it's difficult to tell which photos are from the northern vs. southern portions of that western edge.
In areas where damage does appear to be limited to the cushion geotextile, as reassurance, please in subsequent daily reports, ensure us that the systematic inspection of the underlying 60-mil HDPE in such areas, and as needed, underlying GCL and 40-mil HDPE geomembrane will be accomplished in accordance with the provided work plan.

Thanks,

Stephen F. Tyahla, P.E., CHMM
Project Manager, RCRA Corrective Action Office
Waste Management Division
U.S. EPA Region IX
75 Hawthorne Street (WST-5)
San Francisco, CA 94105
Ph. 415.972.3466 / Fax 415.947.3533
tyahla.stephen@epa.gov

[This email, including any attachments, may contain non-public, privileged and/or confidential information solely intended to be conveyed to the designated recipient(s). If you receive this email and are not an intended recipient, please delete this email and its attachments immediately. The unauthorized use, dissemination, distribution, or reproduction of this email and its attachments is strictly prohibited by law.]

"Whelan, Joseph"

Greetings all.

Please find below the daily pr...

02/08/2011 07:16:58 PM

From: "Whelan, Joseph" <JWhelan1@wm.com>
To: Arlene Kabei/R9/USEPA/US@EPA, Steve Armann/R9/USEPA/US@EPA, Rich Vaille/R9/USEPA/US@EPA, Stephen Tyahla/R9/USEPA/US@EPA, Bret Moxley/R9/USEPA/US@EPA, Andrew Helmlinger/R9/USEPA/US@EPA, Steve Wall/R9/USEPA/US@EPA, Katherine Baylor/R9/USEPA/US@EPA, <stuart.yamada@doh.hawaii.gov>, <Steven.chang@doh.hawaii.gov>, <alec.wong@doh.hawaii.gov>
Date: 02/08/2011 07:16 PM
Subject: Daily Progress Report for February 8, 2011

Greetings all.

Please find below the daily progress report on work items contained within the recently approved AOC.

ACTIONS PERFORMED AND DEVELOPMENTS ANTICIPATED

Cell 6 assessment:

1) The south portion of the west side assessment of cell E6 is ongoing. The operations layer of protective stone located above the anchor trench was removed to allow the liner material to be further investigated. Assessment of damage in southern area was made on Saturday 2/6. Areas to be repaired have been identified. Repair work was able to commence on the southern portion of the E 6 liner slope beginning today. The repair work seems to be limited to restoring the geotextile to its originally constructed condition. Access issues will cause the repairs to be ongoing through Thursday if no additional damage is discovered in this area.

Western Storm water Diversion Project (to render functional):

1) Diversion Structure: Due to access issues for the concrete trucks caused by mud, the final wall pour will occur on 2/9.

2) Box Culvert: The contractor continued working on forming the transition structure from box culvert invert to pipe invert. Rebar work on box culvert walls is ongoing.

3) Pipe: Backfilling of HOBAS pipe will continue through this week.

Backfill consists of CLSM concrete.

Cell 6 Leachate Riser Restoration:

1) Today the contractor spread additional wet weather road base material in this area to improve access to the leachate risers. We anticipate Cell E6 riser connections to commence on Wednesday.

2) The contractor was not able to remove mud and water mixture from the area south of Cell E6 today, as a result of the spreading activities noted in section 1.

Sediment Basin:

1) The contractor pumped 44,800 gallons of storm water from the sedimentation basin today, which was sent to the WWTP for treatment and disposal. These activities are ongoing.

Evaluating possible hydraulic head below liner system :

1) Per the work plan submitted to EPA on 2/1/2011, we have drilled to depth at temporary piezometer locations PZ-5 and PZ-6. No water was encountered at any time during the drilling. Since no water was observed, temporary piezometers were not installed.

ANALYTICAL DATA RECEIVED DURING REPORTING PERIOD - None

ANTICIPATED PROBLEMS AND PLANNED RESOLUTIONS – None

Please let me know if you have any questions.

Best regards,

Joe Whelan

General Manager

Waste Management of Hawaii

808-668-2985, ext. 15 Office

808-668-1366 Fax

808-479-4610 Mobile

Waste Management's landfills provide over 17,000 acres of protected land for wildlife habitats and 15 landfills are certified by the Wildlife Habitat Council.

**Waste Management recycles enough paper every year to save 41 million trees.
Please recycle any printed emails.**