



Project Summary Report

SDMS Document ID



2022565

Contractor's Name: Project Resources Inc.
Contract Number: W9128F-04-D-0016
Site Name & Location: VB I-70 Superfund Site

Time Period:	28MAY04	04JUN04	Report #	010
--------------	---------	---------	----------	-----

Project Safety Report

Days Worked To Date:	65	Date of Last Accident:	28APR04
Project Man-hours To Date:	13,160.50	Hours Worked w/o Accident:	6,917
Comments/Issues:	None.		

Project QC/QA Report

Project Deficiencies:	None.
Comments/Issues:	None.

**PUBLIC
DOCUMENT**

Project Schedule Report

Task	Scheduled			Current			% Complete
	Start	Finished	DUR	Start	Finished	DUR	
Remediation	01APR04	15JUN04		1APR04*	15JUN04		75
Property Close-Out	01MAY04	30SEP04		01MAY04*	30SEP04		30
Final Report	01DEC04	15JAN05					0
PROJECT	01APR04	28JAN05		01APR04*	28JAN05		60

* These dates are actual dates.

Conditions/Events which have/may result in delayed progress

None.

Current Project Activities

- Crew on break this week, May 29, 2004-June 7, 2004.
- Watering of sod conducted with two water trucks.
- Site Coordination phone being checked and phone calls returned.

Upcoming Project Activities

- Crew will return on Monday, June 7, 2004. Field operations will begin at 12:00

Project Quantities

Item	Unit	Last Report	To Date	Comment
Completed Properties	Property	59	67	
Square Footage Excavated	SF	238,969	257,129	

Project Photos

--	--

Additional Comments/Observations

<input type="checkbox"/> None

Signed: *Michelle Smith*

Date:

04JUN04