

October 4, 2012

Mr. Stark's property at 202 East Maryland. Mary, Chris D., & Matt, Jaime, & Israel arrived about 7:45 am. Mary, Christ & Matt talked w/ Mr. Stark at about 8:15 am regarding the work to be done. Chris D. assured Mr. Stark that LES would stabilize the two gate posts @ alley. The hinge side and the latch sides. Shortly afterward Mr. Stark pointed out some low spots in the back yard and from fence to alley to Mr. Matt Nide. This included grading issues along the two fences in particular in front of shed. T. Dan Robinson, arrived at job prior to Mr. Stark pointing out grading issues. Crew finished scraping yard and removing any vegetation, then proceeded to layout and form concrete sidewalk. The sidewalk layout was approved by Mr. Stark verbally which included the curving around tree trunk area. Two set points of determination for the sidewalk are the gate entrance on North end of yard and concrete step @ house. These two points determine the grade & slope of both the sidewalk & the yard.

October 4, 2012 (cont.)

While sidewalk forming was in progress, Mr. Stark again pulled Mr. Chris D. aside to complain about the elevation of the formwork. Mean while Mr. Chris Padilla arrived @ the site to pick up some paperwork from me and check on the job. While Mr. Padilla was there, Mr. Stark made some statements about the fence at the rear of his property. Noting that there was supposed to be some fence posts redone to better secure them in the ground. At which time Mr. Stark proceeded to shake the post that the gate latches to. Mr. Padilla reassured Mr. Stark that LES would do as LES had agreed previously, which was to ~~remove~~ resecure the post the gate latches to and place back the post mid fence that was removed for excavation and restoration. Then LES would reinstall the fencing and fencing accessories as to prior. While explaining this once again to Mr. Stark, Mr. Padilla was interrupted by Mr. Stark ranting about the entire fence & how the integrity of his fence had been compromised all around. Mr. Padilla was trying to firmly get his point across.

October 4, 2012 (cont.)

to Mr. Stark when Matt Neide decided the conversation had gone far enough and Mr. Neide removed Mr. Padilla from the area. Mr. Stark at this time was very wound up and was very difficult to communicate to. Mr. Stark reminded all of us; Mr. Deitrich, Many Myself, & Matt, that he would defend himself if Mr. Padilla came back to his property again. He also reminded us of his firearm and that he could do whatever he wanted on his own property. Mr. Stark would speak of defending himself and/or the action of "punching" Mr. Padilla numerous and/or continuously for the next hour to hour & a half. Mr. Stark never seemed satisfied with any response ever given by any of the persons on his property. He would continually ask us questions only to respond to our answer with things such as; "Your lying, You know that's not true, you really believe that." Mr. Stark obviously believes that he knows more than any other person who has ever lived. He continually would tell us that he is an honest person and can't understand why we were all

October 4, 2012 (cont.)

liars. At Mary's request shortly after the communication between Mr. Padilla & Mr. Stark, I called ~~████████~~ Carlton to request Mr. Padilla not come back to the site for numerous reasons - His safety, the safety of the crew, to perhaps avoid Mr. Stark becoming too wound up. At this time I am concerned for the safety of all personnel on the job, simply because of Mr. Stark's actions, attitude, and his discussion of having a weapon. Noon came & everyone broke for lunch... I made sure everyone was gone before I left and made sure all parties involved knew not to come back from lunch until I arrived back. After lunch, the crew compacted the rock in the bottom of the concrete pour area. Concrete arrived @ about 2:30 pm. Concrete was placed by Jaime, Ismael, Sam, & Dan Robinson. The rest of the afternoon was spent finishing the concrete, and cleaning up & securing the area. I did make sure to be on site until everyone had left the area for the evening.

October 5, 2012

Arrived @ Mr. Stark's @ about 7:45 am this morning. The crew & I immediately started removing the safety fencing, stripping the formwork & cleaning up the leftover concrete pieces from yesterday's concrete placement. Mr. Stark has not come out of his house as of yet. Once done w/ the cleanup, the crew then started regrading the soil to blend in w/ the new sidewalk. Areas on both sides of the sidewalk and outside the fence along the alley were all regraded to better suit the sidewalk and proper drainage. Mr. Stark has still not come out of his house. Sod crew was called and sod arrived at about 9:00 am. Crew placed the sod in the front first & then moved to the back. Once approximately half of the back yard was placed in sod, Mr. Stark made his appearance. Mr. Stark immediately went straight to Chris P. to complain about the grade and slope of the yard. Mr. Chris P. continually told Mr. Stark that the yard looked very nice and that the grade looked proper. Mr. Stark continually harped on Chris P. that the grade was way off and terrible.

October 5, 2012 (cont.)

Crew continued placing sod. Crew then ~~then~~ reinstalled the fence @ rear of property. The latch post was reinstalled with new concrete as well as the post to the left of it. Also, the mid post, between the gate hinge post & the corner post was reinstalled w/ new concrete. The fence was then re-tensioned; fencing complete. At this time Mr. Stark started complaining about the fence and how it was too high here and too low there. All the while the sod crew finished the sod from the fence to the alley.

Water truck showed up to water sod and proceeded to do so. At this time Mr. Stark was talking about how many low spots there were in his yard & that when it rains we would see where the water stands. I encouraged Mr. Stark to take note of where the water goes as our water truck driver proceeds to soak the sod. Mr. Stark continued with such statements as; Ya see, see there, see how I told you... the water would stand in that spot and over here and there. However, in reality, the water drained quite nicely and according to plan. Mr. Stark was looking @ the same place as Mr. Chris D. & myself,

but would not agree as to what we say together. Indeed the water was draining to the edges of his property. I did take plenty of photos & some video to document this disagreement. The video clearly shows the water draining away from his property. Mr. Stark continued to complain about the fence we reinstalled for him. And continued agin ranting about nonsense. Mr. Stark's threats of lawsuit and/or defending his property and possessions have become rather tiresome at this point. Whip arrives to do his QC and so Chris & I can finally leave. Mr. Stark steps aside into the alley to talk to someone who pulled thru the alley in a white Jeep Liberty. Whip finishes his documentation and leaves about the same time the guy leaves that Mr. Stark was talking to. Mr. Stark continues to complain about his property and I continue to compliment his property. Finally Chris & I both shake hands w/ Mr. Stark & turn to leave when Mr. Stark says he has one more thing to say. He then proceeds to tell us that he hopes God will one day show us the mistakes we have made here at his property.

October 5, 2012 (cont.)

At this time I have had absolutely enough of Mr. Stark's degrading comments, and simply state to Mr. Stark; cutting him off, that we will not listen to any more of his degrading comments any longer, and that we are leaving. Christ I turned away from Mr. Stark and left. Mr. Stark made some sort of comment as we left, but I did not hear it clearly. Everything was complete, finished, beautiful & we were gone.

Later that afternoon I was informed of the need to schedule a repairman to clean Mr. Stark's A/C unit outside his house. Alfonso made an appointment for Monday, October 8, 2012 @ 3:30 pm. I informed Chris P. and asked him to please schedule this w/ Mr. Stark. Of course, Chris P. agreed to schedule this w/ Mr. Stark.