



**BI-WEEKLY PROGRESS REPORT NO. 2 (JULY 21 –AUGUST 3, 2010)
STANDARD CHLORINE CHEMICAL CO. INC. SITE REMOVAL ACTION
KEARNY, NEW JERSEY**

I. Actions Taken Toward Achieving Compliance With the Agreement and Order During the Reporting Period

Procurement activities continued. Some unanticipated issues have been encountered in resolving certain union labor issues. However, the Project Contractor has been working diligently to resolve the issues. At this time, these issues are not anticipated to adversely affect the work or schedule..

II. Actions which are Scheduled for the Next Reporting Period (August 4, 2010 through August 17, 2010)

Procurement and mobilization activities are anticipated to be completed.

III. Other Information Relating to the Progress of the Work

The Project Coordinator, on behalf of the Respondents, will notify EPA of its selected subcontractor who will perform the construction activities required by the Removal Order.

IV. Schedule Considerations

The project is approximately 5% complete. No delays have occurred or are anticipated. The current Project Schedule is provided as Attachment A.

**ATTACHMENT A
PROJECT SCHEDULE**

PROJECT SCHEDULE
WORK PLAN FOR CLOSURE OF BUILDING OPENINGS
STANDARD CHLORINE CHEMICAL CO. SITE
KEARNY, NEW JERSEY

