FromEd.

Underground Tank Replacement/Removal P.E. 9076 Mar 21,1989

Scope of Work

PH I

- . Replace five underground tanks at SSC.
- . Retrofit an existing underground diesel tank at SSC.
- . Remove four underground tanks and associated piping at Georgetown.

PH II

- . Tanks will be identified for removal/replacement in 1990 and 1991 based on tank status, latest regulatory development.
- . Design and specifications will be prepared for tanks which will be replaced/removed in 1990.

Scheduled Status

- . The contractor, Wilder Construction is scheduled to complete the PH I work by the end of March, 1989.
- . Field trip and investigation for PH II is scheduled to start right after the completion of PH I.

Current Status

All five new tanks at SSC were set and back filled with pea gravel to the top of the tanks. Mechanical Engineering approved the Contractor's revised submittal for tank accessories, the sub contractor is in the process to install piping and accessories.

EAD approved Contractor's modified procedures for removal and handling of PCB contaminated fluids and tanks at Georgetown.

Currentlly the work at SSC is 75% completed and the work at Georgetown is 50% completed. The whole project is expected to be completed by the end of April.

Explaination

Unanticipated delays were due to the snow storms in February and March, additional excavation and soil removal required due to the oily soil plus unforeseen concrete slabs encountered during excavation at SSC.

Georgetown tanks removal was delayed due to the procedure of handling and removal of PCB contaminated fluids and tanks need to be revised and approved by EAD.

SCL 04220

CTY0049226

Budget Status/Explaination

There were \$172,000 budgeted in 1988 CIP undeer BI 21. An agreement was reached among Tom McArthur, John Hastig and Lynn Davison to seek additional 1988 money to complete the Georgetown work if necessary. Georgetown tank removal was not included in the original CIP submittal. Tom McArthur indicated the remaining required budget will be covered by underexpenditures in other projects as yet not specifically identified.

The original price was \$214,653.92 including removal of Georgetown tanks when contract was awarded. \$143,769.84 has been paid to the Contrator by March 2nd, 1989. Currently the estimated final contract amount which include five change orders is \$237,030.

Change order #3 -excavate oil stained soil at Gtn \$5000?

5 change orders to date (3/20/89)

SCL 04221

RUN DATE 3MAR89 1622HRS

TARGET BAR CHART

PROJECT START 2SEP86

CODE 782390	76 U	NDERGROU	ND TANK PROGRAL	4 - CHU	SORT	BR	EAKS	CODES	5 1234	ı	TARG	ES	DAT	A DATE	7MAR89	PAGE	1
ACTIVITY		DESC	RIPTION	MODE=T/FE	JAN	FEB	MAR	APR N	AY JUN	J	UL AUG	SEP	OCT 1	NOV DEC	•	T	
					1	I	I *****	Í	I				I		I I	I	
907680804	TANK	- CONT	ADMIN I		•			XXXXXX	xxxx								
30,00000					ï	I	I		I	I	r	I	I	I	r i	I	1
1988 ANNUAL	50% (OMPLETI	ON MILESTONE PI	9076	<												
907689915					<												
	750				I	I	I	I	I	I	I	1	I	I	I I	I	
1988 ANNUAL 907689917	75% (COMPLETIO	ON MILESTONE PI	9076	< <												
90/60991/					Ī	I	I	ı	I	ı	I	I	I	I	1 1	I	1
UNDERGROUND	TANK	- FIELD	TRIP & RESEARC	TH 2	•	•		****	•	-	-	-	-	_		-	-
907680004									XXX	x							
					I	Ι	I	I	I	I	I	1	I	I	I I	I	1
	85% C	COMPLETIO	ON MILESTONE PE	9076				*									
907689918					ī	ī	ī	Ī	x	ī	ī	ī	r	r	т т	ī	1
UNDERGROUND TAN 907680805	TANK	- ENVIR	ONMENTAL DEUTES	1 2	I	1	1	_	. * * *	1	1	1	1	L	1 1	1	
		2111211	ONTIDITATION REPART	• •						xxx	xxx						
					I	r	I	I	I	I	I	I	I	r	ı ı	I	1
	95% (COMPLETIC	ON MILESTONE PE	9076				•									
907689919										X							
UNDERGROUND	TT A NIV	ENC D	POTON 3		I	I	I	1	I	I		I	I	I	I I	I	3
907680005	IANA	- ENG DI	ESIGN 2					XXXXXXXX									
30.00003					I	r	Ī	I	I	I	I	I	ī	r	1 1	I	1
1988 ANNUAL	100%	COMPLET	ION MILESTONE I	E 9076	=	_	_	_	*	_	_	_	_	_		_	_
907689910											x						
					I	I	I	I	I	Ι	I	I	r	r	I I	I	1
JNDERGROUND 907680006	TANK	- DRAFT	ING 2					******									
30/000000					1	I	I	1	1	I	I	I	I		I I	I	1
INDERGROUND	TANK	- REVIEW	W & CHECK 2		•	•	•	•	•	•	•	***	•	•	• •	•	•
907680806													X	XX			
					I	I	I	I	I	I	I	I	I	_	I I	I	I
UNDERGROUND	TANK	- SPEC		*****													
907680807					_	I	Í	XXXXXXXXX I I I I I I I I I I I I I								_	_
INDERGROUND 1	TANK	- CONT 2	ADMIN 2		1	T	1	4	1	T	1	1	I		I I	I	I
907680808															xxx	>	
					I	I	I	I			I				I I	I	I
																I	
				Mode=T/FE										• • • • • •			
ACTIVITY		DESC	RIPTION		JAN	FEB	MAR	APR M	ay jun	J	UL AUG	SEP	OCT N	OA DEC			

SEA289707