

Contaminated Soil(CS), Over Excavation(OE), Structural Fill(SF), and Transportation of soils off site(T)

Date	Name of worker	Equipment	Location	Type of Work	Time (Hrs)	Code
8/12/1999		Dozer	Hangar A Pad East End	Contaminated soil reported to Jeff Winter		CS
8/13/1999	2 men	Dozer / Loader	Hangar A Pad East End	Stockpiled contaminated soil and covered with 6 mil plastic	4 hours	CS
8/13/1999	2 men	Excavator Loader	Manhole 7	Stockpiled contaminated soil and covered with 6 mil plastic	4 hours	CS
8/13/1999	3 men	Coveralls & respirator	Manhole 7	Grouting in concrete pipe	3 hours	CS
8/16/1999			CB 10B	Contaminated soil reported to Jeff Winter		CS
8/17/1999	Jim Allen		Hangar B	Remove dirt / layout	2 hours	CS
8/17/1999	Wayne Kay Ruziska		Hangar B	Layout	2 hours	OE
8/18/1999	Jim Allen	820 Loader	Hangar B	Remove excavated material	8 hours	OE
8/18/1999	Wayne Kay Ruziska	312 Excavator	Hangar B	Excavate footings	8 hours	OE
8/19/1999	Jim Allen	820 Loader	Hangar B	Remove excavated material/Import Class B	8 hours	OE
8/19/1999	Jason Read	Compactor	Hangar B	Compact crushed rock 4 inch lift	4 hours	OE
8/20/1999	Jim Allen	820 Loader	Hangar B - Contaminated	Import Crush / Remove soil	8 hours	CS / OE
8/20/1999	Wayne Kay Ruziska	312 Excavator	Hangar B - Contaminated	Dig footing and cover contaminated Stockpiles	8 hours	CS / OE
8/20/1999	Bob Gambel	Labor-compactor	Hangar B - Contaminated	Compact footing / sand bag / plastic	8 hours	CS / OE
8/20/1999	Brian Evans	Backhoe	Hangar B - Contaminated	Move Contaminated Material	2 hours	CS / OE
8/20/1999	Jason Read	580 Compactor	Hangar B - Contaminated	Covered piles of soil	8 hours	CS / OE
8/20/1999	David Hanka	312 Excavator	Dig contaminated soil 3 locations	Excavation	8 hours	CS
8/20/1999	Chistian Eriksson		Contaminated Soil	Sand bagged and covered piles	2 hours	CS
8/20/1999	Brad Berry		Contaminated Soil	Sand bagged and covered piles	2 hours	CS
8/20/1999	Jay Johns	Backhoe	2 hrs test pits	Test pits and removal of contaminated soil	8 hours	CS/OE
8/23/1999	Jay Johns	Dozer	Excavation Hangar A	Cutting hangar pad	2 hours	OE
8/23/1999	Chistian Eriksson	310 Excavator	Hangar A pad	Excavate soft soil	6 hours	OE
8/23/1999	Jason Read	820 Loader	Hangar A & Stockpile	Excavate soft soil	6 hours	OE
8/23/1999	Brad Berry	Roller	Hangar A pad	2 hours roller / Dust control	4 hours	OE
8/24/1999	Chistian Eriksson	Excavator/Roller	Hangar A pad	Excavate soft soil & backfill	3 hours	OE
8/24/1999	Kay Wayne Ruziska	Hand tool 1 Loader 2	Hangar A pad	Work with Excavator backfilling hole	3 hours	OE
8/24/1999	Jason Read	Hoe Pac & Backhoe	Backfilled excavation at 3 locations	Backfill and compact	4 hours	CS
8/24/1999	David Hanka	Backhoe 1.5 hrs Loader 1.5 hrs	Backfilled excavation at 3 locations	Backfill and moved material	3 hours	CS
8/24/1999	Kay Wayne Ruziska	Loader	Hangar C Pad	Load out truck / dust control	2.5 hours	T
8/24/1999	Chistian Eriksson	14CY Dump Trk	Hangar C Pad	Trucked material to airfield site.	2.5 hours	T

Contaminated Soil(CS), Over Excauation(OE), Structural Fill(SF), and Transportation of soils off site(T)

Date	Name of worker	Equipment	Location	Type of Work	Time (Hrs)	Code
8/25/1999	Kay Wayne Ruziska	Loader	MH 14 Hangar B	Load out truck / dust control	5 hours	T
8/25/1999	Chistian Eriksson	14CY Dump Trk	MH 14 Hangar B	Trucked material to airfield site. 13 loads of soft dirt 21 loads of Contaminated Soil	5 hours	T
8/26/1999	Jay Johns	Backhoe	Hangars A & C	Pot holes test to determine depth of native soil for over excavation work	1 hour	OE
8/30/1999	Kay Wayne Ruziska	Labor	Hangar C	Grade beams and footings	4	OE
8/30/1999	Chistian Eriksson	Loader	Hangar C	Grade beams and footings	4	OE
8/30/1999	David Hanka	Excavator	Hangar C	Grade beams and footings	4	OE
8/31/1999	Brian Evans	Labor	Hangar C	Mark sides of trench with paint CDF level	1	OE
8/31/1999	Brad Berry	Labor	Hangar C	Backfill with CDF and setting grades	3	OE
8/31/1999	Brad Berry	Labor	Hangar B	Checking grade and spotting	3	OE
8/31/1999	Chistian Eriksson	Loader	Hangar B	Over excavation to native soil per PSI. Stopped after hitting contaminated soils	3	OE
8/31/1999	David Hanka	Excavator	Hangar B	Over excavation to native soil per PSI. Stopped after hitting contaminated soils	3	OE
9/1/1999	Brad Berry	Loader	Hangar C	Over excavation to native soil Northeast corner (Not removed yesterday - Storm Drain)	1	OE
9/1/1999	David Hanka	Excavator	Hangar C	Over excavation to native soil Northeast corner (Not removed yesterday - Storm Drain)	1	OE
9/1/1999	Brian Evans	Loader	Hangars B & C Stock pile	Load out truck	1	T
9/1/1999	Chistian Eriksson	Loader	Hangars B & C Stock pile	Load out truck between trips (See		T
9/1/1999	Chistian Eriksson	14CY Dump Trk	Hangars B & C Stock pile	Trucked material to airfield site. Number of Loads:	6	T
9/1/1999	Bob Gambel	Trash pump, Laser	Hangars B & C	Backfill CDF / Leveling / Elevations	1	OE
9/1/1999	Jason Read	Trash pump, Laser	Hangars B & C	Backfill CDF / Leveling / Elevations	1	OE
9/2/1999	David Hanka	Excavator	Hangar B	Over excavation to native soil - Footings	3	OE
9/2/1999	Kay Wayne Ruziska	Loader	Hangar B	Transporting soil to stockpile and loading truck to transport to N. end of airport	3	OE
9/2/1999	Bob Gambel	Labor	Hangar B	Spotting, Safety, Trash pump	3	OE
9/2/1999	Chistian Eriksson	14CY Dump Trk	Stockpile	Transporting soil to N. end of airport	9	T
9/2/1999	Chistian Eriksson	Loader	Stockpile	Loading out his truck (After the 3 hours listed above) - Excavation for Hangar B ready for CDF // Hangar A Excavation	6	T
9/2/1999	David Hanka	Excavator	Hangar A	Over excavation to native soil - Footings	2	OE
9/2/1999	Jason Read	Loader	Hangar A	Transporting soil to stockpile and loading truck to transport to N. end of airport	2	OE

Contaminated Soil(CS), Over Excauation(OE), Structural Fill(SF), and Transportation of soils off site(T)

Date	Name of worker	Equipment	Location	Type of Work	Time (Hrs)	Code
9/2/1999	Wayne Kay Ruziska	Labor	Hangar A	CDF Placement, Safety, Trash pump, & elevation checks	2	OE
9/3/1999	Jason Read	Labor	Hangar A & B	CDF Placement, Safety, Trash pump, & elevation checks	2	OE
9/3/1999	Bob Gambel	Labor	Hangar A & B	CDF Placement, Safety, Trash pump, & elevation checks	2	OE
9/7/1999	David Hanka	Excavator	Hangar B	North Footings Over excavation to native soils	1.5	OE
9/7/1999	Jason Read	Loader	Hangar B	Transporting soil to stockpile and loading truck to transport to N. end of airport	1.5	OE
9/7/1999	Jim Allen	14CY Dump Trk	Hangar B	Transporting soil to N. end of airport	1.5	T
9/7/1999	Bob Gambel	Labor	Hangar B & A	Spotter, Safety, Trash pump, & elevation checks		OE
9/7/1999	Randy Keller	Labor	Hangar A & B	CDF Placement, Safety, Trash pump, & elevation checks	5	OE
9/7/1999	David Hanka	Excavator	Hangar A	Footings Over excavation to native soils	1	OE
9/7/1999	Jason Read	Loader	Hangar A	Transporting soil to stockpile and loading truck to transport to N. end of airport	1	OE
9/7/1999	Jim Allen	14CY Dump Trk	Hangar A	Transporting soil to N. end of airport	1	T
9/7/1999	Brian Evans	Laser	Hangar C	Re-establish lay out and batter boards	1.5	CS
9/7/1999	Kay Wayne Ruziska	Laser	Hangar C	Re-establish lay out and batter boards	1.5	CS
9/7/1999	David Hanka	Excavator	Hangar B	Digging Footing, backfilling, and Compacting with Class B	5	OE
9/7/1999	Jason Read	Loader	Hangar B	Digging Footing, backfilling, and Compacting with Class B	5	OE
9/7/1999	Brian Evans	Hoe Pac	Hangar B	Digging Footing, backfilling, and Compacting with Class B	5	OE
9/8/1999	David Hanka	Excavator	Hangar A	Digging Footings to native soil	5	OE
9/8/1999	Jason Read	Loader	Hangar A	Transporting soil to stockpile and loading truck to transport to N. end of airport	5	OE
9/8/1999	Jim Allen	14CY Dump Trk	Hangar A	Transporting soil to N. end of airport	5	T
9/8/1999	Kay Wayne Ruziska	Backhoe	Hangar B	Backfill and compacting with Class B	3	OE
9/8/1999	Bob Gambel	Labor	Hangar B	Backfill and compacting with Class B	3	OE
9/9/1999	David Hanka	Excavator	Hangar A	Footings Over excavation to native soils	4	OE
9/9/1999	Jason Read	Loader	Hangar A	Transporting soil to stockpile and loading truck to transport to N. end of airport	4	OE
9/9/1999	Jim Allen	14CY Dump Trk	Hangar A	Transporting soil to N. end of airport	4	T
9/10/1999	David Hanka	Excavator	Hangar A	Footings Over excavation to native soils	5	OE

Contaminated Soil(CS), Over Excavation(OE), Structural Fill(SF), and Transportation of soils off site(T)

Date	Name of worker	Equipment	Location	Type of Work	Time (Hrs)	Code
9/10/1999	Jason Read	Loader	Hangar A	Transporting soil to stockpile and loading truck to transport to N. end of airport	5	OE
9/10/1999	Jim Allen	14CY Dump Trk Loader	Hangar A	Transporting soil to N. end of airport	8	T
9/10/1999	Kay Wayne Ruziska	Booms	Road	Cleaning road - Dirt tracked by CDF delivery trucks	3	OE
9/10/1999	Randy Keller	Booms	Road	Cleaning road - Dirt tracked by CDF delivery trucks	3	OE
9/13/1999	Jim Allen	Loader / 14Cy Dump Trk	Stockpile	Transporting soil to N. end of airport	2	T