

Contaminated Soil(CS), Over Excavation(OE), Structural Fill(SF), and Transportation of soils off site(T)

Date	Name of worker	Equipment	Location	Type of Work	Time (Hrs)	Code
8/24/1999	Chistian Eriksson	14CY Dump Trk	Hangar C Pad	Trucked material to airfield site.	2.5 hours	T
8/25/1999	Kay Wayne Ruziska	Loader	MH 14 Hangar B	Load out truck / dust control	5 hours	T
8/25/1999	Chistian Eriksson	14CY Dump Trk	MH 14 Hangar B	Trucked material to airfield site. 13 loads of soft dirt 21 loads of Contaminated Soil	5 hours	T
8/26/1999	Jay Johns	Backhoe	Hangars A & C	Pot holes test to determine depth of native soil for over excavation work	1 hour	OE
8/30/1999	Kay Wayne Ruziska	Labor	Hangar C	Grade beams and footings	4	OE
8/30/1999	Chistian Eriksson	Loader	Hangar C	Grade beams and footings	4	OE
8/30/1999	David Hanka	Excavator	Hangar C	Grade beams and footings	4	OE
8/31/1999	Brian Evans	Labor	Hangar C	Mark sides of trench with paint CDF level	1	OE
8/31/1999	? Brad Berry Jay Johns	Labor	Hangar C	Backfill with CDF and setting grades	3	OE
8/31/1999	Brad Berry	Labor	Hangar B	Checking grade and spotting	3	OE
8/31/1999	Chistian Eriksson	Loader	Hangar B	Over excavation to native soil per PSI. Stopped after hitting contaminated soils	3	OE
8/31/1999	David Hanka	Excavator	Hangar B	Over excavation to native soil per PSI. Stopped after hitting contaminated soils	3	OE
9/1/1999	Brad Berry	Loader	Hangar C	Over excavation to native soil Northeast corner (Not removed yesterday - Storm Drain)	1	OE
9/1/1999	David Hanka	Excavator	Hangar C	Over excavation to native soil Northeast corner (Not removed yesterday - Storm Drain)	1	OE
9/1/1999	Brian Evans	Loader	Hangars B & C Stock pile	Load out truck	1	T
9/1/1999	Chistian Eriksson	Loader	Hangars B & C Stock pile	Load out truck between trips (See		T
9/1/1999	Chistian Eriksson	14CY Dump Trk	Hangars B & C Stock pile	Trucked material to airfield site. Number of Loads:	6	T
9/1/1999	Bob Gambel	Trash pump, Laser	Hangars B & C	Backfill CDF / Leveling / Elevations	1	OE
9/1/1999	Jason Read	Trash pump, Laser	Hangars B & C	Backfill CDF / Leveling / Elevations	1	OE