

US Department of Transportation CONSTRUCTION PROGRESS AND INSPECTION REPORT Federal Aviation Administration		Period Ending 2/8/2002				
Airport Name King County International Airport – Boeing Field		Project Number 3-53-0058-26 & 27				
Project Description Runway 13L-31R Rehabilitation	Contractor's Name Watson Asphalt Paving Co.					
1. Rough Estimate of Percent Completion to Date of Construction Phases (Include items such as clearing, grading, drainage, base, surface, lighting, etc.) Earthquake Repair Asphalt Pavement Grooving 100% complete						
2. Work Completed or in Progress This Period Asphalt pavement grooving of runway 13R-31L completed on asphalt patches previously paved.						
3. Brief Weather Summary This Period Including Approximate Rainfall and Periods of Below Freezing Temperature (On earthwork jobs include soil conditions) Sunny, with occasional clouds, no rain.						
4. Contract Time <table border="1"> <tr> <td>No. Days Charged To Date</td> <td>Last Working Day Charged (Date)</td> </tr> <tr> <td>42</td> <td>2/2/02</td> </tr> </table>	No. Days Charged To Date	Last Working Day Charged (Date)	42	2/2/02	5. Summary of Laboratory and Field Testing This Period (Note failing tests and any retests. Summarize out-of-tolerance material. Identify material subject to pay reduction.)	
No. Days Charged To Date	Last Working Day Charged (Date)					
42	2/2/02					
6. Describe Anticipated Work by Contractor for Next Period As spring weather allows original contract work will resume. First work items to take place next will be on Change Order #1 Interim Runway 13L-31R Operation, replacing pipe removed for winter operations, and removing temporary transitional paving at runway ends and taxiway transitions.						
7. Problem Areas/Other Comments (Revisions to plans and specifications approved or denied, delays, difficulties, etc. and actions taken.)						
SPONSOR'S INSPECTOR OR REPRESENTATIVE						
Date	Typed or Printed Name and Title Kurt Addicott, Design Engineer	Signature				

CENTRAL FILE SET-UP

Project Name: RWAY 13L/31R REHAB

Client Name: _____

Project Number: 001294

1.0 Design

- _____ 1.1 Proposal/RFP
- _____ 1.2 Consultant Agreement
 - _____ 1.2.1 Bonds/Insurance
 - _____ 1.2.2 Amendments
 - _____ 1.2.3 Contract Documents
- _____ 1.3 Invoices/Progress Payments
- _____ 1.4 Incoming Correspondence
- _____ 1.5 Outgoing Correspondence
- ☒ 1.6 Record of Conversations (Phone/E-Mail)
- ☒ 1.7 Technical Reports
- _____ 1.8 Drawings

2.0 Construction

- _____ 2.1 Proposal/RFP
- _____ 2.2 Contract
 - _____ 2.2.1 Change Orders
 - _____ 2.2.2 Contract Documents/Drawings
 - _____ 2.2.3 Bonds/Insurance Certificates
 - _____ 2.2.4 Permits/Licenses
- _____ 2.3 Invoices/Progress Payment
- _____ 2.4 Incoming Correspondence
- _____ 2.5 Outgoing Correspondence
- _____ 2.6 Record of Conversations (Phone/Email)
- _____ 2.7 Quality Control/Technical Reports
- _____ 2.8 Schedules
- _____ 2.9 Record Documents (As-Built)
 - _____ 2.9.A O&M Manuals
 - _____ 2.9.B Photos
 - _____ 2.9.C Certified Payrolls/State Prevailing Wage
 - _____ 2.9.D Field Notes

3.0 Outside Agencies

- _____ 3.1 Incoming Correspondence
- _____ 3.2 Outgoing Correspondence
- _____ 3.3 Record of Conversations (Phone/Email)
- _____ 3.4 Internal Correspondence
- _____ 3.5 Quality Control Reports
- _____ 3.6 Technical Reports
- _____ 3.7 External Funding Reports

4.0 County Force Design

- _____ 4.1 Proposal/RFP/Scope of Work
- _____ 4.2 Work Authorization/Blanket Agreement
- _____ 4.3 Internal Correspondence
- _____ 4.4 Record of Conversations (Phone/Email)
- _____ 4.5 Technical Reports

5.0 County Force Administration

- _____ 5.1 Internal Correspondence
- _____ 5.2 Record of Conversations (Phone/Email)
- _____ 5.3 Project Closeout
- _____ 5.4 Field Notes (Misc)

Requested By & Date FW 2/3/02

Filed By & Date U-9/5