3 Week Look Ahead for work at Paint and Blast Shop

Painting will continue as the weather permits.

Week 1

Painting to continue as weather permits with the finish coats of paint on the upper and lower trim.

Painting of stacks on east elevation to be completed this week.

Crane lift for ductwork on roof to be done on Monday 12/18/2017 and continue through possibly Wednesday 12/20/2017.

Install new duct work.

Week 2

Painting to be completed this week by 12/23/2017 (weather permitting)

All exterior repairs and gutter to be installed

Week 3

To be determined at meeting tomorrow based on availability of filter rack and building access to turn off existing unit heaters to isolate areas and install new valves so the heater units could be replaced.