Part 2 - Levin Proposal

Sharon Lin

ross.brian

04/10/2009 09:44 AM

Cc:

lyons.john, blank.roberta

Hide Details

From: Sharon Lin/R9/USEPA/US

To: ross.brian@epa.gov,

Cc: lyons.john@epa.gov, blank.roberta@epa.gov

1 Attachment



part 2 levin proposal. please confirm receipt.

sharon

Attachment 1

2009 Berth B Dredging Project

Lauritzen Channel Levin Richmond Terminal

Proposed Dredging Area



DRAFT

Project Parameters


- Dredging immediately necessary to recover channel depths of -32 feet along the Berth B face;
- Bathometric data (August 2008) indicates approximately 1,500 cubic yards of sediment to be removed as part of maintenance dredging project;
- Facility must remain operational during dredging project (i.e., no silt fence installations);
- Sediment contains hazardous waste levels of DDT from historical site operations and will require upland disposal;

Project Parameters (cont.)

- Dewatering of dredge spoils will be required prior to transport to an approved landfill facility;
- Limited on-site space available for dewatering operations and wastewater staging;
- Waste liquids generated during dredging must be appropriately managed.

Major Project Components


- Sediment Dredging
 - Low Turbidity Dredging
 - Environmental Monitoring
- Dredge Spoils
 Dewatering
 - Sludge Treatment
 - Dewatering
 - Wastewater Management
- Off-site Transfer and Landfill Disposal



Sediment Dredging

- Low-Turbidity
 Dredging Process
 - Toyo Dredge Pumps Proven low turbidity technology for environmental sites
 - Variable flow rates possible to match dewatering process
 - Spoils composition ranges from 3:1 to 5:1 water to sediment
- Dredge equipment can be mounted either on a barge crane or use existing LRTC cranes






DRAFT

Spoils Dewatering

- Dewatering required to meet landfill disposal criteria
- Dewatering to occur at on-site upland location
- Addition of polymers will be required to facilitate timely dewatering of the finegrained sediment




Spoils Pre-Treatment

- Dredge spoils will be treated with polymers to aid in dewatering process;
- Polymers are fed automatically as dredge spoils are piped to geotubes;
- Polymer formulation to be determined by treatability tests conducted prior to initiation of dredging activities.

Dewatering

- Following pre-treatment, dredge spoils are placed in geotubes for dewatering;
- Geotubes will be manufactured to fit into upland dewatering area to maximize volume;
- Sediment will remain in geotube with wastewater passing thru geotube membrane;
- Wastewater is collected for treatment (if needed) and staging prior to sanitary sewer discharge.



DRAFT

Wastewater Management

- Treatment of wastewater will be determined based on pilot treatability testing and process monitoring;
- Wastewater will be staged in barges to allow for maximum dredging rates and continuous discharge to sanitary sewer;
- Discharge to sanitary sewer has been conceptually approved by the City of Richmond with the following discharge parameters:
 - 200 gallons per minute allowable discharge rate
 - Discharge can occur 24 hours per day/7 days a week
 - No limits specified for DDT, DDD, DDE or dieldrin although the City of Richomnd's treatment plant's NPDES permit has a discharge limit to the Bay for DDD of 0.00084 mg/l.

Solids Management

- Landfill Disposal as Non-RCRA Hazardous Waste
- Transportation by Rail (to Out-of-State Facilities in Utah or Idaho) or By Truck (to California Landfill Locations)

Environmental Monitoring

- Environmental monitoring stations will be positioned at upstream and downstream locations within Santa Fe Channel;
- Periodic samples will Be collected during dredging operations at three depth horizons (shallow, middle and bottom) within the water column.
- Samples will be analyzed for water quality (DO, turbidity, temp) and chemical (DDT, DDD, DDE and dieldrin) parameters.

