

Pre-Construction Meeting Agenda

Jorgensen Forge PL Outfall Coordination Meeting

Wednesday January 5, 2011

1. Objectives

- a. Meet Key Team Members
- b. Present and Review Schedule
- c. Discuss Means and Methods of Performing the Work

2. Schedule

- a. Jan 3rd: Pull Transducers from Manholes
- b. Jan 10th: Utility Locate
- c. Jan 13-14th: Geoprobe Investigation
- d. Jan 24th-25th: Pre-Cleanout Video Survey/Solids Sampling of Manholes/Survey
- e. Jan 31st- Feb 4th: Mobilization/Sealing of Public Manhole and Concrete/CMP
- f. Feb 7th- 18th: Cleaning of Lines and Laterals and Sealing of Manholes/Demob.
- g. March/April: Waste Manifesting and Disposal

3. Means and Methods

- a. Pre-Cleaning Video Survey
- b. Equipment Laydown Area on West End of JF (see figure)
- c. Sealing of Public Manhole (accomplish from JF side of fence)
- d. Sealing of CMP/Concrete Transition (Use of Temporary Cleanout, and Backfilling of Hole w Spoils)
- e. Cleaning and Sealing by Segment- EPA Approval Process
- f. Dewatering Bins for Solids
- g. Washwater Treatment and Recycling System