

RECLAMATION PROJECT UPDATE as of

11/21/90

TO: Governor Conrad Lucero

FROM: Jim Olsen, Jr., P.E.-RPM/Pol

Confidential Claim Retracted

AUTHORIZED BY: 

DATE: 5/16/13

- 1) Gamma radiation surveys on NF-PS-18 indicate it is ready for shale cover and all protore has been cleaned. Readings at SF-PS-32/62 also show that cleanup meets the standards. Surveys in some of the equipment also show levels are well below standards indicating the cabs are continuing to be kept very clean by the operators.
- 2) Scrapers finished backfilling OF-35 and moved back into OF-34 this week. The truck fleet continued on PS-17. Dozer work continued sloping JP-WO-11.
- 3) Project work hours will revert back to 8-hour shifts beginning on Monday, November 26 from 7:00 am to 3:30 pm.
- 4) The aerial photos of the Site were delivered 11/16/90 by Tom Mann. The volume calculations were also received 11/20/90.
- 5) Test seeding was being done this week in the Housing Area and some other selected sites to try some various seed mixtures. The tests should be completed this week. A site on the dump just above Oak Canyon was done to evaluate the possibility of re-habilitating the existing slope and eliminating the potential for disturbing an already-stable site and damaging the natural conditions in the canyon area.
- 6) The 3rd Quarter Environmental/Regulatory Compliance report is being prepared for distribution next week.
- 7) I met with Anthony Lopez of the State Highway Department on 11/19/90 concerning his letter from last week. The recommended changes at the north closure points are minor and will be addressed this week.
- 8) The October, 1990 Project Status Report and Executive Summary were distributed this week.
- 9) Allen Sedik, Roland Johnson, Yamie Leeds, and I will be meeting with Ken King on 11/28/90 at Chaco Canyon to discuss his planned work and schedule for the Paguete Blast Damage Study. Mr. King is requesting that a Village Official accompany him on his inspection and that he also be able to address a Village Meeting again about his work.



## RPM SUSPENSE LOG

as of 11/21/90

ITEM ****	STATUS *****	EST. COMPLETION *****	REMARKS *****
Paguate Seismic	BIA to handle;	2/15/91	Ken King is setting up schedule w/BIA and RPM on 11/28/90
Building Salvage & Removal	need Council directive  Laguna Industries checking into using existing buildings on-site  checking into power poles inventory	pending  10/29/90	Further demolition/salvage pending  LII site visit
Soil/Vegetation Specifications	revision of specs now underway;		by Ed Kelley sub to Weston
	test plots	11/21/90	in-progress
2nd Annual Aerial Photo	for volumes & progress records  Volume Calculations received	11/15/90  11/20/90	delivered on 11/16/90 from Tom Mann, Inc.
Quarterly Environmental Report	update project status	11/30/90	pending lab results

RPM Suspense log Cont'd for

11/21/90

ITEM ****	STATUS *****	EST. COMPLETION *****	REMARKS *****
Radiation	ongoing by RPM	11/19/90	3rd Quarter TLD data sent to LCC;
Highway 279 closure	new section is closed;  NEW projected re-opening	5/31/91  2/15/91	hauling waste; all traffic detoured over old section
Semi-Annual Sampling	ground & surface water; awaiting results;	11/15/90	Re/Spec, Inc.
RPM Employment Contract	Council action needed	3/30/91	current contract expires on AUGUST 15, 1991
Remaining "Special Case" Design issues	from M. Bone of Weston Eng.	11/30/90	submit to BIA for review & approval;
Analysis of Environmental Monitoring	water & weather data	2nd Quarter of 1991	need to collect more data;
Reclamation Technicians	request sent to Personnel Office  2 applications rec'd; under review by RPM Office;	11/05/90  11/19/90	fill by 12/31