

Confidential Claim Retracted

AUTHORIZED BY: GL

DATE: 5/16/13

RECLAMATION PROJECT UPDATE as of 11/29/90

TO: Governor Conrad Lucero

FROM: Jim Olsen, Jr., P.E.-RPM/Pol

- 1) The November, 1990 Monthly Progress report is being prepared.
- 2) Scrapers continued the backfilling in OP-34 this week. The truck fleet continued on PS-17. Dozer work continued sloping JP-WO-11. Another dozer began work on the dump east of the Rio Moquino.
- 3) Project work hours will revert back to 8-hour shifts beginning on Monday, November 26 from 7:00 am to 3:30 pm.
- 4) The Project will be shut down during the week between Christmas and New Year's.
- 5) Test seeding was completed this week. A final report/recommendations from Ed Kelley is forthcoming.
- 6) The 3rd Quarter Environmental/Regulatory Compliance report is being distributed this week.
- 7) A letter was sent to Anthony Lopez of the State Highway Department on 11/26/90 notifying him the requested changes at the closure points were completed last week.
- 8) Cleanup of some fence posts & radiation checks will be done per your request so that the posts can be used by the ranchers.
- 9) Allen Sedik, Roland Johnson, Yamie Leeds, and I met with Ken King on 11/28/90 at Chaco Canyon to discuss his planned work and schedule for the Paguate Blast Damage Study. Mr. King is requesting that a Village Official accompany him on his inspection. He plans to begin 11/29 & 11/30 and then come back in mid-December. After Christmas, he will return to complete any outstanding items early in the year.



9384257

CONFIDENTIAL

-1-

POL-EPA01-0008788

RPM SUSPENSE LOG

as of 11/28/90

ITEM ****	STATUS *****	EST. COMPLETION *****	REMARKS *****
Paguete Seismic	BIA to handle;	2/15/91	Ken King is setting up schedule w/BIA and RPM on 11/28/90
Building Salvage & Removal	need Council directive Laguna Industries checking into using existing buildings on-site	pending 10/29/90	Further demolition/salvage pending LII site visit
Soil/Vegetation Specifications	revision of specs now underway;		by Ed Kelley sub to Weston
	test plots	11/27/90	completed
2nd Annual Aerial Photo	for volumes & progress records	11/15/90	delivered on 11/16/90 from Tom Mann, Inc.
	Volume Calculations received	11/20/90	
Quarterly Environmental Report	update project status	11/30/90	distributed results

RPM Suspense log Cont'd for

11/28/90

ITEM ****	STATUS *****	EST. COMPLETION *****	REMARKS *****
Radiation	ongoing by RPM	11/19/90	3rd Quarter TLD data sent to LCC;
Highway 279 closure	new section is closed;	5/31/91	hauling waste; all traffic detoured over old section
	NEW projected re-opening	2/15/91	
Semi-Annual Sampling	ground & surface water; awaiting results;	11/15/90	Re/Spec, Inc.
RPM Employment Contract	Council action needed	3/30/91	current contract expires on AUGUST 15, 1991
Remaining "Special Case" Design issues	from M. Bone of Weston Eng.	11/30/90	submit to BIA for review & approval;
Analysis of Environmental Monitoring	water & weather data	2nd Quarter of 1991	need to collect more data;
Reclamation Technicians	request sent to Personnel Office	11/05/90	fill by 12/31
	2 applications rec'd; under review by RPM Office;	11/19/90	
FY-1991 Budget	budget package rec'd 11/21/90	deadlines per instructions	in-progress