

RECLAMATION PROJECT UPDATE as of

10/17/90

TO: Governor Conrad Lucero

FROM: Jim Olsen, Jr., P.E.-RPM/Pol

- 1) 2nd Year Plan books were distributed to all Councilmen on Tuesday and it is requested these copies be brought to next week's Council meeting for reference;
- 2) Scrapers continued backfilling OP-35. The truck fleet finished PS-18 on 10/15 and then moved to PS-17. Dozer work continues in the far southwest Paguate pit. Fencing along the south boundary of the far SW Paguate highwall and will continue on around to the P-10 area. Dewatering of the South Paguate is substantially completed and the pipe removed.
- 3) Mike Bone & I are planning a visit to York Canyon Coal Mine late next week to observe the results of their spring seeding work.
- 4) Results on the soil samples show most of the areas examined will be suitable. A revised Scope of Work to outline long-term vegetation success criteria and re-seeding techniques was submitted and some of his recommendations will be included in the 2nd Year Plan work. Items he included for long-term grazing and tree planting programs will be deferred until Council can be briefed on them and their impacts on the Record of Decision can be defined. Bids to do some test plots are being solicited from two firms.
- 5) George Farris called this week and has suggested that Allen Sedik and I make a presentation (maybe sometime in November) to some of the BIA management in Washington, DC.
- 6) The 3rd Quarter Financial summary was distributed this week following receipt of some financial information from the Treasurer's Office.
- 7) The 3rd Quarter Environmental/Regulatory Compliance report is being prepared for distribution next month.
- 8) The September, 1990 Project Status report is being prepared and should be out next week.

CONFIDENTIAL CLAIM RETRACTED

DATE: 5/16/13 AUTHORIZED BY: [Signature]



9384261

RPM SUSPENSE LOG

as of 10/17/90

ITEM ****	STATUS *****	EST. COMPLETION *****	REMARKS *****
Paguete Seismic Study	awaiting funding	?	G. Farris is checking
Building Salvage & Removal	need Council directive	pending	Further demolition/salvage pending
Soil/Vegetation Specifications	revision of specs now underway; soil sampling to lab on August 28 "draft" received from M. Bone of Weston	9/15/90 10/1/90	by Ed Kelley sub to Weston
	test seeding bids being solicited	10/19/90	
2nd Annual Aerial Photo	for volumes & progress records	10/12/90	schedule with Tom Mann, Inc.
	picture taken	10/12/90	
Quarterly Environmental Report	update project status	10/31/90	pending lab results

RPM Suspense log Cont'd for 10/17/90

ITEM ****	STATUS *****	EST. COMPLETION *****	REMARKS *****
Radiation	ongoing by RPM & Eberline;	as needed	no problems found to-date
		scheduled for some field and equipment checks in Oct., 1990	
	record keeping	loading data in computer	
Highway 279 closure	new section is closed;	5/31/91	hauling waste; all traffic detoured over old section
2nd Year Operating Plan	copies to Council	10/16/90	
		10/23/90	Presentation to Council
		11/30/90	to BIA
3rd Quarter Project Finan- cial Report	as required by Project Mgt. Plan	9/30/90	Draft to Treasurer's Office on 9/6/90
		10/5/90	
	distributed	10/17/90	