

**CONFIDENTIAL CLAIM RETRACTED**

DATE: 5/16/13

AUTHORIZED BY: 

RECLAMATION PROJECT UPDATE as of

10/10/90

TO: Governor Conrad Lucero

FROM: Jim Olsen, Jr., P.E.-RPM/POL 

- 1) 2nd Year Plan books should be out next week. Final reviews and any revisions will be done this week;
- 2) Scrapers continued backfilling OP-35. The truck fleet is working PS-18 and should be done early October and then will work on PS-17. Dozer work continues in the far southwest Paguate pit to do the backfill work. Fencing along the west boundary of the Paguate continued. Dewatering of the South Paguate continued and will probably be done during early October, depending on the weather.
- 3) BIA Project Engineer Allen Sedik will attend the Weekly Project meetings and will be reporting to Roland Johnson in the Area Office.
- 4) Results on the soil samples are still pending. Ed Kelley is submitting a revised Scope of Work to outline long-term vegetation success criteria and re-seeding techniques.
- 5) The final document on the Modification #2 was received from Les Taylor's office (Marcia Green) and includes the language changes requested by George Farris. This document was hand-delivered to Allen Sedik of the Area Office on Tuesday.
- 6) The 3rd Quarter Financial summary will be distributed next week pending receipt of some financial information from Accounting.
- 7) Victor Sarracino sent a letter informing this Office of being on the October 23 Council Agenda for the 2nd Year Plan review and Mod #2 discussion (if any).
- 8) The September, 1990 Project Status report is being prepared.



## RPM SUSPENSE LOG

as of 10/16/90

ITEM ****	STATUS *****	EST. COMPLETION *****	REMARKS *****
Paguete Seismic Study	awaiting funding	?	G. Farris is checking
Building Salvage & Removal	need Council directive	pending	Further demolition/salvage pending
Council & Staff tour of Project	need to set date	?	Proposed Quarterly inspection
Soil/Vegetation Specifications	revision of specs now underway; soil sampling to lab on August 28 "draft" received from M. Bone of Weston	9/15/90 10/1/90	by Ed Kelley sub to Weston
2nd Annual Aerial Photo	for volumes & progress records	10/12/90	schedule with Tom Mann, Inc.
Quarterly Environmental Report	update project status	10/31/90	pending lab results

RPM Suspense log Cont'd for

10/10/90

ITEM ****	STATUS *****	EST. COMPLETION *****	REMARKS *****
Radiation	ongoing by RPM & Eberline;	as needed  scheduled for some field and equipment checks in Oct., 1990	no problems found to-date
Highway 279 closure	new section is closed;	5/31/91	hauling waste; all traffic detoured over old section
2nd Year Operating Plan	under development	10/23/90  11/30/90	to Council  to BIA
Use of Pueblo Personnel to replace consultants	Governor Lucero directed RPM to include this option in the 2nd Year Plan	9/15/90  8/30/90	to develop Pueblo tech- nical person- nel to help Project Management
3rd Quarter Project Finan- cial Report	as required by Project Mgt. Plan	9/30/90  10/5/90	Draft to Treasurer's Office on 9/6/90