

**CONFIDENTIAL CLAIM RETRACTED**

DATE: 5/16/13 AUTHORIZED BY: W

Wilfred

RECLAMATION PROJECT UPDATE as of

9/26/90

TO: Governor Conrad Lucero

FROM: Jim Olsen, Jr., P.E.-RPM/Pol

- 1) 1.5" of rain fell in the past week and caused some haul road problems but things progressed as usual.
- 2) Scrapers continued backfilling OP-35. The truck fleet is working PS-17 and should be done early October and then will work on PS-18. Dozer work continues in the far southwest Paguate pit to do the backfill work. Fencing along the west boundary of the Paguate continued. Dewatering of the South Paguate continued and will probably be done during September.
- 3) A copy of the Modification #2 approval from Asst. Director Mills (in Washington, DC) to Area Director Mills is attached for your information.
- 4) Results on the soil samples are still pending.
- 5) Hiring of a new Project Engineer to represent the BIA is still pending.
- 6) The 3rd Quarter Financial summary will be distributed next week.
- 7) Drafts of the 2nd Year Plan should be distributed by month's end for initial Council review and information.
- 8) The August, 1990 Project Status report was distributed.
- 9) PLEASE ADVISE ON THE DATE WHEN COUNCIL WILL BE READY TO REVIEW AND CONSIDER THE 2ND YEAR OPERATING PLAN. TUESDAY, OCTOBER 9 IS CURRENTLY THE ANTICIPATED DATE.



# RPM SUSPENSE LOG

as of 9/26/90

ITEM ****	STATUS *****	EST. COMPLETION *****	REMARKS *****
Paguete Seismic Study	awaiting funding	?	G. Farris is checking
Building Salvage & Removal	need Council directive	pending	Further demolition/salvage pending
Council & Staff tour of Project	need to set date	?	Proposed Quarterly inspection
Modification #2	approved by BIA	9/11/90  9/26/90	according to G. Farris; copy of letter distributed to Governor & Council
2nd Year Plan	finalized Operating Assumptions and Priority listing	8/28/90	
	DRAFT of Principal Assumptions and Cash Flows to Councilmen	9/5/90	
Soil/Vegetation Specifications	revision of specs now underway; soil sampling to lab on August 28	9/15/90	by Ed Kelley sub to Weston
2nd Annual Aerial Photo	for volumes & progress records	10/12/90	schedule with Tom Mann, Inc.

RPM Suspense log Cont'd for

9/26/90

ITEM ****	STATUS *****	EST. COMPLETION *****	REMARKS *****
Radiation	ongoing by RPM & Eberline	as needed	no problems found to-date
Highway 279 closure	new section is closed;	5/31/91	hauling waste; all traffic detoured over old section
2nd Year Operating Plan	under development	10/09/90 11/30/90	to Council to BIA
Use of Pueblo Personnel to replace consultants	Governor Lucero directed RPM to include this option in the 2nd Year Plan	9/15/90 8/30/90	to develop Pueblo tech- nical person- nel to help Project Management
BIA Project Engineer	BIA to hire replacement; D. Sitzler will assist	9/30/90 candidate interviewed 9/17/90 by R. Johnson & Yamie Leeds	
3rd Quarter Project Finan- cial Report	as required by Project Mgt. Plan	9/30/90 10/5/90	Draft to Treasurer's Office on 9/6/90