

CONFIDENTIAL CLAIM RETRACTEDDATE: 5/16/13 AUTHORIZED BY: [Signature]RECLAMATION PROJECT UPDATE as of 7/4/90

TO: Governor Conrad Lucero

FROM: Jim Olsen, Jr., P.E.-RPM/Pol *[Signature]*

- 1) LCC and the RPM Officee worked July 4 and took the holiday on July 5 in order to avoid having to disrupt production for a one-day shutdown and a one-day startup.
- 2) Scraper work continues on PS-17 but will probably move to work on contaminated soil cleanup by mid-July. The truck fleet will be on PS-18 till fall. Dozer work continues in the far southwest Paguete pit to do the backfill work. Some of the boulders in File PS-16 are being broken up with a dozer so that the trucks can handle the remaining volume.
- 3) The 2nd Quarter Project Financial summary was sent to BIA this week after the Accounting Department supplied the remaining data.
- 4) Project slide photos for June, 1990 are being developed.
- 5) Ed Kelly will begin his soils work by mid-July. We will have him work as quickly as possible so that his soil source recommendations can be incorporated into the LCC scheduling work as soon as is practical.
- 6) Survey controls for volume verifications in the Jackpile side of the project site will be "tied in" next week.
- 7) The weather station hardware is set up. The programming of the recording unit is all that is lacking.
- 8) The second quarter Environmental and Regulatory Report is being prepared for the BIA to update the work in these areas. All that is lacking will be copies of the various data accumulated to-date.
- 9) Terracing lengths and volumes have been computed for the Project and the LCC will develop a unit cost for estimating purposes. A "preliminary" work package inventory has been supplied to the LCC for their review and will allow them to begin developing the 2nd Year Schedule based upon the design changes developed to-date.
- 10) The text for the June, 1990 Report is being prepared.



9384285

RPM Suspense log Cont'd for 7/4/90

ITEM ****	STATUS *****	EST. COMPLETION *****	REMARKS *****
Radiation Surveys	Eberline, Inc. to do the work	6/11/90	checking areas which have been finished
Highway 279 closure	new section is closed	5/31/91	hauling waste; all traffic detoured over old section
2nd Year Operating Plan	under development	9/30/90	to Council
Weather Station	set up with LCC; need to program the microprocessor	7/30/90	for environ- mental data
Use of Pueblo Personnel to replace consultants	RPM to prepare a "draft" of needs and qualifications, training require- ments, BIA approval, etc.	8/31/90	to develop Pueblo tech- nical person- nel to help Project Management
2nd quarter Report to BIA	Environmental and Regulatory	6/30/90	update status of programs; awaiting some results before submittal
Health and Safety	from Landmark Reclamation	6/30/90	audit of program and recommenda- tions; awaiting final report

RPM SUSPENSE LOG

as of 7/4/90

ITEM ****	STATUS *****	EST. COMPLETION *****	REMARKS *****
Paguete Seismic Study	awaiting funding	?	G. Farris is checking
Building Salvage & Removal	need Council directive	pending	Further demolition/salvage pending
Council & Staff tour of Project	need to set date	June, '90 ?	Proposed Quarterly inspection
2nd Quarter required Financial Report	for BIA review	6/30/90	sent out July 3
Work Package Inventory	for 2nd Year Planning effort	7/11/90	from Weston; "draft" given to LCC